



"We're Reducing Risks"

SNF Project progress

- ◆ The current SNF Project schedule was set by Fluor Daniel Hanford (FDH) in April 1998.
Since then, we're met all of our major commitments.

- ◆ We established TPA milestones in January 1999
We've completed our first 5 milestones: (4 were early)
 1. Submitted plan and feasibility study on waste disposition alternatives, November 1998
achieved early
 2. Submitted report on quantities, character and management of K Basins debris, May 1999
on time
 3. Completed K West Basin Integrated Water Treatment System, June 1999
achieved early
 4. Completed K West Basin Fuel Retrieval System, September 1999
completed two months late
 5. Completed Cold Vacuum Drying facility construction and installation of equipment in two bays, October 1999
on time

- ◆ **All of our commitments to the Defense Nuclear Facilities Safety Board are on schedule:**
 - ✓ Begin fuel removal from K Basins (November 2000)
 - ✓ Complete fuel removal from K Basins (December 2003)
 - ✓ Begin sludge removal from K Basins (July 2004)
 - ✓ Complete sludge removal from K Basins (August 2005)