



Waste Treatment and Immobilization Plant (WTP)



Oregon Hanford Cleanup Board

*John R. Eschenberg,
Project Manager
January 27, 2004*



Office of River Protection



Agenda

- **Safety**
- **Quality**
- **Technical Topics and Risks**
- **Cost Topics and Performance**
- **Schedule Topics and Performance**



BNI Safety Performance

- Satisfactory safety performance since March 2001**
- Over 14 million hours worked with two lost workday cases since start of WTP construction**
- 37 recordable injuries since project inception**
- 7 reportable occurrences during CY 2003**
 - In early December, a mis-wired 480V heater plug resulted in a worker receiving an electrical shock – the most significant safety event on the Project to date**

Quality - Construction



■ Low concrete strength tests - RESOLVED

- 9 concrete placements affected
- Root causes were identified (fly ash and fineness of cement grind) and corrective measures taken

■ Field fabrication deficiencies (Rebar)

- Inadequate configuration control of drawings and inattention to detail
- Confirmatory checks did not identify before placement
- Root causes identified and corrective measures taken



Technology Risks

- **Pulse Jet Mixers (PJMs)**
- **Cesium Ion Exchange Resin and System Design**



Pulse Jet Mixers (PJMs)

■ Purpose

- PJMs are used to mix waste in 40 holding/processing tanks
 - Mixing for waste homogeneity
 - Prevent solids settling
 - Aides in release of H₂

■ Risk

- Not proven for mixing non-Newtonian fluids - 7 vessels impacted (2 in HLW, 5 in PT). No known issues with Newtonian fluids

■ Significant R&T effort since late spring 2003

- Proved the initial BNI design would not completely mix
- Proved PJM technology will work with non-Newtonian fluids but requires 4 to 5X BNI originally planned air volume
- Finalizing H₂ retention and release rates



Pulse Jet Mixers (PJMs)

■ **PJM Optimization Program Pursuing 5 Options**


- Vessels Sparging
- Recirculation Pumps
- Convert to Acid Flowsheet for Melter Feed
- Run Dilute Feed Material in Pretreatment Facility
- Eliminate 2 of 7 processing vessels

■ **Complete Down Select NLT February 27, 2004**

■ **Finalize design parameters by March 2004**

■ **Evaluating cost and schedule impacts**

Tank for Small-Scale, 4 PJM Parameter Verification



(Note: units: inches)

Cesium Ion Exchange Resin and System Design



■ Purpose

- Ion exchange resins are used in Pretreatment facility to remove cesium

■ Initial Risks

- New resin design (SuperLig 644)
- High pressure differential top to bottom unproven cycle performance
- Single supplier/manufacturer and supplier owns intellectual property

■ Status

- Half-scale tests validated 11 cycles with no adverse column dP
- Hydrogen buildup concerns have slowed finalization of design
- Alternative resin form results are encouraging but not proven ⁸



SL644 Resin






WTP Project Cost Topics

■ Project Cost Facts – Refresher

| | |
|--------------------------|--------|
| WTP EPC (PMB) | 4,856M |
| EPC Contingency | 550M |
| TPRA | 100M |
| BNI Fee | 225M |
| Previous Transition Cost | 50M |
| | <hr/> |
| | 5,781M |

- BNI Annual Estimate at Completion Update – due March 2004
- Reprogramming in FY04 to replace \$11.5M of the \$22.5M Congressional reduction
- FY04 Funding legislation requires USACOE to conduct independent cost estimate of Project – due April 2004

Performance Management Baseline (PMB) (trend since rebaselining effort)





WTP Key Schedule Milestones

High-Level Waste Facility

- Complete walls to grade construction August 2004
- Complete slab at grade January 2005

Low Activity Waste Facility

- Complete +3' elevation slab March 2004
- Set all +3' elevation major process vessels July 2004

Pretreatment Facility

- Set 1st LAW feed receipt vessel May 2004
- Start pipe module preassembly August 2004


Balance of Facilities

- Complete "dry-in" of simulator building June 2004

Analytical Laboratory

- Begin site work June 2004
- Begin Construction September 2004


WTP Project Overview (December 2003)



WTP Construction Site (December 2003)



High Level Waste Facility





Low Activity Waste Facility



Pretreatment Facility

