



# Section E

## *Advanced Reactors Transition*

### **PROJECT MANAGERS**

O.A. Farabee, RL  
(509) 376-8089

D.B. Klos, FH  
(509) 373-3574

## **SUMMARY**

The Advanced Reactors Transition (ART) Program, WBS 1.12.1, PBS RL-TP11, consists of the Nuclear Energy (NE) Legacies and the 309 Building/Plutonium Recycle Test Reactor (PRTR) activities.

NOTE: Cost/Schedule data contained herein is as of August 31, 2001. All other information is as of September 26, 2001 unless otherwise noted.

Fiscal-year-to-date milestone performance (EA, DOE-HQ, and RL) shows that one milestone was completed on schedule.

## **NOTABLE ACCOMPLISHMENTS**

**309 Facility Fuel Transfer Pit** – The RL milestone to Stabilize the PRTR Fuel Transfer Pit was successfully completed and waste shipment activities were initiated.

**NE Legacies Deactivation** – The second phase of electrical, instrumentation, and insulation removal on the 337B sodium loop was initiated. The components are being removed in preparation for removal of the piping.

## **SAFETY**

Safety data for ART is included in other project reports.

## **ISMS STATUS**

Work continued on improving the work process through enhanced training and planning efforts to improve work packages. These activities are part of the ISMS Sustain and Maintain Process. Other areas that could benefit from an AJHA review have been identified.

## **CONDUCT OF OPERATIONS**

Conduct of operations data for ART is included in a separate FFTF report.

## **BREAKTHROUGHS / OPPORTUNITIES FOR IMPROVEMENT**

No breakthroughs or opportunities for improvement are identified at this time.

## **UPCOMING ACTIVITIES**

**Shutdown the 309 Building** – To minimize Surveillance and Maintenance (S&M) costs while aligning with the 300 Area Accelerated Closure Plan, 1) the 309 Building containment exhaust system will be shutdown; 2) the stack will be capped; 3) the office wing roofs will be repaired, and 4) the building will be secured to minimize intrusion, pending resumption of deactivation activities in 2009.

## MILESTONE ACHIEVEMENT

M I L E S T O N E T Y P E	FISCAL YEAR-TO-DATE				REMAINING SCHEDULED			TOTAL FY 2001
	Completed Early	Completed On Schedule	Completed Late	Overdue	Forecast Early	Forecast On Schedule	Forecast Late	
Enforceable Agreement	0	0	0	0	0	0	0	0
DOE-HQ	0	0	0	0	0	0	0	0
RL	0	1	0	0	0	0	0	1
<b>Total Project</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1</b>

## PERFORMANCE OBJECTIVES

Nothing to report at this time.

### FY 2001 SCHEDULE / COST PERFORMANCE – ALL FUND TYPES CUMULATIVE TO DATE STATUS – (\$000)

Green

By PBS	FYTD									
	BCWS	BCWP	ACWP	SV	%	CV	%	PEM	EAC	
PBS TP11 Advanced WBS 1.12 Reactors Transition	\$ 1,680	\$ 1,494	\$ 1,131	\$ (186)	-11%	\$ 363	24%	\$ 1,894	\$ 1,890	
<b>Total</b>	<b>\$ 1,680</b>	<b>\$ 1,494</b>	<b>\$ 1,131</b>	<b>\$ (186)</b>	<b>-11%</b>	<b>\$ 363</b>	<b>24%</b>	<b>\$ 1,894</b>	<b>\$ 1,890</b>	

Authorized baseline is per the Integrated Planning Accountability and Budget System (IPABS) – Project Execution Module (PEM). ACWP reflects only cost in WBS 1.12. \$1.7M of cost in WBS 2.1.1.1.4.1 is not included as it is not ART cost.

## FY TO DATE SCHEDULE / COST PERFORMANCE

The \$0.2 million (11 percent) unfavorable schedule variance was due to additional planning time and fieldwork complications in the cleanout of the PRTR Fuel Transfer Pit.

The \$0.4 million (24 percent) favorable cost variance was due to lower than anticipated corrective maintenance costs in NE Legacies and the 309 Facility.

For all active sub-PBSs and TTPs associated with the Operations/Field Office, Fiscal Year to Date (FYTD) Cost and Schedule variances exceeding + / - 10 percent or one million dollars require submission of narratives to explain the variance.

## **Schedule Variance Analysis: (-\$0.2M)**

### **Advanced Reactors Transition — 1.12.1/TP11**

**Description/Cause:** The unfavorable schedule variance is primarily due to additional planning time and fieldwork complications causing delays in the cleanout of the Fuel Transfer Pit. This also impacted other 309 Building system shutdown work.

**Impact:** There is no significant project impact at this time.

**Corrective Action:** The 309 Building Fuel Transfer Pit associated work was completed. Other 309 Building system shutdown work is being managed in conjunction with resource availability.

## **Cost Variance Analysis: (\$0.4M)**



### **Advanced Reactors Transition — 1.12.1/TP11**

**Description/Cause:** The favorable cost variance is primarily due to corrective maintenance requirements being minimal to date.

**Impact:** There is no significant project impact at this time.

**Corrective Action:** None required; continuing to monitor.

## COST / SCHEDULE PERFORMANCE (MONTHLY AND FYTD)



## FUNDS MANAGEMENT FUNDS VS SPENDING FORECAST (\$000)

	Funds	FYSF	Variance
1.12 Advanced Reactor Transition TP11			
	\$ 3,508	\$ 2,986	522
<b>Total</b>	<b>\$ 3,508</b>	<b>\$ 2,986</b>	<b>\$ 522</b>

NOTE: Advanced Reactor Transition funds and FYSF include \$1,716K of FFTF carryover funding and excludes client furnished materials.

### ISSUES

#### Technical, Regulatory, External, and DOE Issues and DOE Requests

**Issue:** Nothing to report at this time.

**Impacts:** None.

**Corrective Action:** None at this time.

### BASELINE CHANGE REQUESTS CURRENTLY IN PROCESS

Nothing to report at this time.

### KEY INTEGRATION ACTIVITIES

Nothing to report at this time.