

PUREX TUNNEL 2

INTERIM STABILIZATION PROGRESS

October 4, 2018

HEADLINES

This Week	Total To Date
No safety events this week	No safety events
1,619 cubic yards of grout	1,619 cubic yards of grout
174 trucks	174 trucks

Forecasted Completion – **March 2019**

Tunnel 2 Bulk Fill – 4.6 % Complete

GROUT DELIVERY NUMBERS

- Total Volume ≈ 39,800 yd³
- ~10 yd³ per Truck
- 6 Trucks per Hour (max)
- Pour 8 Hrs each 10 Hr Day
- 4 Days per Week

Grouting Risk Tracking

- Weather Delays – **none to date**
- Grout Delivery Issues – **none to date**
- Grout Equipment Issues – **2 hours due to grout pumps**
- Monitoring Equipment Issues – **none to date**
- Resource Limitations – **none to date**
- Grout Flowability Issues – **none to date**

Tunnel Profile View

(Illustrative only)

