

# PUREX TUNNEL 2

## INTERIM STABILIZATION PROGRESS

March 31<sup>st</sup>, 2019

### HEADLINES

This Week	Total To Date
No safety events this week	No safety events
1,500 cubic yards of grout	36,326 cubic yards of grout
150 trucks	3,646 trucks

Forecasted Completion – April 18<sup>th</sup>, 2019

**Tunnel 2 Bulk Fill ≈ 97% Complete**

### GROUT DELIVERY NUMBERS

- Total Volume ≈ 37,270 yd<sup>3</sup>
- 500 yd<sup>3</sup> per day
- -10 yd<sup>3</sup> per Truck

### Grouting Risk Tracking

Weather Delays – 21 days  
 Grout Delivery Issues – none to date  
 Grout Equipment Issues – 4 days  
 Monitoring Equipment Issues – none to date  
 Resource Limitations – none to date  
 Grout Flowability Issues – none to date  
 Conveyance System Maintenance – 14 days  
 Tunnel As Found Condition Repairs – 4 days  
 Days Lost – Current Week: 0  
 Total to Date: 43

### Tunnel Profile View

(Illustrative only)

