

DEC 17 1997

ENGINEERING DATA TRANSMITTAL

Page 1 of 1
1. EDT 623658

2. To: (Receiving Organization) Distribution	3. From: (Originating Organization) Replacement Cross-Site Transfer System	4. Related EDT No.: N/A
5. Proj./Prog./Dept./Div.: W-058/Startup	6. Design Authority/ Design Agent/Cog. Engr.: GL Parsons	7. Purchase Order No.: N/A
8. Originator Remarks: (For Release) This test report contains these two release documents as attachments: HNF-SD-W058-POTP-006		9. Equip./Component No.: N/A
		10. System/Bldg./Facility: Diversion Box 6241-A Vent Station 6241-V
11. Receiver Remarks: 11A. Design Baseline Document? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		12. Major Assm. Dwg. No.:
		13. Permit/Permit Application No.: N/A
		14. Required Response Date: N/A

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	HNF-1922		0	Pre-Operational Test Report, Vent Station and Diversion Box Ventilation System (POTR-006)	SQ	1	1	

16. KEY					
Approval Designator (F)		Reason for Transmittal (G)		Disposition (H) & (I)	
E, S, Q, D or N/A (see WHC-CM-3-5, Sec.12.7)		1. Approval	4. Review	1. Approved	4. Reviewed no/comment
		2. Release	5. Post-Review	2. Approved w/comment	5. Reviewed w/comment
		3. Information	6. Dist. (Receipt Acknow. Required)	3. Disapproved w/comment	6. Receipt acknowledged

17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)											
(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN
1/2	1	Design Authority	WG Brown	12/14/97	14-07						
N/A		Design Agent									
1/2	1	Cog.Eng.	EA Pacquet	12/15/97	R3-47						
1/2	1	Cog. Mgr.	GL Parsons	12/15/97	R3-47						
1/2	1	QA	LR Hall	12/16/97	R3-47						
1/2	1	Safety	OM Jaka	12/12/95	12						
		Env.									

18. JE Dunks Signature of EDT Originator Date: 12/11/97	19. EA Pacquet Authorized Representative for Receiving Organization Date: 12/14/97	20. GL Parsons Design Authority/ Cognizant Manager Date: 12/15/97	21. DOE APPROVAL (if required) Ctrl. No. <input type="checkbox"/> Approved <input type="checkbox"/> Approved w/comments <input type="checkbox"/> Disapproved w/comments
---	--	--	---

PRE-OPERATIONAL TEST REPORT, VENT STATION AND DIVERSION BOX VENTILATION SYSTEM (POTP-006)

GL Parsons

Numatec Hanford Corporation, Richland, WA 99352
U.S. Department of Energy Contract DE-AC06-96RL13200

EDT/ECN: 623658 UC: 2030
Org Code: 8C610 Charge Code: N58U7
B&R Code: 39EW31301 Total Pages: 26

Key Words: Air tightness, HEPA filter, HNF-SD-W058-POTP-006, 6241-B, 6241-A, W-058


Abstract: This report documents the results of the testing done per POTP-006, Vent Station and Diversion Box Ventilation System, (HNF-SD-W058-POTP, Rev. 0). All of the testing acceptance criteria were met without exception.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

L. Tol






Release Approval Date
Release Stamp 12-17-97



Approved for Public Release

APPROVAL DESIGNATOR SO

TEST REPORT APPROVAL BY TEST REVIEW BOARD (TRB)

 _____ TRB Chair	<u>12-15-97</u> Date	 _____ TWRS Operations	<u>12-11-97</u> Date
 _____ TWRS Engineering	<u>12-11-97</u> Date	 _____ TWRS Safety	<u>12-12-97</u> Date
 _____ Startup Engineer	<u>12-12-97</u> Date	 _____ Quality Assurance	<u>12/16/97</u> Date
 _____ Project Management	<u>12-15-97</u> Date	<u>J.L. HENDERSON BY  PED TELICON</u> FDNW Construction	<u>12/16/97</u> Date

ATTACHMENTS

Attachment - 1 Copy of original test procedure, HNF-1557 Rev 0, with recorded data.

REFERENCES

1. HNF-1557, Rev 0, *Vent Station and Diversion Box Ventilation System*.
2. HNF-SD-W058-SUP-002, Rev 1, *Project W-058 Startup Test Plan*

INTRODUCTION

Preoperational test HNF-1557, Rev 0 was performed in October and November of 1997 with no exceptions. The technical requirements for the hardware performance were satisfied.

SUMMARY OF TEST RESULTS

ACCEPTANCE CRITERIA

- a. The air flow measured at the Diversion Box , Building 6241-A, HEPA filter outlet is equivalent to 90% (minimum) of the flow supplied by the temporary blower.
(Criteria met)
- b. The air flow measured at the Vent Station , Building 6241-V, HEPA filter outlet is equivalent to 90% (minimum) of the flow supplied by the temporary blower.
(Criteria met)

DISCUSSION

The first measurement cycle at the vent station produced acceptable results. The initial testing at the Diversion Box produced leakage in excess of 20%. The conduits entering the vault area were resealed with an expanding foam product and the observed leakage rate was reduced to approximate 6%.

Sta 4
 OCT 16 1997

ENGINEERING DATA TRANSMITTAL

2. To: (Receiving Organization) Distribution	3. From: (Originating Organization) Replacement Cross-Site Transfer System	4. Related EDT No.: N/A
5. Proj./Prog./Dept./Div.: W-058/Startup	6. Design Authority/ Design Agent/Cog. Engr.: GL Parsons	7. Purchase Order No.: N/A
8. Originator Remarks: For Release		9. Equip./Component No.: N/A
		10. System/Bldg./Facility: 6241-V
11. Receiver Remarks:		12. Major Assm. Dwg. No.: H-2-822269
11A. Design Baseline Document? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		13. Permit/Permit Application No.: N/A
		14. Required Response Date: N/A

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	HNF-1557		0	Preoperational Testing, Vent Station and Diversion Box	N/A SQ	1	1	

(1m for GAL our tele on 19 Oct 97)

16. KEY		
Approval Designator (F)	Reason for Transmittal (G)	Disposition (H) & (I)
E, S, Q, D or N/A (see WHC-CM-3-5, Sec.12.7)	1. Approval 2. Release 3. Information 4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)	1. Approved 2. Approved w/comment 3. Disapproved w/comment 4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged

17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)												
(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	
N/A	N/A	Design Authority N/A (For Approvals, see page 1 of Document)										
N/A	N/A	Design Agent N/A										
1/2	1	Cog. Mgr. GL Parsons	<i>[Signature]</i>	10/15/97	R3-47							
1/2	1	Cog. Proj. Startup	EA Pacquet	10/15/97	R3-47							
N/A	N/A	QA N/A SEE SIGNATURE ON PG 1 OF DOCUMENT										
N/A	N/A	Safety N/A SEE SIGNATURE ON PG. 1 OF DOCUMENT										
N/A	N/A	Env. N/A										
									For Approvals see page 1 of document			

18. Signature of EDT Originator: <i>[Signature]</i> Date: 10/15/97	19. Authorized Representative for Receiving Organization: EA Pacquet Date: 10/15/97	20. Design Authority/Cognizant Manager: GL Parsons Date: 10/15/97	21. DOE APPROVAL (if required) Ctrl. No. <input type="checkbox"/> Approved <input type="checkbox"/> Approved w/comments <input type="checkbox"/> Disapproved w/comments
---	--	--	---

HNF-1987 Pa 4 rev 0

Pre-Operational Testing, Vent Station and Diversion Box Ventilation

G. L. Parsons
Numatec Hanford Corporation, Richland, WA 99352
U.S. Department of Energy Contract DE-AC06-96RL13200

EDT/ECN: 622916 UC: 2030
Org Code: 8C610 Charge Code: N58U7
B&R Code: 39EW31301 Total Pages: *420*
Emb 10/16/97


Key Words: Project W-058, Diversion Box, Vent Station, 6241

Abstract: This procedure documents the steps required to demonstrate the air tightness of Vent Station and Diversion Box structures by ensuring that 90% of air flow exists the structure via the air inlet HEPA when the structure is pressurized.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

[Signature]
Release Approval _____
10/16/97
Date



Approved for Public Release

PREOPERATIONAL TESTING, VENT STATION AND DIVERSION BOX VENTILATION SYSTEM

~~HNF SD W058 POTP 006~~ *ms*

REVISION NO. 0

HNF-1557 Rev 0

<p>Author</p> <p>G.A. Leshikar / J.D. van Heel</p> <p>Print Name/Signature</p>
--

APPROVAL DESIGNATOR SO

PROCEDURE APPROVAL BY TEST REVIEW BOARD (TRB)

<u><i>E. Pacquet</i></u> TRB Chair	<u>10/7/97</u> Date	<u><i>[Signature]</i></u> TWRS Operations	<u>10-7-97</u> Date
<u><i>[Signature]</i></u> TWRS Engineering	<u>10-7-97</u> Date	<u><i>m. o. m. Jahn</i></u> TWRS Safety	<u>10/7/97</u> Date
<u><i>[Signature] SD van Heel</i></u> Startup Engineer	<u>10/7/97</u> Date	<u><i>Larry R. Hall</i></u> Quality Assurance	<u>10/7/97</u> Date
<u><i>[Signature]</i></u> Project Management	<u>10-7-97</u> Date	<u><i>[Signature]</i></u> FDNW Construction	<u>10/7/97</u> Date

REVISION NO. 0

TABLE OF CONTENTS PAGE

1.0	PURPOSE	3
2.0	INFORMATION	3
2.1	SCOPE	3
2.2	TERMS AND DEFINITIONS	3
2.3	RESPONSIBILITIES	3
2.4	CHANGE CONTROL	5
2.5	EXCEPTIONS	5
2.6	REFERENCES	5
2.7	ENVIRONMENTAL	5
2.8	SAFETY	7
2.9	RADIATION AND CONTAMINATION CONTROL	7
2.10	QUALITY ASSURANCE	7
2.11	GENERAL INFORMATION	7
2.12	LIMITS AND PRECAUTIONS	8
3.0	RECORDS	9
4.0	PREREQUISITES	9
5.0	PROCEDURE	10
6.0	ACCEPTANCE CRITERIA	10
ATTACHMENTS		
	Attachment A	12
	Attachment B	17
	Attachment C	18
	Attachment D	19
	Attachment E	20
	Attachment F	20

1.0 PURPOSE

1.1 This procedure verifies that the Vent Station 6241-V and Diversion Box 6241-A meet air tightness requirements.

2.0 INFORMATION

2.1 SCOPE

2.1.1 This procedure will demonstrate the air tightness of Vent Station and Diversion Box structures by ensuring that at least 90% of air flow exits the structure via the air inlet HEPA when the structure is pressurized.

2.1.2 This procedure is governed by HNF-CM-6.1, EP 4.2 which establishes the requirements for project, program, department, or division testing activities.

2.2 TERMS AND DEFINITIONS

2.2.1 HV - Hand Valve

2.2.2 PI - Pressure Indicator

2.2.3 HEPA - High Efficiency Particulate Air

2.3 RESPONSIBILITIES

2.3.1 The Construction Forces craft personnel are responsible for:

- Providing assistance during the test.

REVISION NO. 0

2.3.2 Test Director responsibilities:

- Provide the equipment found in Step 4.9 of this procedure.
- Safe and productive accomplishment of the tests necessary to achieve startup.
- Ensure safe working conditions and practices.
- Ensure compliance with test documents, Operational Safety Requirements/Documents (OSRs/OSDs) during testing.
- Communicate and coordinate the tests with the Tank Farm Shift Managers.
- Ensure appropriate review/approval of any modifications to test procedures are completed prior to returning to work
- Direct line of communication and centralized point of control.
- Conducts pre-job planning meeting as necessary.
- Scheduling/rescheduling of the test as required.
- Delegates any of the above responsibilities as needed to a deputy.

2.3.3 Test Engineer responsibilities:

- Conducting pre-job system walkdown.
- Recording equipment status and data per this procedure.
- Directing preoperational testing
- Providing technical support during testing.
- Providing programming support during testing.
- Forcing data in PLC program during testing.
- Recording data exceptions and other notes as required on the POTP Data Sheets.
- Review test documents to validate acceptance
- Prepare post testing documents

2.3.4 Operations Personnel responsibilities:

- Observing testing activities for training purposes.

REVISION NO. 0

2.3.5 Vent & Balance Personnel responsibilities:

- Collect data and determine air flows.
- Provide completed test data sheets to Test Engineer at conclusion of testing.

2.4 CHANGE CONTROL

2.4.1 Test procedure administrative or editorial changes required during testing may be accommodated either as exceptions or by the Test Engineer red-lining the controlled copy of the test procedure, if such changes will not affect operating facility safety, function, or performance and will not compromise or influence test data. Requirement changes, changes to acceptance criteria, or changes to Danger, Caution, Special Precautions, or other safety or environmental instructions in test procedures prepared as supporting documents must be made by engineering change notice.

2.5 EXCEPTIONS

2.5.1 Exceptions to results or to the test procedure will be given a sequential number and recorded on Attachment G, Test Exception Log sheet. A Test Exception Report, Attachment F, will be filled out to record and disposition each test exception.

2.6 REFERENCES

2.6.1 The following documents were used to write or are referenced in this procedure:

- Project W-058 Startup Test Plan, WHC-SD-W058-SUP-002
- H-2-822269, Structural/HVAC Concrete HVAC Duct Sections and Details.
- H-2-822238, Structural Diversion Box 6241-A Overall Plan
- H-6-13986, Structural Vent Station 6241-V Overall Plan

REVISION NO. 0

- FMSS Preventive Maintenance Procedure 7-GN-056, Airflow Capacity and Distribution Tests.
- WHC-SD-W058-PSAR-001

2.7 ENVIRONMENTAL

- 2.7.1 Spills of hazardous materials should be reported to Environmental Reports group at 373-4942.

2.8 SAFETY

Warning - Operators should be aware of the possibility of coming into contact with poisonous snakes and spiders.

- 2.8.1 The following administrative procedures control work performed in this procedure:

- Safety: HNF-PRO-074 thru -096 and HNF-PRO-100 thru -105
- Industrial Hygiene: HNF-PRO-110, -111, -115, -119 thru -121.
- Tank Farm Health and Safety Plan (HASP), WHC-SD-WM-HSP-002

2.9 RADIATION AND CONTAMINATION CONTROL

- 2.9.1 The work covered by this procedure is performed outside of the tank farm and does not require entry into a radiation/contamination control area.

2.10 QUALITY ASSURANCE

- 2.10.1 No Quality Assurance witness or hold points are required in this procedure. Quality Assurance shall review and approve the test procedure, the final test report and the disposition of all test exceptions.

2.11 GENERAL INFORMATION

2.11.1 All Measuring and Test Equipment (M&TE) used during performance of this procedure to collect qualitative data with the exception of timing devices shall meet the following requirements:

- Be within its current calibration cycle as evidenced by an affixed calibration label.
- Be capable of desired range.
- Have an accuracy (consistent with state-of-the-art limitations) equal to or greater than the accuracy specified in the procedure.

2.11.2 Timing measurements shall be made with commercially available time devices.

2.11.3 All readings are to be taken and recorded for each location where the capability exists (i.e. local instrument, PCU, MCS).

2.12 LIMITS AND PRECAUTIONS

2.12.1 If during performance of this procedure, any of the following conditions are found, immediately notify the Test Engineer:

- Any equipment malfunction which could prevent fulfillment of it's functional requirements.
- Personnel error or procedural inadequacy which could prevent fulfillment of procedural requirements.

The Test Engineer may choose to stop work and place equipment in a safe condition based on the significance of the malfunction, error or inadequacy.

2.12.2 The Test Engineer has overall control of the testing process and change authorization for this procedure. The Test Engineer is responsible for running the test, data collection, and ensuring compliance with all requirements in this procedure.

REVISION NO. 0

- 2.12.3 Contact Test Director for additional instructions if changing plant conditions affect work or delays in work extend past end of shift.
- 2.12.4 If any waste is generated during performance of this instruction consult Facility/Plant/Area Hazardous Waste Coordinator for specific instructions to ensure compliance with HNF and DOE environmental standards, as applicable, for disposal.
- 2.12.5 Comply with FDNW and plant/facility specific lock and tag or over-tagging requirements, as applicable.

3.0 RECORDS

- 3.1 This procedure as well as all completed attachments/appendices are kept as a permanent record.

4.0 PREREQUISITES

Note: Unless otherwise specified, prerequisite actions may be performed in any order.

- 4.1 Perform a walkdown of the system tested by this procedure.
Test Engineer: *JL*
- 4.2 Perform a pretest briefing for all personnel involved in the performance of this test.
Test Director: *JL*
- 4.3 All personnel who will be involved with this test have provided the required signature verification information in Attachment ~~X~~ *D 92*
Test Engineer: *JL*
- 4.4 The test engineer has verified, by review of the tag log and a walkdown of the systems being tested, that all components within and including the test boundary have been "blue" tagged.
Test Engineer: *JL*

REVISION NO. 0

4.5 The following equipment has been installed in accordance with vendor manuals:

4.5.1 Diversion Box 6241-A HEPA filter

4.5.2 Vent Station 6241-V HEPA filter

Test Engineer JCE

4.6 Communications between personnel at the MCS in 242-S and in the field has been verified.

Test Director J. Reinert

4.7 The official copy of this POTP and all other copies that will be used during the test have been verified to be the latest revision.

Test Director J. Reinert

4.8 All open items have been evaluated and verified to not affect the performance of this POTP (Quality Assurance Nonconformance Reports, Construction Punch Lists, outstanding Engineering or Field Change Notices, Startup-originated Design Change Requests, Test Deficiency Reports, and Master System Punch List items)

Test Director J. Reinert

4.9 Vent & Balance Technician(s) are trained to the requirements of Facilities Maintenance Support Services procedure -GN-056.

Test Director J. Reinert

4.10 EQUIPMENT/INSTRUMENTS

4.10.1 VERIFY Test Equipment identified below is properly installed in accordance with the sketch in Attachment C.

Test Engineer: JCE

4.10.2 Air Flow Measurement Equipment/Instruments.

4.10.2.1 Pitot tube.

4.10.2.2 Manometer, accuracy $\pm 3\%$ of full scale.

VENT STA { Manufacturer: Neotronics Model No. MP 20SR
 Serial No. 799-28-09-003 Calibration Date: 3/19/97
 Calibration Due Date 3/19/98

DIV. BOX mfg Neotronics model# MP20SR
 S/N 799-28-09-003 cal date: 3/19/97
 cal due: 3/19/98 HNF-1922 Pa 14 of 19

REVISION NO. 0

- 4.10.3 Fan/Blower, with integral motor, to provide 200 cfm to 400 cfm, 2" to 3" static pressure (in H₂O), 115V. (Grainger Stock No. 7C483, 1997 catalog - no. 338, page 3776; or equivalent)
- 4.10.3.1 Fan Base Skid (provides counterweight to keep fan from "walking" during operation), fabricate as required to match fan mounting bolt pattern.
- 4.10.3.2 Bolts/nuts/washers: as required to hold fan to base skid structure.
- 4.10.3.3 Transition piece #1: as required to connect fan outlet to 4" dia pipe.
- 4.10.4 Duct tape.
- 4.10.5 4" pipe, 60" long, one end to mate with Transition piece #1, other end as required to mate with Transition piece #2.
- 4.10.6 Transition piece #2, no leakage allowed at either end, one end to mate with 4" pipe, other end to mate with 6" Class 150 Slip-on Flange flat face, quantity (2).
- 4.10.7 4" pipe, 60" long, one end to mate with Transition piece #2.

5.0 PROCEDURE

- 5.1 Preoperational testing shall be performed using Attachments A and B of this procedure.

6.0 ACCEPTANCE CRITERIA

- 6.1 The air flow measured at the Diversion Box 6241-A HEPA filter outlet is equivalent to 90% of the flow supplied by the temporary blower.
 Test Engineer *PS Edmunds*
 LMHCQC *PS Edmunds* 12.11.97
- 6.2 The air flow measured at the Vent Station 6241-V HEPA filter outlet is equivalent to 90% of the flow supplied by the temporary blower.
 Test Engineer *PS Edmunds*
 LMHCQC *PS Edmunds* 12.11.97

REVISION NO. 0

ATTACHMENT A
DIVERSION BOX TEST

1.0 Initial Conditions

1.1 VERIFY all Diversion Box penetrations are installed and sealed.

Test Engineer: JLO

1.2 VERIFY all Diversion Box doors are closed.

Test Engineer: JLO

1.3 OPEN the following valves:
Diversion Box Air Outlet Valve
Diversion Box Air Inlet Valve

2.0 Inlet/Outlet Flow Comparison Test

Test Description: A pitot tube will be used to traverse the supply duct and exhaust duct. At each location the flow stream will be traversed in two directions, 90 degrees to each other. The resulting differential pressure data will then be evaluated to obtain an average velocity, which can then be used to determine the airflow rate. The data will be recorded on the test data sheet given in Vent & Balance procedure 7-GN-056.

2.1 START the temporary blower.

2.2 ALLOW the temporary blower to operate for approximately 15 minutes to allow the ventilation flow to stabilize.

Note: The measured airflow must be at least 200 cfm to ensure maximum accuracy.

2.3 DETERMINE the airflow in the supply duct per the Airflow Capacity Test given in procedure 7-GN-056.

Supply Air Flow Rate 310 cfm ← retest: 12/3/97 JLO

Test Engineer: JLO

2.4 MULTIPLY the supply air flow rate value calculated in the previous step by .90.

90% of Supply Air Flow Rate 279 cfm ← retest: 12/3/97 JLO

Test Engineer: JLO

REVISION NO. 0

ATTACHMENT A
DIVERSION BOX TEST

- 2.5 DETERMINE the airflow in the exhaust duct per the Airflow Capacity Test given in procedure 7-GN-056.

Exhaust Air Flow Rate 292 cfm ← retest 12/3/77 JCO

Test Engineer: JCO

- 2.6 VERIFY the Exhaust Air Flow Rate is equal to or greater than 90% of Supply Air Flow Rate.

Test Engineer: JCO

2.6.1 IF the Exhaust Air Flow Rate is less than 90% of Supply Air Flow Rate, GO TO Section 3.0. N/A if not performed.

Test Engineer: JCO

- 2.7 GO TO Section 4.0.

3.0 Diversion Box Leak Check

3.1 CHECK around Diversion Box door seals for signs of air leakage.

3.2 CHECK mechanical joints on Diversion Box penetrations for air leakage.

3.3 CHECK connections on air inlet/outlet piping for air leakage.

3.4 REPAIR all leaks found and REPEAT Section 2.0.

4.0 Secure From Test

4.1 STOP the temporary blower.

4.2 DISMANTLE the test set-up and REINSTALL the air inlet elbow and air outlet blind flange.

4.3 VERIFY air inlet and outlet match the pre-test configuration.

Test Engineer: JCO

4.4 ATTACH completed test data sheets to this procedure.

Test Engineer: JCO

1.0 Initial Conditions

1.1 VERIFY all Vent Station penetrations are installed and sealed.

Test Engineer: JR

1.2 VERIFY all Vent Station doors are closed.

Test Engineer: JR

1.3 OPEN the following valves:
Vent Station Air Outlet Valve
Vent Station Air Inlet Valve

2.0 Inlet/Outlet Flow Comparison Test

Test Description: A pitot tube will be used to traverse the supply duct and exhaust duct. At each location the flow stream will be traversed in two directions, 90 degrees to each other. The resulting differential pressure data will then be evaluated to obtain an average velocity, which can then be used to determine the airflow rate. The data will be recorded on the test data sheet given in Vent & Balance procedure 7-GN-056.

2.1 START the temporary blower.

2.2 ALLOW the temporary blower to operate for approximately 15 minutes to allow the ventilation flow to stabilize.

Note: The measured airflow must be at least 200 cfm to ensure maximum accuracy.

2.3 DETERMINE the airflow in the supply duct per the Airflow Capacity Test given in procedure 7-GN-056.

Supply Air Flow Rate 318 cfm

Test Engineer: JR

2.4 MULTIPLY the supply air flow rate value calculated in the previous step by .90.

90% of Supply Air Flow Rate 286 cfm

Test Engineer: JR

REVISION NO. 0

ATTACHMENT B
VENT STATION TEST

- 2.5 DETERMINE the airflow in the exhaust duct per the Airflow Capacity Test given in procedure 7-GN-056.

Exhaust Air Flow Rate 287 cfm

Test Engineer: Jae

- 2.6 VERIFY the Exhaust Air Flow Rate is equal to or greater than 90% of Supply Air Flow Rate.

Test Engineer: Jae

- 2.6.1 IF the Exhaust Air Flow Rate is less than 90% of Supply Air Flow Rate, GO TO Section 3.0. N/A if not performed.

Test Engineer: NA

- 2.7 GO TO Section 4.0.

3.0 Vent Station Leak Check

- 3.1 CHECK around Vent Station door seals for signs of air leakage.
- 3.2 CHECK mechanical joints on Vent Station penetrations for air leakage.
- 3.3 CHECK connections on air inlet/outlet piping for air leakage.
- 3.4 REPAIR all leaks found and REPEAT Section 2.0.

4.0 Secure From Test

- 4.1 STOP the temporary blower.
- 4.2 DISMANTLE the test set-up and REINSTALL the air inlet elbow and air outlet blind flange.
- 4.3 VERIFY air inlet and outlet match the pre-test configuration.

Test Engineer: Jae

- 4.4 ATTACH completed test data sheets to this procedure.

Test Engineer: Jae

PREOPERATIONAL TESTING, VENT STATION AND DIVERSION BOX VENTILATION SYSTEM

HNF-SD-W058-POTP-006



PAGE 1 OF 1

REVISION NO. 0

ATTACHMENT C

HNF-1557 Rev 0

TEST EQUIPMENT SET-UP



TEST EXCEPTION REPORT

TEST PROCEDURE NO. & SECTION:		TEST NAME:		T.E. NUMBER:	
DESCRIPTION OF PROBLEM:					
NONE					
ORIGINATOR:			IMPACT ON TESTING: <input type="checkbox"/> HOLD FOR RESOLUTION <input type="checkbox"/> CONTINUE		
ORG: _____ DATE: _____			TEST ENGINEER _____ DATE _____		
DISPOSITION:					
DISPOSITION AND RETEST REQUIREMENTS BY:			DISPOSITION ACTIONS COMPLETE:		
_____ DATE _____			Verified _____ DATE _____		
OAE CONCURRENCE WITH DISPOSITION (if required):			RETEST COMPLETE:		
_____ DATE _____			TEST ENGINEER _____ DATE _____		

PREOPERATIONAL TESTING, VENT STATION AND DIVERSION BOX VENTILATION SYSTEM

~~HNF-SD-W058-POTP-006~~ ^{KWS}

PAGE 1 OF 1

REVISION NO. 0

ATTACHMENT G

HNF-1557, Rev. 0

TEST EXCEPTION LOG

TE #	DATE	DESCRIPTION	DISPOSITIONED	DATE CLOSED
✓		NONE	✓	

HNF-SD-W058-POTP-006
DIVERSION BOX AIR FLOWS

INLET

		PORT A		PORT B	
READINGS		VP	FPM	VP	FPM
1	1/8	.79	3560	.82	3627
2	5/8	.86	3714	.83	3649
3	1 1/8	.80	3582	.78	3537
4	2 7/8	.76	3491	.92	3841
5	3 3/8	.69	3327	.97	3944
6	3 7/8	.36	2403	.95	3904
Total FPM			(A) 20077		(B) 22502
Total FPM (A+B)			42579		
AVG FPM (Total FPM÷12)			3548		
CFM (AVG FPM X Area, .0873")			310		

OUTLET

		PORT A		PORT B	
READINGS		VP	FPM	VP	FPM
1	1/8	.56	2997	.58	3050
2	5/8	.85	3692	.82	3627
3	1 1/8	.86	3714	.84	3671
4	2 7/8	.82	3627	.77	3514
5	3 3/8	.79	3560	.76	3491
6	3 7/8	.32	2266	.52	2888
Total FPM			(A) 19856		(B) 20241
Total FPM (A+B)			40097		
AVG FPM (Total FPM÷12)			3341		
CFM (AVG FPM X Area, .0873")			292		

HNF-SD-W058-POTP-006
VENT STATION AIR FLOWS

INLET

		PORT A		PORT B	
READINGS		VP	FPM	VP	FPM
1	1/8	.69	3327	.72	3398
2	5/8	.86	3214	.82	3627
3	1 1/8	.94	3883	.84	3671
4	2 7/8	.87	3736	.86	3714
5	3 3/8	.73	3422	.98	3965
6	3 7/8	.73	3422	.94	3883
Total FPM			(A) 21504		(B) 22258
Total FPM (A+B)			43762		
AVG FPM (Total FPM÷12)			3647		
CFM (AVG FPM X Area,.0873")			318		

OUTLET

		PORT A		PORT B	
READINGS		VP	FPM	VP	FPM
1	1/8	.46	2716	.59	3076
2	5/8	.58	3050	.68	3303
3	1 1/8	.73	3422	.73	3422
4	2 7/8	.73	3422	.74	3445
5	3 3/8	.74	3445	.76	3491
6	3 7/8	.71	3375	.68	3303
Total FPM			(A) 19430		(B) 20040
Total FPM (A+B)			39470		
AVG FPM (Total FPM÷12)			3289		
CFM (AVG FPM X Area,.0873")			287		

DISTRIBUTION SHEET

To Distribution	From	Page 1 of 1
		Date 12/17/97
Project Title/Work Order Replacement Cross-Site Transfer System		EDT No. 623658
		ECN No. N/A

Name	MSIN	Text With All Attach.	Text Only	Attach./Appendix Only	EDT/ECN Only
R.J. Brown, LMHC	T4-08	X			
W.G. Brown, LMHC	T4-07				
J.E. Dunks, FDNW	R3-47 *				
L.R. Hall, FDNW	R3-47				
B.J. Harp, DOE-RL	S7-54				
D.A. Greenaway, LMHC	T4-08				
J.L. Henderson, FDNW	G3-14				
O.M. Jaka, LMHC	S5-12				
R.L. Legg, LMHC	R2-50				
G.A. Leshikar, SESC	R3-47				
D.R. Nunamaker, LMHC	T4-07				
E.A. Pacquet, NHC	R3-47 *				
G.L. Parsons, NHC	R3-47 *				
C.R. Reichmuth, LMHC	T4-07 *				
C.P. Shaw, SESC	R3-47				
M.J. Sutey, LMHC	T4-08				
C. van Katwijk, NHC	R3-47				
M.D. Gerken, NHC	R3-38				
D.O. Dobson	R2-50 *				

project file

R1-29

X

* Advance Distribution