

Project Hanford Management Contract Performance Report to DOE Richland Operations Office September 2003



Fluor Hanford
A Fluor Company

Table of Contents

Project Hanford Management Contract Overview.....A

Project Hanford Cleanup Work Summary

Spent Nuclear Fuel Project includes Spent Nuclear Fuel (RS03) .B

Central Plateau Remediation Project includes 300 Area Facility Transition (RC06) and 200 Area Remediation (CP01),C

Plutonium Finishing Plant Project includes Plutonium Finishing Plant (CP03).....D

Fast Flux Test Facility Closure Project includes Advanced Reactor Transition (RC03) and Fast Flux Text Facility (CP04)E

Waste and SNF Management Operations

Waste Management Project includes 200 Area Materials and Waste Management (CP02), South Hanford Industrial Area Clean Up (RS01), Groundwater Management & Monitoring (SS03), Groundwater/Vadose Zone Integration (SS04) and Near Term Stewardship (SC01).....F

Infrastructure and Hanford Site Services

Project Systems and Support includes Landlord and Site Services (SS02).....G

Site Integration and Infrastructure includes Site Systems and Regulatory Analysis (SS01), Hazardous Materials Management and Emergency Response (HAMMER SS05) and Safeguards and Security (SS-D)H

Other Work Scope

National Programs and Work For Others I

INTRODUCTION

This report is the September monthly summary of the Central Plateau Contractor's [Project Hanford Management Contract under Fluor Hanford. (FH) Inc.] Performance. The top accomplishments for FY 2003 are re-capped as a year-end status. Only FH work scope responsibilities are described and other contractor/RL-managed work is excluded.

Section A, Overview, provides a summary of the cost, schedule, and technical performance described in this report. It summarizes performance for the period covered, highlights areas worthy of management attention, and provides key performance activities as extracted from the contractor baseline.

Subsequent sections of this report provide detailed performance data relative to contract sections (e.g., Project Hanford Cleanup Work Summary, Waste and SNF Management Operations, Infrastructure and Hanford Site Services, and Other Work Scope). All information is as of the end of September 2003 unless otherwise noted.