



OFFICE OF  
**RIVER PROTECTION**  
United States Department of Energy

# **Waste Treatment and Immobilization Plant High-Level Waste Facility Status and Path Forward**

**Hanford Advisory Board – Tank Waste Committee**

**Wahed Abdul, Federal Project Director,  
High-Level Waste Facility**

Presented by:

**December 9, 2015**





## Aerial view







## High-Level Waste Facility Basics

- High-Level Waste (HLW) Facility receives HLW slurry from Pretreatment Facility
- Vitrifies the waste in two melters to produce a stable glass form (immobilized HLW)
- Vitrified glass is stored in sealed containers for future shipment to an offsite repository







## High-Level Waste Facility Basics (continued)

### ➤ Key processes:

- Receive waste, blend with glass formers, and transfer
- Sample for process control and glass qualification
- Vitrify feed to glass in melters
- Canister handling and decontamination
- Melter offgas treatment
- Ventilation system



**Melter bay**


### ➤ Key physical parameters:

- Produces 6 metric tons (MT) glass/day; 3 MT per canister
- HLW Facility is 440 ft. long by 275 ft. wide by 95 ft. tall
- Contains two 90 ton melters, 14 ft. long by 14 ft. wide by 11 ft. high





## High-Level Waste plan view – 0 ft. elevation







## Background

- Engineering, construction, and procurement activities were limited since 2012
- U.S. Department of Energy (DOE) authorized production engineering for the HLW Facility in August 2014 based on:
  - Implementation of the Systems Engineering Management Plan
  - Implementation of improved engineering and nuclear safety processes
  - Development of safety design strategy (SDS)
  - Completion of risk assessments for open technical issues
  - Completion of risk assessment for continuing limited construction
- Procurement and construction are still limited and approved on a case-by-case basis







# Background

## Technical issues

- Pulse-jet mixer (PJM) performance
- Erosion-corrosion validation
- Vessel structural integrity
- High-efficiency particulate air (HEPA) filter adequacy
- Design and Operability (D&O) review vulnerabilities







## Ongoing activities

- Full-scale testing completed for validation of PJM controls system
- Testing for verification of erosion-corrosion
- Completed re-design and awarded procurement of the updated radioactive liquid waste disposal vessels 7 & 8
- Testing of re-designed HEPA filters at Mississippi State University to meet operating conditions
- Engineering studies to mitigate vulnerabilities from DOE D&O review on ventilation system, off-gas system, and waste handling system
- Development of updated Preliminary Documented Safety Analysis (PDSA) for alignment of design and nuclear safety
- Limited civil construction








# High-efficiency particulate air filter testing

- Existing HEPA filter design
  - Tested to accommodate Waste Treatment and Immobilization Plant bounding conditions
  - Testing showed design could not meet the bounding conditions
- New strategy developed
  - Separate out operating conditions for off-gas system and ventilation systems
  - Develop multiple HEPA filter designs to suit various systems
  - Perform full-scale testing of multiple filter designs for specific system conditions
  - Select HEPA filters to suit each system
- Current status
  - Full-scale filter testing initiated for the first design
  - Remaining filter designs are being fabricated for testing







## Path forward

### DOE finalizing the criteria for authorization of full production

- Implement systems engineering and updated Bechtel National, Inc. processes for design reviews and procurement
- Approve PDSA update to align design with safety basis
- Complete HLW Facility engineering studies to resolve D&O issues, SDS gaps, etc.
- Develop a HLW Facility completion plan providing strategy for facility rebaselining incorporating all engineering, procurement, construction, and commissioning activities







## Summary

- HLW Facility construction limited since 2012
- Authorized for production engineering in 2014
- Implementation of process improvements, technical and design issue resolution, nuclear safety basis alignment ongoing
- Developing criteria for authorization of full production
- Planning for future project re-baseline











## Back-up Slides







## Alignment of design and nuclear safety basis

The following is the three-step approach for updating the PDSA that aligns facility design and nuclear safety basis:

1. SDS (approved by DOE in August 2014)
  - SDS is not a safety basis document
  - Provides safety analysis approach, philosophies, and assumptions for design and nuclear safety issues
  - Establishes a preferred set of controls in agreement between engineering, operations, and nuclear safety
  - Guides future hazard analyses and design activities







## Alignment of design and nuclear safety basis (cont.)

2. SDS-PDSA gap analysis (completed in November 2014)
  - Evaluates the SDS preferred controls against existing PDSA controls to identify differences in functional classifications, safety functions, functional requirements, performance criteria, etc.
  - Defines the scope for future hazards analyses, supporting calculations, engineering studies, or design products needed to incorporate control strategy
3. PDSA update (planned completion in 2016)
  - Perform full facility hazards analysis using the preferred controls and design changes identified in the SDS and the PDSA gap analysis

