



PFP Demolition Briefing

May 2017



PFP: Last Stop of Plutonium Production at Hanford



Employees working in glove boxes during plutonium production at PFP. PFP produced approximately two-thirds of the nation's plutonium stockpile.

PFP: The Lay of the Land



236-Z
Plutonium
Reclamation
Facility (PRF)

242-Z
McCluskey
Room

234-5Z
Plutonium
Finishing Plant
(PFP)

291-Z
Fan House,
Stack



PFP Demolition Progression



PFP – August 2010

PFP Demolition Progression



PFP – September 2016

PFP Demolition Progression



PRF Demolition – November 2016

PFP Demolition Progression



PRF Demolition – December 2016

PFP Demolition Progression




PRF Demolition – February 2017

PFP Demolition Progression



PRF Demolition – March 2017

PFP Demolition Progression



PRF Demolition – April 2017

PFP Demolition Progression



PRF Gallery Glove Boxes

PFP Demolition Progression




PRF Gallery Glove Boxes

PFP Demolition Progression



PRF Gallery Glove Boxes

Hazards Removed/Mitigated before Demolition



Hazards Removed/Mitigated before Demolition



Summary of Demolition Progress

- Demolition complete of one of four main buildings (242-Z)
- Demolition well underway on PRF
- Proven robust hazard mitigation, control and monitoring
- Crews redeployed to complete demolition preparations
- Demolition to continue through Summer 2017



Hazard Mitigation: Summary

Beryllium	Asbestos	Radiological
Maintaining beryllium controls as a conservative measure	Removed 32,527 of 36,694 ft ² of asbestos insulation (4/17/17)	Source term removed or prepared for removal during demolition
Postings as necessary	All friable (easily crushed) asbestos removed	Extensive fogging, water suppression and fixative used
Extensive fogging, water suppression and fixative used	All transite (asbestos-containing) panels to be removed prior to demolition	Boundaries modeled by PNNL based on conditions
Fully characterized according to Hanford Site Chronic Beryllium Disease Prevention Program (CBDPP)	Will be fully characterized according to EPA demolition standards (40 CFR 61.145) and CHPRC guidance for demolition (PRC-GD-EP-52776)	Will be fully characterized according to sampling and analysis plan (DOE/RL-2004-29)

Air Monitoring for All Hazards

Conservative Demolition Prerequisites

- Real time radiological monitoring helps control process
- Ground maintenance, fixatives and fencing to avoid contamination spread
- Expeditious packaging and load out of contaminated debris
- Modeling dictates ready for demolition criteria
- Fixatives and fogging to control airborne hazards
- Water runoff management



Air monitoring



Demo fence/silt fencing



Precision fogger at PFP

Hazard Mitigation: Radiological

- The highest contaminated items removed as a unit before, or prepared for removal during, demolition
- Residual surface contamination controlled via fixative and/or epoxy prior to demolition
- Extensive fogging, water suppression and fixative used
- Boundaries modeled by Pacific Northwest National Lab based on radiological conditions and demolition methods



242-Z painted out



Painted out gallery glove box

Air Monitoring for All Hazards

Site Map – Zones and Monitoring



Outer Fence/Laydown Area
Radiological Buffer Area

HCA/ARA
Contamination Area

Extended Air Monitoring



Environmental Air Sampling Locations Near PFP



Timeline and Sequence



Demolition Sequence and Duration

1	Plutonium Reclamation Facility (236-Z)	Nov. 2016-July 2017	3	Plutonium Finishing Plant (234-5Z)	June 2017-Aug. 2017
2	Americium Recovery Facility (242-Z)	Complete!	4	Ventilation Stack and Fan House (291-Z)	June 2017-July 2017