

**Hanford Waste Treatment Project** 

#### Pretreatment Engineering Platform

Reducing Technical Risks for the Waste Treatment Plant Pretreatment Facility through Scaled Process Testing

Presented by:
Rob Gilbert
DOE-ORP

May 16, 2008



**U.S. Department of Energy** 

#### Pretreatment Engineering Platform (PEP)

- Background
- M-12 Issue Response Plan
- PEP Phase I Testing Objectives
- Status


#### **Background**

- DOE Office of River Protection (2004) and External Flowsheet Review Team review (BNI 2006-1) identified issues with Pretreatment Ultrafiltration Process (UFP)
  - Issue M12: Need to demonstrate the Pretreatment Ultrafiltration System Capacity and Leaching Processes at greater than bench-scale.
- Issue Response Plan prepared in 2006 to address the issue.

## Issue Response Plan


- The Issue Response Plan has four primary parts:
  - Modeling to project system performance and identify prudent changes
  - 2. Waste characterization
  - 3. Simulant development
  - 4. Engineering scale testing

## **PEP Simplified Flow Diagram**




#### **Testing Objectives**

- Collect data for design input with the objective to "...confirm the UFP system design and sludge treatment process flowsheet".
- Under prototypic conditions demonstrate:
  - Solids concentration
  - Aluminum leaching
  - Chromium leaching
  - Washing



# **PEP Rendering**



#### Modular Design – 16 Skids

- P1 LAW Feed Receipt
- P2 HLW Feed Receipt
- P3 LAW Evaporator
- P4 UFP Feed Preparation
- P5 UFP Feed Prep & UF Feed
- P6 UF Permeate
- P7 UF Pumps & Ultrafilters

- U1 Off Gas, HLW,2M Nitric Acid
- U2 H<sub>2</sub>O & Chemical
- U3 Vent Stack & Blower
- U4 Reverse Osmosis
- U5 Chilled Water
- U6 Boiler
- U7 Compressed Air
- U8 Dryer
- U9 Vacuum

#### **PEP Status**

- Design, Construct, and Ship completed April 10, 2008 in a little over one year.
- Assembly planned for completion by the end of May 2008.
- Integrated System Testing planned to be initiated Fall 2008.
- Data needed by mid-2009 to support continued WTP Pretreatment Facility construction.



