



# **Section C**

## ***Advanced Reactors Transition***

### **PROJECT MANAGERS**

O.A. Farabee, RL  
(509) 376-8089

D.B. Klos, FH  
(509) 373-3574

## INTRODUCTION

The Advanced Reactor Transition (ART) Program, PBS RL-RC03, Work Breakdown Structure (WBS) 3.1.3, consists of the Nuclear Energy (NE) Legacies and the 309 Building/Plutonium Recycle Test Reactor (PRTR) activities.

NOTE: Cost/Schedule data contained herein is as of November 30, 2001. All other information is as of December 28, 2001 unless otherwise noted.

## NOTABLE ACCOMPLISHMENTS

**309 Facility Deactivation** – 1) Regulatory issues related to shutdown of the PRTR Heating & Ventilation exhaust stack have been resolved. Permanent shutdown of the stack was completed during the first week of December. The stack will continue to provide a passive vent path for the building. The only remaining action is to formally notify the state regulators. 2) The 309 roof repairs remain at approximately 95% completion. Completion will now be deferred until spring, due to inclement weather.

**NE Legacies Deactivation** – 1) Removal of the sodium-wetted piping in the High Temperature Sodium Test Facility in the 337B high bay was started. The sodium pipes to the cold trap were cut, and caps were welded on to complete the isolation of the cold trap from the sodium piping. The three sodium lines into the Composite Reactor Components Test Activity (CRCTA) Vessel were cut and caps with valves were welded on, to complete the isolation of the CRCTA Vessel from the sodium piping. Work on isolating the sodium storage tank in 3718M has started. 2) New pressure relief valves have been installed on the building nitrogen system and all refrigerant has been removed from the retired air conditioning systems in building 335 and 337B.

## BREAKTHROUGHS / OPPORTUNITIES FOR IMPROVEMENT

No breakthroughs or opportunities for improvement are identified at this time.

## UPCOMING ACTIVITIES

**Shutdown the 309 Building** – To minimize Surveillance and Maintenance (S&M) costs while aligning with the 300 Area Accelerated Closure Plan, 1) the office wing roofs will be repaired, and 2) the building will be secured to minimize intrusion, pending resumption of deactivation activities in 2009.

**NE Legacies Deactivation** – 1) continue to dismantle small diameter piping and package for offsite shipment; 2) verify sodium inventory in the CRCTA vessel by remote inspection.

## MILESTONE ACHIEVEMENT

### FH Contract Milestones

There are no ART Milestones.

## PERFORMANCE OBJECTIVES

Nothing to report at this time.

### FY 2002 SCHEDULE / COST PERFORMANCE – ALL FUND TYPES FY TO DATE STATUS – (\$000)

		FYTD									
By PBS		BCWS	BCWP	ACWP	SV	%	CV	%	BAC	EAC	
PBS RL-RC03	Advanced Reactors Transition										
WBS 3.1.3.1	NE Legacy Facilities Transition	\$ 164	\$ 164	\$ 87	\$ 0	0%	\$ 77	47%	\$ 1,080	\$ 1,080	
WBS 3.1.3.2	PRTR/309 Building Transition	\$ 33	\$ 78	\$ 34	\$ 45	138%	\$ 44	57%	\$ 217	\$ 217	
WBS 3.1.3.3	ART Project Management	\$ 32	\$ 32	\$ 21	\$ -	0%	\$ 11	34%	\$ 188	\$ 188	
Total		\$ 229	\$ 274	\$ 142	\$ 45	20%	\$ 132	48%	\$ 1,486	\$ 1,486	

### FY TO DATE SCHEDULE / COST PERFORMANCE

The \$0.05 million (20 percent) favorable schedule variance was due to good progress this fiscal year on the 309 Building transition to shutdown activities including roof repairs.

The \$0.13 million (48 percent) favorable cost variance is primarily due to good progress in the NE Legacies sodium loop deactivation work and 309 Building transition to shutdown activities.

For all active sub-PBSs and TTPs associated with the Operations/Field Office, FYTD Cost and Schedule variances exceeding + / - 10 percent or one million dollars require submission of narratives to explain the variance.

#### Schedule Variance Analysis: (\$0.05M)

##### Advanced Reactor Transition — 3.1.3/RC03

**Description/Cause:** The positive schedule variance is primarily due to good progress this fiscal year on the 309 Building transition to shutdown activities including roof repairs.

**Impact:** There is no significant project impact at this time.

**Corrective Action:** None required.

#### Cost Variance Analysis: (\$0.1M)

##### Advanced Reactor Transition — 3.1.3/RC03


**Description/Cause:** The positive cost variance is primarily due to good progress in the NE Legacies sodium loop deactivation work and 309 Building transition to shutdown activities.

**Impact:** There is no significant project impact at this time.


**Corrective Action:** None required.

## COST / SCHEDULE PERFORMANCE (MONTHLY AND FYTD)

Cost/Schedule Performance Indices (FYTD)



Performance Analysis  
FYTD and Monthly (\$000s)



## ISSUES

### Technical, Regulatory, External, and DOE Issues and DOE Requests

**Issue:** Nothing to report at this time.

**Impacts:** None.

**Corrective Action:** None at this time.

## BASELINE CHANGE REQUESTS CURRENTLY IN PROCESS

None to report.