

# Project Hanford Management Contract Performance Report to DOE Richland Operations Office May 2003



**Fluor Hanford**  
A Fluor Company

## Table of Contents

<b>Project Hanford Management Contract Overview .....</b>	<b>A</b>
<b>Project Hanford Cleanup Work Summary</b>	
<b>Spent Nuclear Fuel Project</b> includes Spent Nuclear Fuel (RS03).	<b>B</b>
<b>Central Plateau Remediation Project</b> includes 300 Area Facility Transition (RC06), South Hanford Industrial Area Clean Up (RS01), 200 Area Remediation (CP01), Groundwater Management & Monitoring (SS03), Groundwater/Vadose Zone Integration (SS04) and Near Term Stewardship (SC01).....	<b>C</b>
<b>Plutonium Finishing Plant Project</b> includes Plutonium Finishing Plant (CP03).....	<b>D</b>
<b>Fast Flux Test Facility Closure Project</b> includes Advanced Reactor Transition (RC03) and Fast Flux Text Facility (CP04) .....	<b>E</b>
<b>Waste and SNF Management Operations</b>	
<b>Waste Management Project</b> includes 200 Area Materials and Waste Management (CP02).....	<b>F</b>
<b>Infrastructure and Hanford Site Services</b>	
<b>Project Systems and Support</b> includes Landlord and Site Services (SS02).....	<b>G</b>
<b>Site Integration and Infrastructure</b> includes Site Systems and Regulatory Analysis (SS01), Hazardous Materials Management and Emergency Response (HAMMER SS05) and Safeguards and Security (SS-D) .....	<b>H</b>
<b>Other Work Scope</b>	
<b>National Programs and Work For Others</b> .....	<b>I</b>

## INTRODUCTION

This report is the May monthly summary of the Central Plateau Contractor's [Project Hanford Management Contract under Fluor Hanford. (FH) Inc.] Performance. Only FH work scope responsibilities are described and other contractor/RL-managed work is excluded.

Section A, Overview, provides a summary of the cost, schedule, and technical performance described in this report. It summarizes performance for the period covered, highlights areas worthy of management attention, and provides key performance activities as extracted from the contractor baseline.

"Stoplight" boxes are used to indicate at a glance the condition of a particular safety area. Green boxes denote either 1) the data are stable at a level representing "acceptable" performance, or 2) an improving trend exists. Yellow boxes denote the data are stable at a level from which improvement is needed. Red boxes denote a trend exists in a non-improving direction.

Subsequent sections of this report provide detailed performance data relative to contract sections (e.g., Project Hanford Cleanup Work Summary, Waste and SNF Management Operations, Infrastructure and Hanford Site Serves, and Other Work Scope). All information is as of the end of April 2003 unless otherwise noted.