Number/WBS Level Milestone Title Baseline Forecast Date Date

Overdue - 5

T03-99-191 EA Start Interim Stabilization of Three 3/31/99 Proposed **1.01.03** Single Shell Tanks (M-41-25) deletion

Cause: This milestone is behind schedule due to flammable gas issues. **Impact:** Delay in Tri-Party Agreement interim stabilization milestones.

Corrective Action: An alternative environmentally based prioritization for the remaining tanks to be pumped has been developed per the Consent Decree. M-41 interim stabilization milestones will be replaced with new milestones. A Tri-Party Agreement change request is being prepared, along with an associated BCR to revise the baseline.

T04-99-506 HQ Select C-106 Retrieval Vendor 3/1/99 4/16/99 **1.01.04**

Cause: FDH/RL direction to suspend Hanford Tanks Initiative (HTI) project work.

Impact: Minimum one year delay to TPA M-45-03-T02, "Initiate Final Retrieval Demonstration of C-106," due June 30, 2002, and delivery of 241-C-106 hard heel feed.

Corrective Action: The contract will be awarded and placed on hold.

T04-99-525 HQ Complete CP Demonstration Pushes at 3/31/99 Proposed deletion

Cause: FDH/RL direction to suspend HTI project work.

Impact: Delay in the development of design criteria for the initial SST retrieval system and the establishment of retrieval performance objectives.

Corrective Action: BCR TWR-99-047 is in process to delete this milestone.

T02-98-111 FO Approved FSAR Manage Tank Waste 1/29/99 4/15/99 **1.01.02** (93-5 5.4.3.1.d)

Cause: RL determined the need to consult DOE-HQ on assigned hazard categories for TWRS facilities, thus delaying completion of this milestone.

Impact: No impacts, as there are no successor milestones.

Corrective Action: Waiting for DOE-HQ comments on classification of hazard categories at TWRS facilities.

T04-99-W61 RL Submit Vadose Zone Characterization Plan 1/31/99 4/30/99 **1.01.04**

Cause: This milestone was missed due to Tri-Party Agreement negotiations to establish new milestones for RCRA corrective actions for Single Shell Tank (SST) waste management.

Impact: No impacts, as there are no successor milestones.

Corrective Action: Characterization plan is on schedule for an April 30, 1999 submittal. A BCR will be prepared to align the project baseline with the recently negotiated Tri-Party Agreement milestones.

Number/WBS Level Milestone Title Baseline Forecast Date Date

FORECAST LATE - 7

T03-99-192 EA Start Interim Stabilization of Two 9/30/99 Proposed **1.01.03** Single-Shell Tanks (M-41-26) deletion

Cause: This milestone is behind schedule due to flammable gas issues. **Impact:** Delay in Tri-Party Agreement interim stabilization milestones.

Corrective Action: An alternative environmentally based prioritization for the remaining tanks to be pumped has been developed per the consent decree. M-41 interim stabilization milestones will be replaced with new milestones. A Tri-Party Agreement change request is being prepared, along with an associated BCR to revise the baseline.

T04-98-511 HQ TWR 1.1.1, Complete AX-104 LDUA 6/30/99 Proposed **1.01.04** Sampling Campaign deletion

Cause: RL direction to suspend HTI project work.

Impact: Delay in the development of design criteria for the initial SST retrieval system and the establishment of retrieval performance objectives.

Corrective Action: A BCR is in process to delete this milestone.

T04-99-526 HQ TWR 1.1.1 Complete CP Demonstration 9/30/99 Proposed **1.01.04** Verification Pushes at AX-104 deletion

Cause: RL direction to suspend HTI project work.

Impact: Delay in the development of design criteria for the initial SST retrieval system and the establishment of retrieval performance objectives.

Corrective Action: A BCR is in process to delete this milestone.

T04-98-531 FO Issue LDUA Sample Validated Data 9/30/99 Proposed deletion

Cause: RL direction to suspend HTI project work.

Impact: Delay in the development of design criteria for the initial SST retrieval system and the establishment of retrieval performance objectives.

Corrective Action: A BCR is in process to delete this milestone.

T03-99-194 RL Complete Saltwell Pumping of 8 SSTs 9/30/99 Proposed deletion

Cause: This milestone is behind schedule due to flammable gas issues.

Impact: Delay in Tri-Party Agreement interim stabilization milestones.

Corrective Action: An alternative environmentally based prioritization for the remaining tanks to be pumped has been developed per the agreed Consent Decree. M-41 interim stabilization milestones will be replaced with new milestones. A Tri-Party Agreement change request is being prepared, along with

Number/WBS Level Milestone Title Baseline Forecast Date Date

an associated BCR to revise the baseline.

T04-99-W91 RL Complete Drilling and Sampling at 1 Site 9/30/99 Proposed deletion

Cause: This work scope has been stopped per RL direction.

Impact: No impacts.

Corrective Action: A BCR is in process to delete this milestone.

T04-99-W92 RL TWR 1.1.2 Report on Results of 9/30/99 07/02/2001

1.01.04 Initial Characterization Activity

Cause: Delay in RL approval to start work; work is pending completion of RL/Ecology negotiations to

establish milestones. **Impact:** No impacts.

Corrective Action: A BCR will be processed upon RL/Ecology agreement of milestones.

Number/WBS Level Milestone Title Baseline Forecast Date Date

Fy 1997/98 Past Due - 6

T03-98-150 EA Start Interim Stabilization of Six 09/30/97 Proposed **1.01.03** Single Shell Tanks (M-41-22) deletion

Cause: This milestone is behind schedule due to flammable gas issues. **Impact:** Delay in Tri-Party Agreement interim stabilization milestones.

Corrective Action: An alternative environmentally based prioritization for the remaining tanks to be pumped has been developed per the consent decree. M-41 interim stabilization milestones will be replaced with new milestones. A Tri-Party Agreement change request is in process, along with an associated BCR to revise the baseline.

T03-98-151 EA Start Interim Stabilization of Eight 03/31/98 Proposed **1.01.03** Single Shell Tanks (M-41-23) deletion

Cause: This milestone is behind schedule due to flammable gas issues. **Impact:** Delay in Tri-Party Agreement interim stabilization milestones.

Corrective Action: An alternative environmentally based prioritization for the remaining tanks to be pumped has been developed per the consent decree. M-41 interim stabilization milestones will be replaced with new milestones. A Tri-Party Agreement change request is in process, along with an associated BCR to revise the baseline.

T02-99-100 FO Resolve High Heat Safety Issue (5.4.3.6d) 5/31/98 12/31/99 **1.01.02**

Cause: This milestone is tied to 241-C-106 Sluicing and was planned in the FY 1999 MYWP for completion on December 31, 1999.

Impact: No impacts as there are no successor milestones.

Corrective Action This milestone is planned in the FY 1999 MYWP for December 1999.

T06-98-112 EA Select Two COCO Contractors 07/31/98 9/30/99 **1.01.06** and Authorize to Proceed with Part B (M-60-10)

Cause: The scope of this milestone was changed to select only one contractor; BNFL.

Impact: Tri-Party Agreement interim milestone M-60-11, Start Construction for Two Phase I Low-Activity Waste (LAW) Pretreatment and Immobilization Facilities, will not occur as planned.

Corrective Action: The contract was awarded to BNFL Inc. on August 24, 1998. This milestone is considered complete; however, is not reported as complete through the Tri-Party Agreement. Privatization milestones are in the process of being renegotiated.

Number/WBS Level Milestone Title Baseline Forecast Date Date

T03-98-152EAStart Interim Stabilization of Nine09/30/98Proposed1.01.03Single-Shell Tanks (M-41-24)deletion

Cause: This milestone is behind schedule due to flammable gas issues. **Impact:** Delay in Tri-Party Agreement interim stabilization milestones.

Corrective Action: An alternative environmentally based prioritization for the remaining tanks to be pumped has been developed per the consent decree. M-41 interim stabilization milestones will be replaced with new milestones. A Tri-Party Agreement change request is in process, along with an associated BCR to revise the baseline.

T03-98-154RLComplete Saltwell Pumping of Five09/30/98Proposed1.01.03Single-Shell Tanks (M-41-27- T03)deletion

Cause: This milestone is behind schedule due to flammable gas issues. **Impact:** Delay in Tri-Party Agreement interim stabilization milestones.

Corrective Action: An alternative environmentally based prioritization for the remaining tanks to be pumped has been developed per the consent decree. M-41 interim stabilization milestones will be replaced with new milestones. A Tri-Party Agreement change request is in process, along with an associated BCR to revise the baseline.