

## **SCHEDULE VARIANCE ANALYSIS: (-\$0.1M)**

**WBS/PBS**

**TITLE**

**1.10.1.1**

**TWRS Regulatory Unit**

**Description and Cause:** The unfavorable schedule variance is due to the RU granting BNFL a request to defer the RU inspection preparation activities for the inspection of the BNFL Self-Assessment Program. In addition, inspection procedure development was delayed due to the transition of scope from PNNL to other contractor support.

**Impact:** There is no impact to other key RU milestones or the baseline budget.

**Corrective Action:** None.