Source: CMM Section I

HANFORD SITE PERFORMANCE REPORT

## FACILITY STABILIZATION WBS 1.4

**FEBRUARY 1998** 

## MILESTONE ACHIEVEMENT

	FISCAL YEAR-TO-DATE				REMAINING SCHEDULED			
MILESTONE TYPE	Completed Early	Completed On Schedule	Completed Late	Overdue	Forecast Early	Forecast On Schedule	Forecast Late	TOTAL FY 1998
Enforceable Agreement	5	0	0	0	0	4	0	9
DOE-HQ	0	0	0	0	0	0	0	0
FO	6	3	1	2	0	27	0	39
RL	0	0	0	0	0	4	0	4
Total Project	11	3	1	2	0	35	0	52



