Source: CMM Section Q

| HANFORD SITE PERFORMANCE REPORT | ADVANCED REACTORS TRANSITION WBS 1.12 | APRIL 1998 | | | | | |
|---------------------------------|--|------------|--|--|--|--|--|
| MILESTONE ACHIEVEMENT | | | | | | | |

| | FISCAL YEAR-TO-DATE | | | | REMAINING SCHEDULED | | | |
|-----------------------|---------------------|-----------------------------|-------------------|---------|---------------------|-------------------------|------------------|------------------|
| MILESTONE TYPE | Completed Early | Completed On Schedule | Completed Late | Overdue | Forecast Early | Forecast On Schedule | Forecast Late | TOTAL FY 1998 |
| Enforceable Agreement | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 1 |
| DOE-HQ | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| FO | 0 | 0 | 0 | 1 | 0 | 0 | 1 | 2 |
| RL | 7 | 2 | 0 | 0 | 0 | 10 | 0 | 19 |
| Total Project | 8 | 2 | 0 | 1 | 0 | 10 | 1 | 22 |



