Source: CMM Section Q

HANFORD SITE ADVANCED REACTORS TRANSITION MARCH 1998
PERFORMANCE REPORT WBS 1.12

MILESTONE ACHIEVEMENT

	FISCAL YEAR-TO-DATE				REMAINING SCHEDULED			
MILESTONE TYPE	Completed Early	Completed On Schedule	Completed Late	Overdue	Forecast Early	Forecast On Schedule	Forecast Late	TOTAL FY 1998
Enforceable Agreement	1	0	0	0	0	0	0	1
DOE-HQ	0	0	0	0	0	0	0	0
FO	0	0	0	0	0	2	0	2
RL	7	2	0	0	0	10	0	19
Total Project	8	2	0	0	0	12	0	22

