# **Plutonium Finishing Plant Update**

For the Week Ending June 23, 2019

## **Summary:**

Continued demolition on remaining lower-risk portion of the PFP Main Processing Facility. Met with the Washington State Department of Ecology, the EPA and state Department of Health to discuss lifting of the Article 32 stop work on higher-risk work.

## **Key Accomplishments: (Week of June 16)**

- Removed and packaged a key section of piping from Tunnel 1 at east end of the PFP Main Processing Facility.
- Completed installation of new Material Balance Area
- Continued work to expand ERDF container loading area

## **Safety Issues or Concerns:**

None

## **Radiological Issues or Concerns:**

None

## Contamination Discovered Outside the Radiological Buffer Area (RBA):

• None

## **Bioassays Requested:**

• None

# **Upcoming Work:**

- Continue demolition on remaining lower-risk portion of the Main Processing Facility, with a focus on the east end
- Continue shipments of debris to ERDF
- Continue discussions with the regulators on lifting of the stop work order for higher-risk demolition

#### **Employee Interface:**

PFP management continues holding regular roundtables with employees.





Lower-risk demolition this week is focused on the east end of the main processing facility.