



# RECOVERY ACT PROGRESS AT HANFORD

## HANFORD FUNDS (as of April 26, 2010)

	Allocated	Spent to Date
DOE Richland Operations Office	\$1,634,500,000	\$414,111,226
DOE Office of River Protection	\$326,035,000	\$73,025,561
<b>Hanford Total</b>	<b>\$1,960,535,000</b>	<b>\$487,136,787</b>

## Progress to Date (March 2010)

Metrics	Through End of March	Target Through 9/30/11
Total Facilities Demolished	14	64
• Nuclear Facilities Demolished	1	3
• Radioactive Facilities Demolished	5	18
• Industrial Facilities Demolished	8	43
Facility Square Footage Demolished	42,822	294,323
Waste Sites Remediated	4	65
Cubic Yards Soil Excavated for Disposal Cell 9 of Environmental Restoration Disposal Facility	1,789,442	1,700,000
Glove Boxes Removed from Plutonium Finishing Plant	42	170
Groundwater Wells Installed	114	265
Cubic meters solid waste retrieved (suspect-transuranic) from underground storage	429	2,500
Transuranic (TRU) waste repackaged for certification for shipment to Waste Isolation Pilot Plant (WIPP)	197	850
Cubic meters mixed, low-level waste treated	429	1,800
Tank Waste Cleanup Facilities Upgraded	13	22
Tank Waste Facilities or Structures Demolished	31	71



U.S. DEPARTMENT OF  
**ENERGY**

### Points of Contact:

**Geoff Tyree, DOE Richland Operations Office**  
(509) 376-4171, Geoff\_Tyree@rl.gov

**Erik Olds, DOE Office of River Protection**

(509) 372-8656, Theodore\_E\_Erik\_Olds@orp.doe.gov

