



RECOVERY ACT PROGRESS AT HANFORD

HANFORD FUNDS (as of August 10, 2010)

	Allocated	Spent to Date
DOE Richland Operations Office	\$1,634,500,000	\$612,386,789
DOE Office of River Protection	\$326,035,000	\$120,013,354
Hanford Total	\$1,960,535,000	\$732,400,143

Progress to Date (July 2010)

Metrics	Through End of July	Target Through 9/30/11
Total Facilities Demolished	30	64
• Nuclear Facilities Demolished	1	3
• Radioactive Facilities Demolished	6	18
• Industrial Facilities Demolished	23	43
Facility Square Footage Demolished	78,269	294,323
Waste Sites Remediated	23	65
Cubic Yards Soil Excavated for Disposal Cell 9 of Environmental Restoration Disposal Facility	Completed	1,700,000
Cubic Yards Soil Excavated for Disposal Cell 10 of Environmental Restoration Disposal Facility	Completed	1,673,000
Glove Boxes Removed from Plutonium Finishing Plant	61	170
Groundwater Wells Installed	256	265
Cubic Meters Solid Waste Retrieved (Suspect-Transuranic) from Underground Storage	478	2,500
Cubic Meters Transuranic (TRU) Waste Repackaged for Certification for Shipment to Waste Isolation Pilot Plant	341	850
Cubic Meters Mixed, Low-Level Waste Treated	988	1,800
Tank Waste Cleanup Facilities Upgraded	13	22
Tank Waste Facilities or Structures Demolished	31	71



U.S. DEPARTMENT OF
ENERGY

Points of Contact:

Geoff Tyree, DOE Richland Operations Office
(509) 376-4171, Geoff_Tyree@rl.gov

Erik Olds, DOE Office of River Protection

(509) 372-8656, Theodore_E_Erik_Olds@orp.doe.gov

