



RECOVERY ACT PROGRESS AT HANFORD

HANFORD FUNDS (as of June 8, 2010)

	Allocated	Spent to Date
DOE Richland Operations Office	\$1,634,500,000	\$501,493,469
DOE Office of River Protection	\$326,035,000	\$90,944,433
Hanford Total	\$1,960,535,000	\$592,437,902

Progress to Date (May 2010)

Metrics	Through End of May	Target Through 9/30/11
Total Facilities Demolished	22	64
• Nuclear Facilities Demolished	1	3
• Radioactive Facilities Demolished	5	18
• Industrial Facilities Demolished	16	43
Facility Square Footage Demolished	62,688	294,323
Waste Sites Remediated	19	65
Cubic Yards Soil Excavated for Disposal Cell 9 of Environmental Restoration Disposal Facility	1,789,442	1,700,000
Glove Boxes Removed from Plutonium Finishing Plant	55	170
Groundwater Wells Installed	234	265
Cubic meters solid waste retrieved (suspect-transuranic) from underground storage	431	2,500
Transuranic (TRU) waste repackaged for certification for shipment to Waste Isolation Pilot Plant (WIPP)	282	850
Cubic meters mixed, low-level waste treated	641	1,800
Tank Waste Cleanup Facilities Upgraded	13	22
Tank Waste Facilities or Structures Demolished	31	71



U.S. DEPARTMENT OF
ENERGY

Points of Contact:

Geoff Tyree, DOE Richland Operations Office
(509) 376-4171, Geoff_Tyree@rl.gov

Erik Olds, DOE Office of River Protection

(509) 372-8656, Theodore_E_Erik_Olds@orp.doe.gov

