



618-10 & 11 Burial Ground Update

River and Plateau Committee

River Corridor Closure Project

Mark French

DOE-RL

August 10, 2011



U.S. Department of Energy
Richland Operations Office

618-10 Burial Ground

Trench Remediation Status (Aug 3)

- 41,000 BCM excavated (33% complete)
- 289 anomalies exhumed
 - 66 drums (30 concreted)
 - 200 bottles

Bottle Characterization

- Working with EPA to revise bottle characterization process to reduce exposure hazard to workers

Schedule

- Trench Excavation Complete – 5/2012
- Trench Load-out Start – 5/2012
- Trench Load-out Complete – 11/2012
- Vertical Pipe Unit Remediation (VPU) Start – 5/2012
- Sampling & Closeout Complete – 9/2014



