



RECOVERY ACT PROGRESS AT HANFORD

HANFORD FUNDS (as of August 31, 2010)

	Allocated	Spent to Date
DOE Richland Operations Office	\$1,634,500,000	\$665,661,571
DOE Office of River Protection	\$326,035,000	\$140,675,458
Hanford Total	\$1,960,535,000	\$806,337,029

Progress to Date (August 2010)

Metrics	Through End of Aug	Target Through 9/30/11
Total Facilities Demolished	34	64
• Nuclear Facilities Demolished	1	3
• Radioactive Facilities Demolished	7	18
• Industrial Facilities Demolished	26	43
Facility Square Footage Demolished	84,882	294,323
Waste Sites Remediated	44	65
Cubic Yards Soil Excavated for Disposal Cells 9 and 10 of the Environmental Restoration Disposal Facility	COMPLETED	3,308,685
Glove Boxes Removed from Plutonium Finishing Plant	62	170
Groundwater Wells Installed	260	265
Cubic meters solid waste retrieved (suspect-transuranic) from underground storage	521	2,500
Cubic Meters Transuranic (TRU) Waste Repackaged for Certification for Shipment to Waste Isolation Pilot Plant	353	850
Cubic meters mixed, low-level waste treated	994	1,800
Tank Waste Cleanup Facilities Upgraded	14	22
Tank Waste Facilities or Structures Demolished	31	71



U.S. DEPARTMENT OF
ENERGY

Points of Contact:

Geoff Tyree, DOE Richland Operations Office
(509) 376-4171, Geoff_Tyree@rl.gov

Erik Olds, DOE Office of River Protection

(509) 372-8656, Theodore_E_Erik_Olds@orp.doe.gov

