

# 2nd Quarter Fiscal Year 2002 Highlights

Contents

Highlights

Hanford  
Site Map

Restore the  
Corridor

Transition the  
Plateau

Prepare for the  
Future

Support &  
Services

Environment,  
Safety & Health

Contacts

- Shipped 14 multi-canister overpacks out of K-West Basin and away from the Columbia River. These 14 loads of spent nuclear fuel were dried and transported to central Hanford and placed in dry, interim storage.
- Achieved 4.2 million hours of work without a day lost to injury within the Spent Nuclear Fuel Project, a Hanford Site record.
- Completed the 327 Building I Cell cleanout.
- Received the Voluntary Protection Program Star, the Department of Energy's highest safety recognition, for the River Corridor Project.
- Achieved 88 percent of plutonium solution inventory stabilization.
- Transferred a 4,000-ton aluminum extrusion press to Kaiser Aluminum in Richland, Wash., and transferred a crane to Waste Control Specialists for use at its Texas burial facility.
- Trained the 100,000th Hanford student at the Volpentest HAMMER Training and Education Center.
- Submitted the final integrated Fluor Hanford and Bechtel Hanford Central Plateau Transition Plan to the Department of Energy. The Department of Energy initiated the transition plan, which defines the scope, schedule and budget estimates to implement the transition of certain work scope from Bechtel Hanford to Fluor Hanford by July 1.
- Completed removal of all process vessels and piping at the 233-S Plutonium Concentration Facility in March, more than a year ahead of schedule.

Contents

Highlights

Hanford Site Map

Restore the Corridor

Transition the Plateau

Prepare for the Future

Support & Services

Environment, Safety & Health

Contacts



Three Fluor Hanford Tri-Party Agreement milestones were due and completed this quarter. Another milestone was completed five months early. Component fabrication delays caused a two-month delay for one milestone, M-034-29, "Complete K-East Basin and K-West Basin Facility Modifications for Alternate Fuel Transfer Strategy Cask Transportation System."

Bechtel Hanford completed 11 Tri-Party Agreement milestones through the second quarter of FY 2002. Of the three milestones scheduled for completion in the second quarter, two were completed in the previous quarter and one is proposed for deletion. Tri-Party Agreement Milestone, M-093-12, was due in February, but because of the 100 Area work scope renegotiation, this milestone will be deleted when the River Corridor Project change requests are signed.