PHMC Environmental Management Performance Report – October 2001 Section F – EM-50 Science & Technology Activities



Section F EM-50 Science & Technology Activities

MILESTONE ACHIEVEMENT

	F	ISCAL YEAR-T	O-DATE	REMAII				
MILESTONE TYPE	Completed Early	Completed On Schedule	Completed Late	Overdue	Forecast Early	Forecast On Schedule	Forecast Late	TOTAL FY 2001
Enforceable Agreement	0	0	0	0	0	0	0	0
DOE-HQ	0	0	0	1	0	0	0	1
RL	0	0	1	0	0	0	0	1
Total Project	0	0	1	1	0	0	0	2

MILESTONE EXCEPTION REPORT

			Baseline	Forecast
Number/WBS	<u>Level</u>	Milestone Title	<u>Date</u>	<u>Date</u>

Overdue - 1

009DD61/5 HQ Complete Installation of Robotic Work 05/31/2001 09/26/2001

Platform in B-Cell

Cause: The robotic platform has been put into the 306E building because it was found to be more conducive to pre-deployment training, which is being conducted at this time. It will be installed in 324 by September 26, 2001.

Impact: None.

Corrective Action: None.

FY 2001 SCHEDULE / COST PERFORMANCE — ALL FUND TYPES

CUMULATIVE TO DATE STATUS - (\$000)

		FYTD									
]	BCWS	BCWP	ACWP		SV	SV%	CV	CV%	PEM	EAC
Technology Development (EM-50)	\$	24,234	\$ 22,249	\$ 21,470	\$	(1,985)	-8%	\$ 779	4% 5	\$ 27,440) \$ 23,215
Total	\$	24,234	\$ 22.249	\$ 21.470	\$	(1.985)	-8%	\$ 779	4% 5	5 27,440	\$ 23,215

FY TO DATE SCHEDULE / COST PERFORMANCE

The schedule and cost variances are within established thresholds.

Green

SCHEDULE / COST PERFORMANCE (MONTHLY AND FYTD)



