



Richland Operations Office

Tri-Party Agreement M-91 Milestones

M-91-00	TBD	Complete the acquisition of new facilities, modification of existing facilities, and/or modification of planned facilities necessary for storage, treatment/processing and disposal of all Hanford Site TRU/TRUM, LLMW and GTC3.
M-91-01	TBD	Complete the acquisition of new facilities, modification of existing facilities, and/or modification of planned facilities necessary for storage, treatment/processing prior to disposal of all Hanford Site post-1970 TRU/TRUM.
<i>M-91-02</i>	<i>12/31/98</i>	<i>Initiate processing of contact handled TRU/TRUM waste at Waste Receiving and Processing Facility WRAP I (contact handled, small container)(complete).</i>
M-91-03	06/30/00	Submit TRU/TRUM PMP.
M-91-04	09/30/00	Complete construction of small container, <i>CH, TRU/TRUM retrieval and initiate operations.</i>
M-91-05-T01	12/31/02	Complete and submit TRU/TRUM retrieval and processing facility engineering study and functional design criteria.
M-91-06-T01	09/30/03	Award necessary privatized contracts for RH and oversized TRU/TRUM.
M-91-07	09/30/04	Complete project for small container, CH, TRU/TRUM retrieval.
M-91-08-T01	06/30/05	Complete construction and start operation of RH and oversized TRU/TRUM processing facility.
<i>M-91-09</i>	<i>06/30/97</i>	<i>Initiate operations at new CWC facilities.</i>
<i>M-91-10</i>	<i>06/30/99</i>	<i>Submit LLMW and GTC3 PMP.</i>
M-91-11-T01	12/31/00	Complete and submit LLMW/GTC3 engineering study and FDC.
M-91-12	12/31/00	Initiate thermal treatment. At least 600 m ³ provided for treatment by December 2005.
<i>M-91-13</i>	<i>06/30/01</i>	<i>Initiate disposal of CH LLMW.</i>
M-91-14-T01	10/31/03	Award commercialization contract(s) for RH and oversized LLMW/GTC3 waste per PMP.
M-91-15	06/30/08	Complete acquisition of facilities and initiate treatment of RH and oversized CH LLMW.



*Performance
Outcomes*

Note: *Completed* milestones *Italicized* and in *Red*

Waste Management Fiscal Year 1999 Year-End Review
