

## Plutonium Finishing Plant Update

For the Week Ending Feb. 2, 2020

### Summary:

Continued safe progress on the final phase of demolition activities at PFP.

### Key Accomplishments: (Week of Jan. 27)

- Continued sizing and load out of Remote Mechanical A (RMA) line debris
- Shipped 40 containers to ERDF

### Safety Issues or Concerns:

- None

### Radiological Issues or Concerns:

- None

### Contamination Discovered Outside the Radiological Buffer Area (RBA):

- None

### Bioassays Requested:

- None


### Upcoming Work:

- Complete sizing and load out of Remote Mechanical A (RMA) line debris
- Continue preparations for removal and disposal of rubble from Plutonium Reclamation Facility

### Employee Interface:

- PFP management continues holding regular roundtables with employees.
- PFP management is offering briefings for neighboring projects on demolition progress and path forward.

## PFP Main Processing Facility Final Phase Demolition: 89% Complete





*Crews are expected to complete sizing and load out of remaining debris from the main processing facility this week.  
Photo from Feb. 3, 2020*