

Plutonium Finishing Plant Update

For the Week Ending April 14, 2019

Summary:

PFP crews began lower-risk demolition of the vault associated with main processing facility. Continued preparations for the upcoming management assessment.

Accomplishments: (Week of April 8)

- Began demolition on the 234-5Z vault
- Continued preparations for independent management assessment set to begin later this month

Safety Issues or Concerns:

- None

Radiological Issues or Concerns:

- None

Contamination Discovered Outside the Radiological Buffer Area (RBA):

- None

Bioassays Requested:

- None

Upcoming Work:

- Continue lower-risk demolition of 234-5Z, beginning with the associated vault
- Continue preparations for independent management assessment required prior to restart of higher-risk work

Employee Interface:

- PFP management continues holding regular (bi-weekly) roundtables with employees.
- PFP project is holding briefings for neighboring projects and teams on plans to resume lower-risk demolition activities. Feedback has been positive on performance and status.



PFP crews began demolition last Thursday on a vault associated with the main processing facility.