

Plutonium Finishing Plant Update

For the Week Ending April 21, 2019

Summary:

PFP crews continued lower-risk demolition of the vault associated with main processing facility. Final preparations were made for the start of the management assessment this week.

Accomplishments: (Week of April 15)

- Continued demolition on the 234-5Z vault
- Completed preparations for independent management assessment set to begin this week

Safety Issues or Concerns:

- None

Radiological Issues or Concerns:

- None

Contamination Discovered Outside the Radiological Buffer Area (RBA):

- None

Bioassays Requested:

- None

Upcoming Work:

- Continue lower-risk demolition and load out of 234-5Z, beginning with the associated vault
- Ship 13 containers of demolition debris to ERDF
- Conduct the independent management assessment required prior to restart of higher-risk work

Employee Interface:

- PFP management continues holding regular (bi-weekly) roundtables with employees.
- PFP project is holding briefings for neighboring projects and teams on plans to resume lower-risk demolition activities. Feedback has been positive on performance and status.



PFP crews made progress on demolition of a vault associated with the main processing facility.