

## Plutonium Finishing Plant Update

For the Week Ending June 2, 2019

### Summary:

Completed demolition and load out of stairwell #2, part of the remaining lower-risk portion of the Main Processing Facility.

### Key Accomplishments: (Week of May 26)

- Completed demolition of stairwell #2 on the Main Processing Facility
- Shipped 24 containers of demolition debris to ERDF

### Safety Issues or Concerns:

- None

### Radiological Issues or Concerns:

- None

### Contamination Discovered Outside the Radiological Buffer Area (RBA):

- None

### Bioassays Requested:

- None

### Upcoming Work:

- Continue demolition on remaining lower-risk portion of the Main Processing Facility with stairwell #1
- Continue shipments of debris to ERDF
- Continue resolution of corrective actions identified in the final Management Assessment report

### Employee Interface:

- PFP management continues holding regular (bi-weekly) roundtables with employees.
- PFP project is holding briefings for neighboring projects and teams on plans to resume lower-risk demolition activities. Feedback has been positive on performance and status.



May 28




June 3


*Completed demolition of stairwell #2 of the Main Processing Facility.*

# FPF HAZARD REDUCTION PROGRESS

## MAR and Waste Reduction During Demo




## Loaded Low Level Waste



## Loaded Universal/Hazardous Waste



## TRU Waste Dispositioning During Stabilization



MAR=Material at Risk (Plutonium)  
234-52=Main Processing Facility

PRF=Plutonium Reclamation Facility  
LLW RORO's=Low-Level Waste Roll-On Roll-Off Containers

TRU=Transuranic (Waste)  
SLB2=Standard Large Box 2

SWB=Standard Waste Box