



RECOVERY ACT PROGRESS AT HANFORD

HANFORD FUNDS (as of July 23, 2010)

	Allocated	Spent to Date
DOE Richland Operations Office	\$1,634,500,000	\$594,937,737
DOE Office of River Protection	\$326,035,000	\$113,206,286
Hanford Total	\$1,960,535,000	\$708,144,023

Progress to Date (June 2010)

Metrics	Through End of June	Target Through 9/30/11
Total Facilities Demolished	26	64
• Nuclear Facilities Demolished	1	3
• Radioactive Facilities Demolished	6	18
• Industrial Facilities Demolished	19	43
Facility Square Footage Demolished	76,951	294,323
Waste Sites Remediated	23	65
Cubic Yards Soil Excavated for Disposal Cell 9 of Environmental Restoration Disposal Facility	Completed	1,700,000
Cubic Yards Soil Excavated for Disposal Cell 10 of Environmental Restoration Disposal Facility	Completed	1,673,000
Glove Boxes Removed from Plutonium Finishing Plant	60	170
Groundwater Wells Installed	247	265
Cubic meters solid waste retrieved (suspect-transuranic) from underground storage	434	2,500
Transuranic (TRU) waste repackaged for certification for shipment to Waste Isolation Pilot Plant (WIPP)	315	850
Cubic meters mixed, low-level waste treated	702	1,800
Tank Waste Cleanup Facilities Upgraded	13	22
Tank Waste Facilities or Structures Demolished	31	71



U.S. DEPARTMENT OF
ENERGY

Points of Contact:

Geoff Tyree, DOE Richland Operations Office
(509) 376-4171, Geoff_Tyree@rl.gov

Erik Olds, DOE Office of River Protection

(509) 372-8656, Theodore_E_Erik_Olds@orp.doe.gov

