

Hanford's Groundwater Management Plan: Accelerated Cleanup and Protection

March 2003

Prepared for the U.S. Department of Energy
under Contract DE-AC06-76RL01830 by Fluor Hanford, Inc.
and Pacific Northwest National Laboratory, Richland, WA

LEGAL DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or any third party's use or the results of such use of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

This report has been reproduced from the best available copy.

Executive Summary

Protection of Hanford's groundwater requires an aggressive plan to limit and control the migration of contaminants already in the soil and the groundwater. The U.S. Department of Energy (DOE), through its primary management contractor, Fluor Hanford, Inc. (FHI), has developed a plan in consultation with the U.S. Environmental Protection Agency (EPA) and the Washington State Department of Ecology (Ecology) to accelerate cleanup, which will return groundwater to its beneficial use where practicable or will at least prevent further degradation.


As a regulatory and policy objective in both the RCRA and CERCLA programs, "EPA expects to return usable ground waters to their beneficial uses wherever practicable, within a time frame that is reasonable given the particular circumstances of the site. When restoration of ground water to beneficial uses is not practicable, EPA expects to prevent further migration of the plume, prevent exposure to the contaminated ground water, and evaluate further risk reduction."

—40 CFR 300.430(a)(1)(iii)(F)

The previous baseline shows remediation beginning in 2008 and extending to 2024. However, the new accelerated schedules illustrated in this document show

that the baseline will begin in 2004 and be completed by 2012. Specific results that can be expected using this accelerated plan for cleanup include the following:

1. **Remediate High-Risk Waste Sites** – Clean up waste sites that pose the highest risk to groundwater (completed in 2011 instead of 2024); see Section 2.1.1 and Appendix, Schedules A.2, A.3, and A.4.
2. **Shrink the Contaminated Area** – Reduce the contaminated surface area so it can be released for other purposes (completed in 2009 instead of 2024); see Section 2.1.2 and Appendix, Schedule A.5.
3. **Reduce Recharge** – Reduce the transport of contaminants to groundwater from natural and artificial recharge (completed in 2012 instead of 2024); see Section 2.1.3 and Appendix, Schedule A.6.
4. **Remediate Groundwater** – Implement final remedial actions at pump-and-treat sites (completed in 2006 instead of 2016); see Section 2.2 and Appendix, Schedule A.7.
5. **Monitor Groundwater** – Determine the groundwater monitoring needs for long-term stewardship of the Central Plateau and evaluate new technologies that may be more effective; see Section 2.3 and Appendix, Schedule A.8.



Plans to deal with waste sites in close proximity to the tank farms require further work and will depend greatly on the strategy employed to close the tanks. The regions selected for completion by 2012 avoid those areas immediately adjacent to tank farms until an integrated approach to waste site remediation and tank closure can be developed.

Area Closure Strategy

Layered across these activities to clean up and protect groundwater is an area closure concept. This approach entails the complete clean up of all facilities within a region around any given operable unit or similar cleanup site. The main features include the following:

- Clean up all facilities within a region and the associated waste sites that represent several operable units.
- Have parallel cleanup operations rather than sequential.
- Apply what DOE learns from the low-risk sites to high-risk sites.
- Complete cleanup or move to long-term stewardship.

To prevent further groundwater degradation, restore major portions of the groundwater beneath the Hanford Site, and move more rapidly to final remediation and long-term stewardship, the accelerated FHI approach to groundwater cleanup focuses on the following areas:

- **100 and 300 Areas** — move from interim actions to final decisions for groundwater in coordination with the cleanup actions under the River Corridor contractor.

- **Central Plateau** — reach final decisions by using ongoing characterization, monitoring, and assessment activities to develop and implement early actions to protect and restore groundwater outside the Core Zone.


The approach for implementing early actions within the Central Plateau is on an area-by-area basis (Figure S.1). When performed on an area basis, these coordinated efforts to control sources, implement remedial actions, and assess and monitor impact will place major portions of the Central Plateau into long-term stewardship monitoring starting in 2006.

Under this accelerated plan, the following actions will be completed by FHI by the end of FY 2006:

- Remediate 54 waste sites.
- Decommission 420 high-risk wells.
- Complete four records-of-decision for waste site remediation.
- Complete integrated monitoring system (at least 59 new wells).
- Develop final groundwater remedial actions for 200-UP-1, 100-HR-H, and 100-NR-2 areas.
- Complete water line and infrastructure upgrades to reduce recharge.

Program Management

To effectively manage the Groundwater Protection Program, FHI created an integrated organization (see Section 3). The groundwater protection work is organized around key functional areas, allowing major portions of the work to be centralized for the entire



Hanford's Groundwater Management Plan: Accelerated Cleanup and Protection


Hanford Site. Managing the work in an integrated manner accelerates cleanup and makes it more efficient by coordinating projects, avoiding duplication, and assuring consistent decisions (see Appendix, Schedule A.13).

Communications

Key to the success of cleanup at the Hanford Site is involving and communicating with the public and tribal

nations. The range of information resources and public involvement opportunities provided by the Groundwater Protection Program is outlined in Section 4 and includes the Hanford Advisory Board, monthly open meetings, regulatory meetings, information sessions, work groups, and technical reports. The program maintains a web site to assure that information is easily accessible (<http://www.hanford.gov/cp/gpp/>).

This accelerated plan shows how DOE/RL will meet the requirements of DOE Order 435.1 to protect and remediate groundwater. Actions are consistent with the Tri-Party Agreement and applicable Washington State and federal regulations. It supercedes the *Hanford Site Ground Water Protection Management Plan* (DOE/RL-89-12) issued in 1995 and the *Management and Integration of Hanford Site Groundwater and Vadose Zone Activities* (DOE/RL-98-03) issued in 1998. This plan also contains the implementing actions to comply with the guidance issued by EPA in *Methods for Monitoring Pump-and-Treat Performance* (EPA/600/R-94/123). This accelerated plan provides a sound technical basis for completing groundwater protective actions at the Hanford Site.



Hanford's Groundwater Management Plan: Accelerated Cleanup and Protection





Figure S.1. Area closure approach to Central Plateau remediation.



Contents

Executive Summary	iii
1.0 Introduction	1
1.1 Purpose	2
1.2 Responsibility	3
1.3 History	4
1.4 Current Operations	5
1.5 Accelerated Plan	6
2.0 Acceleration of Groundwater Protection	9
2.1 Prevent Degradation	11
2.1.1 Remediate High-Risk Waste Sites	11
2.1.2 Shrink the Contaminated Area	15
2.1.3 Reduce Natural and Artificial Recharge	17
2.1.4 U Plant and Plutonium Finishing Plant Closures	21
2.2 Remediate Groundwater	21
2.2.1 River Corridor Interim Remedial Action Strategy	22
2.2.1.1 100-H Area	22
2.2.1.2 100-D Area	23
2.2.1.3 100-K Area	24
2.2.1.4 100-N Area	24
2.2.2 Central Plateau Interim Remedial Action Strategy	25
2.2.2.1 U Plant Area	25
2.2.2.2 Plutonium Finishing Plant Area	26
2.3 Monitor Groundwater	26
2.4 Completion Strategy	28
2.4.1 River Corridor Completion Strategy	29
2.4.1.1 100 Area Completion Strategy and Commitments	29
2.4.1.2 300 Area Completion Strategy and Commitments	31
2.4.2 Central Plateau Completion Strategy	32



Hanford's Groundwater Management Plan: Accelerated Cleanup and Protection

- 3.0 Program Management 33
 - 3.1 Scope 33
 - 3.2 Program Organization 33
 - 3.3 Key Functions 34
 - 3.3.1 Characterization of Systems 34
 - 3.3.2 Hanford Database Integration 34
 - 3.3.3 Risk Assessments 34
 - 3.3.4 Ecological Assessments 36
 - 3.3.5 Groundwater Science and Technology 37
 - 3.3.6 Groundwater Monitoring 38
 - 3.3.7 Well Management 38
- 4.0 Communications Plan 41
 - 4.1 Public Involvement Opportunities 41
 - 4.2 Information Resources 42
 - 4.3 Information Sharing Process 42
 - 4.4 Topical Workshops 43
- 5.0 References 45
- Appendix — Master Schedules for the Groundwater Protection Program A.1

Figures

S.1	Area closure approach to Central Plateau remediation	vi
1.1	Strategic initiatives to accelerate cleanup of the Hanford Site	1
1.2	Implementation phases of groundwater protection	2
1.3	The above illustration shows some of the documents that this accelerated plan relies on for guidance	3
1.4	Sources of Hanford groundwater contamination	4
1.5	Distribution of major radionuclides and hazardous chemicals in groundwater at concentrations above maximum contaminant levels or drinking water standards, fiscal year 2001	5
1.6	Hanford's ongoing groundwater remediation actions	6
1.7	Hanford's accelerated cleanup approach	8
2.1	Major remediation areas on the Hanford Site	9
2.2	Reducing risk in the 100-B/C Area	10
2.3	High-risk waste site remediation	13
2.4	High-risk wells decommissioned	19
2.5	Fixing or abandoning leaking water lines can help reduce recharge	19
2.6	Planned 2003-2006 water supply system work to eliminate artificial recharge in contaminated areas	20
2.7	Hanford Site groundwater pump-and-treat systems help contain contaminant plumes and reduce the amount of contamination entering the Columbia River	25
2.8	Chromium concentrations at 100-HR-H Area are declining; remedial action objectives are being achieved and have contributed to reducing the ecological risk from chromium.	23
2.9	Concentrations of technetium-99 and uranium in groundwater near U Plant continue to decline; remedial action objectives for technetium-99 most likely can be achieved by 2006.	25
2.10	Fifty-eight new wells were drilled on the Hanford Site in fiscal year 2001	27
2.11	This map shows the water table and inferred flow directions in March 2001	27
2.12	Well installation to comply with Tri-Party Agreement Milestone M-24	28
2.13	Areas on the Hanford Site that are on the National Priorities List	28
3.1	Organization of the Groundwater Protection Program	33
3.2	Key centralized management functions	34
3.3	Hanford crews drilled a borehole near tank B-110, one of the first single-shell tanks built in the 1940s	39

Tables

1.1	Removal of groundwater contaminants	7
1.2	The federal government seeks to mitigate potential effects to groundwater reflected by the milestones established within the Tri-Party Agreement	7
2.1	Central Plateau high-risk closure areas (excluding tank farms)	11
2.2	Area risk assessment schedules	30
3.1	Integration of Hanford databases	35
3.2	Groundwater risk framework per the Tri-Party Agreement	36



1.0 Introduction

In FY 2002, the U.S. Department of Energy (DOE) created a plan to transform and accelerate cleanup of the Hanford Site. The previous baseline required too much time, unrealistic levels of funding, and delayed the reduction of risk.

DOE is accelerating cleanup of groundwater on the Hanford Site from the original date of 2024 to 2012, and possibly sooner, by making more aggressive assumptions, changing the technical strategy and management approach, and investing in science and technology.

This accelerated plan draws on the recommendations resulting from DOE's Environmental Management review conducted early in 2002 and on the ideas that emerged from the year long DOE, regulator, and contractor Cleanup, Constraints, and Challenges Team process including acceleration of groundwater protection actions.

On March 5, 2002, DOE signed a letter of intent with the Washington State Department of Ecology (Ecology) and the U.S. Environmental Protection Agency (EPA) to cooperatively develop approaches to accelerate site cleanup. The *Performance Management Plan for the Accelerated Cleanup of the Hanford Site* (DOE/RL-2002-47) fulfills the commitments contained in that letter. On June 28, 2002, Ecology, EPA, and the Oregon State Office of Energy sent a letter to DOE's Assistant Secretary, Jessie Roberson, expressing support for a final plan that incorporates the work of the Cleanup, Constraints, and Challenges Team into the strategic initiatives.

The performance management plan (DOE/RL-2002-47) demonstrates a true partnership between DOE and the regulators to accelerate cleanup. In it, six strategic initiatives (Figure 1.1) are defined that require additional near-term investments to put DOE

in position to end the environmental management mission at the Hanford Site by 2035. In each case, these initiatives identify work required by the Hanford Federal Facility Agreement and Consent Order (Tri-Party Agreement; Ecology et al. 1998) and invest additional resources in those projects to achieve early completion. Acceleration of Hanford's Groundwater Protection Program is specifically addressed in Initiative 6. Each of the other five initiatives is driven largely by the need to protect Hanford's groundwater, which is the primary pathway for contaminants to reach the Columbia River from the Hanford Site.

The fundamental goal of DOE's Groundwater Protection Program is to protect human health and the environment from Hanford contamination. The program is a key piece of DOE's overall Hanford cleanup strategy.




Figure 1.1. Strategic initiatives to accelerate cleanup of the Hanford Site.

1.1 Purpose

The purpose of this document is to articulate FHI's accelerated cleanup and protection of Hanford's groundwater and associated ecosystems including the vadose zone soil, the riparian zone where groundwater discharges into the Columbia River, and the Columbia River itself.

Hanford groundwater protection, remediation, and monitoring actions are guided by both federal and Washington State regulations. The primary requirements are contained in the Resource Conservation and Recovery Act (RCRA), Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) implemented in accordance with the provisions of the Tri-Party Agreement (Ecology et al. 1998), and the Atomic Energy Act of 1954. DOE, in conjunction with the regulators, developed a regulatory strategy for the groundwater protection efforts at Hanford. This effort was summarized in the draft *Hanford Site Groundwater Strategy* (DOE/RL-2002-59) by the Tri-Parties.

The draft *Hanford Site Groundwater Strategy* (DOE/RL-2002-59) focuses primarily on the regulatory requirements and policy for the protection, remediation, and monitoring of Hanford groundwater and for communicating these policy-level agreements, plans, progress, and results with tribal nations, stakeholders, and the public. This plan activates those policies and the commitments in the Tri-Party Agreement (Ecology et al. 1998), moving from investigation to remediation and closure or post-closure care and long-term stewardship.

To move to a final conclusion for groundwater, FHI will investigate characterization, assessment, and technology needs and aggressively seek and implement remedial alternatives, protective measures, and closure approaches (Figure 1.2). DOE and the regulators have developed a framework for how risk assessments will be performed to guide remedial decisions. This framework and the subsequent actions described in this plan represent the necessary steps to complete the tasks described within the *Performance Management Plan for the Accelerated Cleanup of the Hanford Site* (DOE/RL-2002-47).




Figure 1.2. Implementation phases of groundwater protection.

Hanford's Groundwater Management Plan: Accelerated Cleanup and Protection




Figure 1.3. The above illustration shows some of the documents that this accelerated plan relies on for guidance.

This integrated management plan to accelerate groundwater cleanup (Figure 1.3) is closely linked to the draft *Hanford Site Groundwater Strategy* (DOE/RL-2002-59), the annual site-wide groundwater monitoring report (Hartman et al. 2002), the environmental report (Poston et al. 2002), and the River Corridor cleanup strategy (DOE/RL-2002-54). Actions will be implemented through the remedial action work plans that have been developed (e.g., DOE/RL-97-36) and the 200 Area remedial investigation (DOE/RL-98-28). Other documents that will serve to guide this plan as it progresses include such things as the Central Plateau closure strategy, the program management plan for tank farm closure, groundwater protection planning, and DOE/RL's communication plan; all these documents are under preparation.

1.2 Responsibility

There are currently four prime contractors with a role in the protection and remediation of groundwater at the Hanford Site: the River Corridor contractor, the Central Plateau contractor, the tank farm operations contractor, and Pacific Northwest National Laboratory. The Central Plateau contractor (FHI) has the overall responsibility of integrating the groundwater protection activities. The objective of the first three contractors is to complete cleanup actions to support shrinking the size of the Hanford Site to the Core Zone by 2012 and complete DOE's Environmental Management mission by 2035 or sooner. The Pacific Northwest National Laboratory is responsible for science and technology as well as monitoring the groundwater. The

risk framework, which has been adopted by DOE and their regulators, provides the basis for establishing the Central Plateau Core Zone.

1.3 History

The legacy of 50 years of defense production lingers below the surface of the Hanford Site (Figure 1.4). According to estimates, 1.7 trillion liters (450 billion gallons) of liquid waste, some containing radionuclides and hazardous chemicals, have been released to the ground on the Hanford Site since 1944. Much of this contamination remains above the water table, but some reached groundwater.

The major chemical contaminants present in Hanford groundwater include carbon tetrachloride, chromium, and nitrate. Major radioactive contaminants include iodine-129, strontium-90, technetium-99, tritium, and uranium. Figure 1.5 illustrates the extent of the contaminant plumes at the Hanford Site.

As a result of the past disposal practices, over 207 square kilometers (80 square miles) of Hanford's groundwater has contaminant levels greater than federal and state drinking water standards. Hanford groundwater is not a primary source of drinking water, but it flows into the Columbia River, which is a major drinking water source.

However, Hanford groundwater does not impact the water quality of the Columbia River. The Washington State Department of Ecology and the U.S. Geological Survey both gave the Columbia River the highest rating for water quality — Class A, meaning "Excellent" — from the Grand Coulee Dam to the Washington/Oregon border. A Class A rating means that the Columbia River is suitable for all types of water supplies, fish and shellfish habitat, wildlife habitat, human recreational activities, and commerce and navigation. Drinking water downstream of Hanford meets all regulatory drinking water standards.




Figure 1.4. Sources of Hanford groundwater contamination.

During the defense production era, the vast quantities of liquid discharged to the soil resulted in a "mounding" of the groundwater in and around the 200 Areas. Since the discharge of liquid waste ceased in the mid-1990s, these mounds have diminished, which has slowed the release of contaminants to the groundwater and lengthened travel time to the Columbia River.

1.4 Current Operations

The goal of current operations at the Hanford Site is to minimize adverse impact to existing groundwater plumes, protect the Columbia River, and restore groundwater beneath the Hanford Site. Liquid waste

Groundwater Protection Actions

In addition to remediation, a key to protecting the Columbia River is to stop the flow of contaminants into Hanford's groundwater. This includes assuring no new contaminants are introduced and removing existing contaminants or the mechanisms that could drive contaminants into the groundwater. In addition to the active remediation measures, other sitewide actions to protect groundwater include:

- Stopping unpermitted discharge of liquids to the soil — completed in 1995.
- Completing cleanup of the 1100 Area and the North Slope and deleting them from the National Priorities List (first such deletion in the DOE complex) — completed in 1996 and 1998, respectively.
- Removing contaminated soil from the river corridor — 3.2 million tons removed to date.
- Moving spent nuclear fuel away from two aging storage basins along the Columbia River — 15 million curies removed to date.
- Transferring liquid waste from underground single-shell tanks — to be completed in 2004.




Figure 1.5. Distribution of major radionuclides and hazardous chemicals in groundwater at concentrations above maximum contaminant levels or drinking water standards, fiscal year 2001.

generated from operations throughout the site is treated to comply with the appropriate standards and routed to locations for discharge that limit the impact on existing groundwater contaminant plumes. Work continues to remove liquids remaining in single-shell waste tanks to eliminate the potential for future leaks from these structures.

Five active pump-and-treat operations are presently containing existing plumes, reducing the mass of contaminants in the groundwater, and protecting sensitive aquatic species in the Columbia River (Figure 1.6; Table 1.1). The primary contaminants addressed through these actions are carbon tetrachloride, chromium, strontium-90, technetium-99, and uranium. In addition to these systems, a technique called in situ




Figure 1.6. Hanford's ongoing groundwater remediation actions.

redox manipulation reduces toxicity and immobilizes chromium. A soil-vapor extraction system intercepts carbon tetrachloride in the soil column before reaching the groundwater (see Figure 1.6).

There are approximately 207 square kilometers (80 square miles) of contaminant plumes affecting groundwater quality within the Hanford Site. The largest of these is the tritium plume, a dilute plume covering 181 square kilometers (70 square miles). Because of the dilute nature of the plume and the short half-life (12.3 years) of tritium, this plume is expected to attenuate naturally through radioactive decay. The Tri-Party Agreement (Ecology et al. 1998) provides the regulatory basis to protect, preserve, and where possible, restore Hanford groundwater. Table 1.2 provides a summary of the major milestones that directly support groundwater protection and source control actions.

1.5 Accelerated Plan

Protection of Hanford's groundwater requires the development and execution of an aggressive plan to

"Groundwater monitoring will be performed to support cleanup decisions and to verify that land-based disposal units are properly designed and operated to prevent impact to groundwater."

—Draft Hanford Site Groundwater Strategy

limit and control the continued migration of contaminants already in the soil and the groundwater. To do this, FHI will perform the following tasks:

- Prevent degradation (see Section 2.1)
 - Remediate high-risk waste sites.
 - Shrink the contaminated area.
 - Reduce natural and artificial recharge.
- Remediate groundwater (see Section 2.2)
- Monitor groundwater (see Section 2.3)

These program elements are shown in Figure 1.7. Layered across them is an area-by-area closure strategy (see Figure S.1). When performed on an area basis, these coordinated efforts to control sources, implement

Table 1.1. Removal of groundwater contaminants.

<u>Location</u>	<u>Startup Date</u>	<u>Contaminant</u>	<u>Mass Removed (Groundwater Processed) Through FY 2002</u>
Groundwater Pump-and-Treat Systems			
100-D Area	1997	Hexavalent chromium	122.1 kilograms (679.1 million liters)
100-H Area	1997	Hexavalent chromium	28.4 kilograms (749.7 million liters)
100-K Area	1997	Hexavalent chromium	175 kilograms (1,559 million liters)
100-N Area	1995	Strontium-90	1.26 curies (755.4 million liters)
200-West Area (200-ZP-1) Operable Unit	1994	Carbon tetrachloride	6,874 kilograms (1,891 million liters)
200-West Area (200-UP-1) Operable Unit	1994	Carbon tetrachloride	22.2 kilograms (609 million liters)
	1994	Nitrate	23,186 kilograms (609 million liters)
	1994	Technetium-99	90.3 grams (609 million liters)
	1994	Uranium	158.3 grams (609 million liters)
Soil-Vapor Extraction			
200-West Area	1992	Carbon tetrachloride	77,798 kilograms

Table 1.2. The federal government seeks to mitigate potential effects to groundwater reflected by the milestones established within the Tri-Party Agreement.

<u>TPA Milestone</u>	<u>Description</u>	<u>Date</u>
River Corridor Contractor		
M-16-00A	Complete 100 Area Response Actions	December 2012
M-16-00B	Complete 300 Area Remedial Actions	December 2018
Central Plateau Contractor		
M-13-00	Submit 200 Area Remedial Investigation/Feasibility Study Work Plans	December 2004
M-15-00	Complete 200 Area Remedial Investigation/Feasibility Study Process for all Non-Tank Farm Operable Units	December 2008
M-16-00	Complete Remedial Actions for all Non-Tank Farm Operable Units	September 2024
M-20-00	Submit Part B Permit Application or Closure/Post Closure Plans for all RCRA Treatment, Storage, and Disposal Units	December 2008
M-24-00	Install RCRA Monitoring Wells	Annually
Tank Farm Contractor		
M-45-00	Complete Closure of all Single-Shell Tank Farms	September 2024





Figure 1.7. Hanford's accelerated cleanup approach.

remedial actions, and assess and monitor impact will place major portions of the Central Plateau into long-term stewardship monitoring starting in 2006.

This accelerated plan includes FHI's specific groundwater protection actions, strategies, and remedial

approaches (Section 2); integrated management approach to accelerate actions to protect groundwater (Section 3); a communication plan for sharing plans, progress, and results (Section 4); and the detailed implementation schedules for the Groundwater Protection Program (Appendix).

2.0 Acceleration of Groundwater Protection

FHI has established an approach to aggressively accomplish the groundwater protection mission as mandated under the overarching EPA objectives by applying the program elements shown in Figure 1.7:

- Prevent degradation.
- Remediate groundwater.
- Monitor groundwater.

"EPA expects to use a combination of methods, as appropriate, to achieve protection of human health and the environment. In appropriate site situations, treatment of the principal threats posed by a site, with priority placed on treating waste that is liquid, highly toxic or highly mobile, will be combined with engineering controls (such as containment) and institutional controls, as appropriate, for treatment residuals and untreated waste."

— 40 CFR 300.430 (a)(1)(iii)(C)

Actions are underway that are necessary to prevent further degradation of groundwater, restore major portions of the groundwater beneath the Hanford Site, and move more rapidly to final remediation and long-term stewardship. These actions are based on recent changes to the Tri-Party Agreement regarding the Columbia River Corridor and the Central Plateau. In the 100 and 300 Areas, coordinating these new activities with the cleanup actions being undertaken by the River Corridor contractor will allow final decisions for groundwater. At the Central Plateau, the strategy to achieve final closure decisions is to develop and implement early actions to protect and restore groundwater outside the Core Zone. Figure 2.1 shows the major remediation areas on the Hanford Site.

Using this approach, FHI is implementing measures aimed at reducing current risk, while positioning the site for final remedies and closure actions (Figure 2.2).

A number of measures will be undertaken to prevent further degradation of the groundwater on the Hanford Site:

- Remediate high-risk waste sites on the Central Plateau.
- Remediate waste sites exterior to the Core Zone (including the 100 and 300 Area waste sites).
- Implement infrastructure improvements to minimize and/or eliminate negative effects caused by artificial and natural recharge conditions.
- Develop and implement the process to complete the remedial efforts using the U Plant Area as a pilot.




Figure 2.1. Major remediation areas on the Hanford Site.




Figure 2.2. Reducing risk in the 100-B/C Area. Remediated waste sites are crossed out indicating progress in this important region of the Hanford Site (red = completed; green = in progress).

Also during this phase, efforts will be undertaken to resolve interim pump-and-treat actions and establish final groundwater remedies. Thus, upon completion of this initial phase (by 2012 at the latest — and much sooner for a number of the elements), the only remaining actions will be to:

- Complete the source area remediation and tank farm closures within the Core Zone.
- Operate and maintain final groundwater remedies.
- Perform compliance and verification monitoring that will set the stage for the post-closure care and long-term stewardship of groundwater on the Hanford Site.

Implementing early actions within the Central Plateau on an area basis will provide a direct link between primary contaminant sources and the associated groundwater plumes. When performed on an area basis, these coordinated efforts to control sources, implement remedial actions, and assess and monitor impacts will place major portions of the Hanford Site into long-term stewardship monitoring.

Table 2.1 identifies the regions selected for early remediation and closure along with the primary source operable units within that region and the associated groundwater operable unit. In each region, with the exception of the Central Landfill, remedial investigation/feasibility studies are well underway and provide a sound basis for early action. In addition, by pursuing these remedies for an entire region many of the waste sites, unplanned releases, and other lower risk sites could be dealt with in the confirmatory sampling after area cleanup decisions are reached. These efforts would not only take care of these sites on a much faster schedule, but also would provide important characterization data to assure successful completion of all remedial investigation/feasibility studies by December 2008.

Confirmatory sampling is done at the site to be remediated to make sure the decision is correct for that specific site. This sampling also provides the data needed to decide cover dimensions and how deep the excavation needs to be if material is going to be removed.

This chapter summarizes actions included in baseline plans and accelerated actions included in the *Performance Management Plan for the Accelerated Cleanup of the Hanford Site* (DOE/RL-2002-47) to prevent degradation of groundwater, to remediate the contaminated groundwater, and monitor groundwater conditions and the effectiveness of the remedial actions.

2.1 Prevent Degradation

Two key actions that will prevent future groundwater contamination are remediation of Hanford's waste sites, including tanks containing high-level waste, and reducing the transport of contaminants to groundwater by reducing natural and artificial recharge.

Once groundwater becomes contaminated, it is difficult and costly to remediate. Therefore, prevention of future groundwater contamination is the primary means of protecting groundwater.

During the past 7 years, 237 waste sites have been cleaned up to regulatory standards. A total of 3.2 million tons of contaminated material has been removed from sites near the Columbia River and 5.3 billion liters (1.4 billion gallons) of contaminated groundwater have been pumped from the ground and treated. In the process, 51 of the high-risk liquid waste disposal sites in the 100-B/C, 100-D, and 100-H Areas were remediated and backfilled as well as two high-risk sites in the 100-N Area.

2.1.1 Remediate High-Risk Waste Sites

At waste sites along the Columbia River, baseline plans are to complete remediation by 2012 through the River Corridor contractor. Remediation of Central Plateau waste sites, including closure of single-shell tank farms and other sites not included in the work of the River Corridor contractor, is planned for completion

Table 2.1. Central Plateau high-risk closure areas (excluding tank farms).

<u>Closure Area</u>	<u>Key Contaminants</u>	<u>Completion Dates</u>	<u>Previous Completion Dates</u>	<u>Primary Source Operable Unit</u>	<u>Groundwater Operable Unit</u>
High-Risk Waste Sites					
U Plant Cribs	Uranium, Technetium-99	2006	2016	200-PW-2	200-UP-1
BC Cribs	Technetium-99	2006	2016	200-TW-2	200-PO-1
PFP Cribs	Plutonium, Carbon Tetrachloride	2011	2016	200-PW-1	200-ZP-1
PUREX Cribs	Tritium, Iodine-129, Nitrate	2010	2017	200-PW-2	200-PO-1
Shrink the Contaminated Area					
200 North, Gable Pond, B Pond	Strontium-90, Tritium	2009	2026	200-CW-1 & 3	200-PO-1 & BP-5
Central Landfill	Volatile Organic Solvents	2007	2026	200-SW-2	200-PO-1

by 2024. This plan accelerates completion of high-risk waste sites as shown in Table 2.1, but does not include waste sites by the tank farms. This approach would complete all actions for regions outside the Core Zone of the Central Plateau (except the 618-10 and 618-11 burial grounds) as well as deal with many of the high-risk waste sites responsible for existing groundwater contamination beneath the Hanford Site.

Plans to deal with waste sites in close proximity to tank farms require further work and will depend greatly on the strategy employed to close the tanks. The regions selected for completion avoid those areas immediately adjacent to tank farms until a compatible approach to waste site remediation and tank closure can be developed. Similarly, efforts are underway to further enhance the waste site approach by addressing excess facilities within the regions as presented in the performance management plan Initiative 5 (DOE/RL-2002-47).


The *Waste Site Remedial Action Master Schedule* presents the major efforts to complete remediation of waste sites (see Appendix, Schedule A.2). This baseline plan is substantially accelerated through the actions included in the *Performance Management Plan for the Accelerated Cleanup of the Hanford Site* (DOE/RL-2002-47).

Actions to remediate high-risk waste sites focus on sites with large inventories of contaminants and existing groundwater plumes or sites with large inventories where early action may prevent or significantly reduce future groundwater impacts. Another

factor considered during the evaluation process was the extent to which other facilities may interfere with the implementation of the action or regulatory approach. This plan accelerates the remediation of four high-risk waste sites including (1) the U Plant waste sites containing technetium-99 and uranium, (2) the BC cribs and trenches (located south of the 200 East Area) that contain a significant inventory of technetium-99 (over 600 curies), (3) the Plutonium Finishing Plant cribs that contain carbon tetrachloride and plutonium, and (4) the PUREX Plant cribs that received iodine-129 that has affected groundwater.

The baseline plan for remediation of the Central Plateau waste sites is substantially accelerated through actions proposed in the *Performance Management Plan for the Accelerated Cleanup of the Hanford Site*.

The actions proposed to accelerate remediation of these sites are shown in the *High Risk Waste Sites Master Schedule* (see Appendix, Schedule A.3). The remediation to be applied to these sites has not yet been determined. Possible remedial alternatives include the installation of surface barriers to reduce the infiltration of water that drives contaminants through the soil to the groundwater. In some cases, barriers will be applied to sites as they are; in others, waste materials may need to be removed, treated, and disposed of. Accelerated actions at these high-risk waste sites are scheduled for completion by 2011 (Figure 2.3).






Figure 2.3. High-risk waste site remediation.

scheduled until after 2008. However, several of the sites for which barrier placement may be the logical alternative are within the area adjacent to U Plant and could be remediated in conjunction with the U Plant Canyon Disposition Project. A coordinated approach to link Canyon Disposition with waste site remediation would address nearly all of the waste sites and facilities in the southeast portion of the 200 West Area. This strategy accelerates the work so that remediation is completed by 2006 rather than 2016 (see Appendix, Schedule A.3).

U Plant Cribs and Trenches. The U Plant and its companion facility, the Uranium Oxide Plant, were used to recover uranium from tank waste and produce uranium oxide, which was shipped offsite for reuse. These processes produced liquid waste containing high concentrations of technetium-99 and uranium that was disposed to cribs and trenches in the U Plant area. Elevated levels of both technetium-99 and uranium are present in groundwater at concentrations that exceed the criteria used to initiate early action. In addition, data suggests that only a small portion of the inventory has migrated into the groundwater; the majority of these contaminants still reside in the vadose zone.

The U Plant produced liquid waste high in technetium-99 and uranium that was disposed to cribs and trenches. Data suggests that the majority of these contaminants still reside in the vadose zone. Preliminary investigations indicate that release of these contaminants to groundwater may be reduced by using a surface barrier. A coordinated approach to link this remediation with similar remediation in the same area could accelerate the work so that it is completed in 2005.

Release of these two contaminants to the groundwater can be substantially reduced through the installation of surface barriers to limit the amount of infiltration through the contaminated soil beneath the cribs and trenches that received this waste. A barrier constructed to the RCRA Subtitle C specifications, with some minor modifications, and an effective vegetative cover can reduce infiltration through the contaminated soil by as much as a factor of fifty over the conditions that currently exist at these sites. Under the previous baseline, such actions were not

BC Cribs and Trenches. During the 1950s, much of the tank waste produced at B Plant and T Plant was reprocessed to recover uranium. This processing occurred at U Plant, and waste was either directly disposed to the soil or was put into a tank, or series of tanks, allowing most of the solids to settle. The remaining supernatant was discharged to the soil. This waste represents some of the most concentrated radioactive and hazardous waste disposed to the ground at Hanford.

Most of the liquid waste disposal sites that received this waste were located immediately adjacent to the tank farm complex except for the BC cribs and trenches, which are located south of the 200 East Area. The BC cribs and trenches received in excess of 189 million liters (50 million gallons) of this scavenged tank waste. Based on inventory estimates, this group of sites contains the largest inventory of technetium-99 disposed to the soil. Groundwater monitoring data for the BC cribs and trenches is limited, but little of the inventory from these sites appears to have reached the water table. These waste sites have also released radioactive particles to the surface, which has created a large radiation controlled area around the BC cribs and trenches.

Releases of technetium-99 from these waste sites could potentially lead to future groundwater contamination that would require active remediation. The earlier these sources are remediated, the less likely contaminants will reach groundwater. The location of these sites in the southeast portion of 200 East Area also means that in addition to the extensive inventory of contaminants, the location is such that releases to the groundwater would be outside the recently defined Core Zone boundary. If a barrier is chosen for the remedial action, the design of the barrier for these sites would be expected to be similar to those suggested for the U Plant cribs and trenches, a modified RCRA Subtitle C design. In addition, a long-term monitoring system for these sites also is needed to monitor performance of the remedy after construction is complete.

The remediation of the BC cribs and trenches, and other sites immediately adjacent to tank farm waste management areas, was not previously scheduled until the tank farms were undergoing closure after 2018. This strategy accelerates the work so that remediation is completed by 2006 (see Appendix, Schedule A.3).

PUREX Cribs and Trenches. A number of cribs and trenches surrounding the PUREX Plant received high volume process condensates and process waste. These sources are located in the southeast portion of 200 East Area near the Central Plateau boundary. These sites are recognized as the primary sources of

the iodine-129, tritium, and nitrate groundwater plumes between the Central Plateau and the Columbia River. The extent of the tritium and nitrate groundwater contamination has diminished since liquid discharges to these sites was stopped in the early 1990s. These sites have the potential to release additional iodine-129 at concentrations requiring active groundwater remediation.

The PUREX cribs and trenches are in need of remediation to limit infiltration and slow the migration of contaminants in the vadose zone. A barrier of a RCRA Subtitle C design, or a modification of that design, appears to be the preferred surface barrier for this type of site. These sites are located within the 200 East Area and should require few other actions. Some sites may be located in close proximity to other facilities and may be precluded from early action, but most of the significant cribs and trenches are located south and southeast of the PUREX Plant. The PUREX cribs and trenches are currently scheduled for remediation by 2017; this accelerated plan shows completion by 2010 (see Appendix, Schedule A.3).

Plutonium Finishing Plant Sites. Several waste sites located near the Plutonium Finishing Plant received waste containing carbon tetrachloride and plutonium. These contaminants each represent significant future risk but from distinctly different risk pathways. Carbon tetrachloride is a primary driver for ongoing groundwater remedial actions, while the most significant potential risk from plutonium would be from direct exposure should someone dig into the waste site in the future (i.e., an intruder pathway). Each of these

Several sites near the Plutonium Finishing Plant received waste containing carbon tetrachloride and plutonium. While both of these contaminants represent future risk, the difficulty in treating them comes from the incompatibility of the remedies that could be employed to reduce the risk. Selection of the appropriate remedial measures for these sites will be complicated and will ultimately require a series of actions.

contaminants justifies designating these areas as high-risk sites, but the difficulty comes from the incompatibility of the remedies that could be employed to reduce the risk from these waste sites.

Selection of the appropriate remedial measures for these sites will be complicated and will ultimately require a series of actions. The large inventory of carbon tetrachloride in the vadose zone and the groundwater will require aggressive action to contain and reduce mass. In addition, investigation is needed to determine the vertical extent of contamination in the groundwater. If it is determined that carbon tetrachloride deeper in the aquifer also requires active remediation, then beginning those actions early will help minimize any delay in dealing with the plutonium contamination.


For plutonium contamination, the likely remedial alternatives are isolation with a barrier system like the Hanford Barrier, or removing the contaminated soil, and, if required, treating it and shipping it offsite. In either case, reducing the available amount of carbon tetrachloride in the vadose zone and groundwater prior to the actions to isolate or remove soil from these sites would help prevent the need for future drilling to control groundwater contamination in and around the barrier system and would limit the worker exposure to carbon tetrachloride during removal of the plutonium-contaminated soil. The Plutonium Finishing Plant cribs and trenches are currently scheduled for remediation by 2014. This strategy accelerates the activities so work on these sites is completed in 2011. The *Plutonium Finishing Plant Master Schedule* is included in the Appendix (Schedule A.4).

2.1.2 Shrink the Contaminated Area

This plan accelerates the remediation of several groups of waste sites located outside the exclusive waste management portion of the Central Plateau. Early remediation and closure of these sites would substantially reduce the contaminated area at Hanford and help to achieve the vision of only limited contamination outside the exclusive waste management area. Most of the sites in this area are contaminated only slightly and do not represent high-risk sites; however, their remediation and closure is a required element of the 200 Area cleanup. Some of these sites have released radioactive and hazardous substances to the groundwater, but in most cases, the residual contamination is not at levels requiring interim action. Early completion of actions at these sites would expedite cleanup of the Central Plateau and assist in controlling the release of certain contaminants to the groundwater. The actions to accelerate remediation of these sites is shown in the *Shrink the Contaminated Area Master Schedule* (see Appendix, Schedule A.5).

“Shrinking the contaminated area” describes DOE’s objective to remediate waste sites outside the Central Plateau on the Hanford Site so those areas can be released for other uses as soon as possible.

200 North Area. The 200 North Area was once an area where railcars containing spent nuclear fuel were stored for a period of several weeks to months to allow radionuclides with very short half-lives to decay prior to reprocessing. Spent fuel stored in this way required



a constant flow of water through the railcars to thermally cool the elements. The cooling water was then disposed at several sites within the 200 North Area.

Within the 200 North Area, there are a number of other small waste sites, contaminated structures, and several contaminated railcars that were not included in the scope of the previous cleanup decision. For remediation of this area to be complete, it will be necessary to develop cleanup plans for these sources of contamination as well as the major waste sites. Including these actions together will allow early completion of this geographic area and help to shrink the contaminated area of the Central Plateau. The 200 North sites are currently scheduled for remediation by 2026. This strategy accelerates the activities so the work is completed in 2009 (see Appendix, Schedule A.5).

A CERCLA decision for cleanup of the 200 North Area was issued as part of the remaining sites decision for the 100 Area. The remedy for these sites is to remove contaminated material, treat as necessary, and dispose it in the Environmental Restoration Disposal Facility. This action is nearly identical to the cleanup of spent fuel storage liquid waste sites in the 100 Area and could easily be accelerated.

Gable Mountain and B Pond Complex. The Gable Mountain Pond and B Pond areas are a series of interconnected ponds and ditches used to receive large volumes of slightly contaminated steam condensate and cooling water from process operations at the PUREX and B Plants. These sites have relatively low levels of residual contamination and few significant groundwater plumes.

The remedy for these sites is not expected to be as extensive as at the high-risk sites. Many of these sites do not require barriers to control infiltration since little residual contamination remains in the vadose zone beneath these ponds and ditches. These large ponds

maybe candidates for surface stabilization with clean topsoil and revegetation, as the remedy, or selective removal of contaminated soil, stabilization and revegetation could be the preferred alternative. Monitored natural attenuation appears to be the most likely remedy for the groundwater. Gable Mountain Pond and B Pond are currently scheduled for remediation by 2026. The proposed CERCLA plan will be issued for public comment in late summer 2003, with a decision expected by 2004 and completion of remedial action in 2009 (see Appendix, Schedule A.5).

Nonradioactive Dangerous Waste Landfill. The Nonradioactive Dangerous Waste Landfill and the associated Solid Waste Landfill located between the Central Plateau and the Wye Barricade also are candidates for early action. These sites are among the farthest sites outside the exclusive waste management area. Although not considered high-risk sites, these sites have released volatile organic solvents to the groundwater at concentrations that exceed water quality standards.

Use of monitored natural attenuation may be a viable choice for remediation at the Nonradioactive Dangerous Waste Landfill and others areas on the Hanford Site. Using natural attenuation is sometimes a preferred remedy because it does not transfer contamination from one location to another. Rather, the contamination is broken down in place and converted usually to non-toxic products. Monitored natural attenuation has been previously used at Hanford to meet remedial action objectives to restore groundwater. For example, the plume of organic solvents beneath the former Horn Rapids Landfill in the 1100 Area is being addressed through natural attenuation. A CERCLA review (EPA 2001) determined that monitored natural attenuation complied with the remedial action objectives for the Horn Rapids Landfill. (Note: Although long-term monitoring will be required at the former Horn Rapids Landfill, it was removed from the National Priorities List in 1996.)

In addition, the remedial actions for the Nonradioactive Dangerous Waste Landfill could include the emplacement of a RCRA Subtitle C design surface

barrier similar to those proposed for the cribs and trenches in the 200 Areas. The adjacent Solid Waste Landfill and Central Landfill should not require an infiltration barrier and could likely be closed with a standard RCRA Subtitle D Solid Waste Landfill cover. These landfills are currently scheduled for remediation

by 2026. This strategy accelerates the activities so the work could be completed in 2007 (see Appendix, Schedule A.5).

618-10 and 618-11 Burial Grounds. These burial grounds contain transuranic waste and are considered higher-risk sites for both their inventory and their potential to contaminate groundwater. New retrieval and treatment capabilities are being investigated with the intent of accelerating retrieval to beat the 2018 Tri-Party Agreement Milestone (Ecology et al. 1998). The DOE HQ-EM-50 Office of Science and Technology is expected to provide technologies to support this goal. A possible work schedule is included in the Appendix (Schedule A.10).


“Natural attenuation” refers to the ability of groundwater to rid itself of contamination resulting from a spill or disposal of hazardous waste. Tests have demonstrated that it is an effective form of remediation at sites with aquifers composed of granular sediment.

The basic concept of natural attenuation is not new. Bacteria that naturally inhabit groundwater are able to break down chemicals that were once thought to be non-biodegradable. For example, components of gasoline such as benzene, toluene, xylene, and ethylbenzene are now known to biodegrade in groundwater to carbon dioxide and water. Other contaminants, including chlorinated solvents (e.g., dry-cleaning solvents), can also biodegrade under certain conditions. In some cases, natural biodegradation may break down contaminants in groundwater faster than they can be removed by engineered systems. DOE is using monitored natural attenuation in conjunction with other technologies to remediate groundwater on the Hanford Site.

2.1.3 Reduce Natural and Artificial Recharge

Infiltration of water to the vadose zone provides the driving force for downward migration of contaminants in the vadose zone at the Hanford Site. Water in the vadose zone may come from such things as natural precipitation, wastewater disposed to cribs, leaks from tanks, leaking water lines, septic tanks, or drain fields.

Efforts to reduce recharge started in earnest in 1987, as plans were developed to discontinue disposal of liquid waste streams to the soil. Over the next 2 years, the number of liquid waste streams was drastically reduced, and waste streams containing radioactive contaminants were routed through the 200 Area



treatment facility in compliance with the Tri-Party Agreement Milestone M-17 (Ecology et al. 1998). These actions have eliminated the disposal of unpermitted wastewater on the Central Plateau. The focus of baseline and accelerated actions are on eliminating the inadvertent and natural recharge to further protect Hanford's groundwater.

Actions to reduce natural and artificial recharge were completed during fiscal year 2001 for 200 West Area tank farms. Actions for 200 East Area tank farms were completed in 2002. The installation of prototype surface cover (sealant) to stabilize tank farm surfaces is being considered for 2004.

In 1998, DOE's Office of River Protection initiated a program to reduce natural and artificial recharge in and around tank farms to reduce the potential for contaminants in the vadose zone to be carried to groundwater. The program has four major components:

- Design and construct surface water run-on control measures upgradient of single-shell tank farms.
- Abandon leaking pressurized water lines adjacent to single-shell tank farms.
- Upgrade monitoring drywells at single-shell tanks to include leak tight caps.
- Install surface cover (sealant) for stabilization purposes.

Reduce Infiltration at Existing Waste Sites. An action to limit the infiltration of water through waste sites, burial grounds, and tank farm waste management

A survey of the waste site burial grounds and other facilities is needed to identify locations where run-on and runoff controls are appropriate. These actions may be more important in areas where final remedies may take many years, such as waste sites immediately adjacent to tank farms.

areas has been the use of berms. These berms reduce the potential for water to pond on top of these facilities and flush contaminants from the soil column into the groundwater or for water to become contaminated by a surface contamination area and runoff from the waste site and contaminate adjacent land. Water can often pond on a waste site as a result of an intense rainstorm or as a result of melting snow. Although precipitation at Hanford is low on an annual basis, much of the total infiltration is a result of these types of events.

The actions proposed to reduce infiltration are shown in the *Eliminate Recharge Conditions Master Schedule* (see Appendix, Schedule A.6). Actions to be taken to reduce infiltration at existing waste sites will be similar to the actions being completed in and around tank farms. Berms will be constructed to prevent surface water from flowing onto waste sites, and areas around waste sites will be graded to allow snowmelt and other precipitation to run off the sites rather than infiltrate. This action can be completed by the end of 2004.

Wells that do not meet regulatory standards for construction will be eliminated to reduce the potential for them to act as a pathway for contaminated water to reach the groundwater.

Well Decommissioning. Nearly 7,000 wells have been drilled on the Hanford Site. Many of these wells were drilled prior to the institution of well construction requirements to limit the possible migration of water down the well casing to the groundwater. In many cases, these wells were drilled through waste sites or immediately adjacent to the waste sites for the purpose of monitoring releases to the groundwater. These wells provide potential pathways for surface water runoff or artificial recharge from the surface to ingress on waste contained within the vadose zone and drive contaminants in the waste toward the groundwater. Decommissioning of these aging wells represents a sound pollution prevention measure to protect Hanford groundwater (Figure 2.4). These actions have not been previously considered as high priority actions and,




Figure 2.4. High-risk wells decommissioned.

therefore, have not been funded at levels that would significantly reduce the number of wells requiring decommissioning.

Out of the nearly 7,000 wells located at Hanford, less than half of them are in use. It is estimated that it would take in excess of thirty years to decommission all wells not needed for monitoring or other purposes. A large number of these wells are in areas that will be subject to remedial and closure actions over the next few years. In addition, about 420 of these wells are considered high priority due to their proximity to waste sites and the potential for these wells to provide pathways for water to leach contaminants from the subsurface.

A two-phase approach will be used to address well decommissioning. The first phase will be to continue to decommission the high-risk wells at a fairly consistent rate. The second phase would emphasize the well decommissioning associated with ongoing and upcoming remedial or closure actions to limit preferential pathways, to remove impediments to surface barrier installation, and to put in place the post-closure monitoring network needed to monitor releases to the groundwater. Ninety-nine wells were decommissioned during fiscal year 2001. Well decommissioning is not currently in the Hanford

baseline; however, an accelerated action will decommission high-risk wells by 2006 and the remaining wells by 2018.

Leaking Water Lines. Ruptured waterlines also represent a significant source of artificial recharge within the Central Plateau (Figure 2.5). Unlike sanitary sewer systems where the location and volume of the discharges are known, leaking water lines represent a far more difficult problem to diagnose. Like sewer systems, these leaks have the potential to flush contaminants from the vadose zone into the groundwater or to simply accelerate the movement of contaminants within the groundwater flow system.

Over the past few years, a number of leaks have been detected in areas around the tank farm waste management areas that clearly have contributed to groundwater contamination.

A systematic evaluation of the water lines will be performed to determine if any of these water lines are located near waste sites that are subject to near-term remedial or closure actions. Moving water lines away from waste sites that are to be isolated with surface barriers will eliminate the potential for leaking lines to flush contaminants from the vadose zone. In some situations, a field survey of the lines will be performed



Figure 2.5. Fixing or abandoning leaking water lines can help reduce recharge.

to identify areas where this type of situation may exist. Finally, water lines to certain inactive facilities may not be needed and could simply be capped and shutdown.

Accelerated actions related to the treatment of Hanford's water lines have several components (Figure 2.6). They include eliminating water lines near waste sites when possible and testing them to assure they are not leaking when they cannot be eliminated. In addition, pumps in the Hanford Site water supply system will be changed to reduce water line pressure so that leaks are less likely to occur and less water will

be lost if they do. Repair and removal of leaking water lines is currently handled as failure occurs. This strategy provides for accomplishing the work needed to protect groundwater by 2008.

Septic Systems. Since the initial efforts to control the discharge of liquids from process operations was complete in 1995, additional emphasis has been placed on further reducing the amount of liquid discharged to the soil within the 200 Areas. The remaining liquid discharges within the 200 Areas are primarily sanitary sewer systems. Continuing liquid waste disposal practices have the potential to leach contaminants from the vadose zone into the groundwater and/or simply increase the volume of contaminated groundwater.

Within the Central Plateau, the ongoing uranium pump-and-treat operations have the potential to be adversely affected by continuing sanitary sewer discharges. The septic system that may adversely affect

A number of separate actions may be needed to address the issues created by the deterioration of the water system. The primary efforts should focus on upgrading the system to provide for the long-term needs of the Hanford Site.




Figure 2.6. Planned 2003-2006 water supply system work to eliminate artificial recharge in contaminated areas.

the pump-and-treat operations is 2607-W5. This discharge location is approximately 30.5 meters (100 feet) from the 216-U-1 and 216-U-2 cribs. The 216-U-1 and 216-U-2 cribs are a major source of technetium-99 and uranium in the vadose zone that could be leached from the soil by the adjacent septic discharges. The volumes from this particular system are relatively small, but the size of the pump-and-treat operation is approximately 190 liters (50 gallons) per minute, so the volume of recharge needed to impact the existing remedy may be much smaller.

The performance management plan (DOE/RL-2002-47) specifies that discharge to this system will be eliminated by September 2004. Other systems will be evaluated and any further actions will be identified by September 2004.


2.1.4 U Plant and Plutonium Finishing Plant Closures

Accelerated actions outlined in the performance management plan (DOE/RL-2002-47) include developing a plan to optimize the timing and sequencing to dispose of excess facilities and remediate waste sites that pose the highest threat to groundwater by May 2003 and implement a U Plant record of decision by December 2003. Remediation of U Plant waste sites, demolition of the canyon facility, and installation of covers would be completed by September 2011. The actions proposed to accelerate closure of the U Plant region are included in the *U Plant Closure Master Schedule* (see Appendix, Schedule A.9).

2.2 Remediate Groundwater

The strategy to initiate groundwater interim remedial actions was based on protecting the Columbia River aquatic environment, and containing and reducing contamination in the Central Plateau. These actions have been underway for several years and during that period much has been learned about these cleanup methods. Several activities are ongoing or planned to further evaluate the risk and impact from the contaminant plumes in an effort to move these interim actions to final remedies. The goal of these evaluations is to develop the needed technical, scientific, and performance data to establish final remedial action objectives. In addition, these evaluations will help implement final remedies as the source control measures for the waste sites responsible for these plumes are completed.

What is pump-and-treat? Several contaminant plumes in the 100 Areas are of special concern because they are so close to the Columbia River. FHI is pumping contaminated groundwater from the chromium and strontium-90 plumes, treating it to remove the contaminants, and injecting the clean water back into the aquifer. The primary purpose of these pump-and-treat systems is to reduce the amount of contamination entering the Columbia River and protect the ecosystem until a final cleanup solution is in place.



The sections that follow describe the efforts planned to move from interim actions to final remedies for each of the groundwater actions within the River Corridor and the Central Plateau. *The Groundwater Remediation Master Schedule* is included in the Appendix (Schedule A.7)

2.2.1 River Corridor Interim Remedial Action Strategy

Interim actions are currently underway to intercept elevated concentrations of chromium and strontium-90 entering the Columbia River in four of the reactor areas. Actions in 100-H, 100-D, and 100-K Areas were taken to protect aquatic species from chromium contamination entering the river through springs and seeps, while actions at 100-N Area are focused on reducing the potential impact of strontium-90 from N Springs on the Columbia River. The progress to date and the

activities needed to further develop final remedial action objectives on an area-by-area basis are described in the following sections.

2.2.1.1 100-H Area

Over the last 10 years, a number of significant actions have been taken to remove the sources of chromium in the 100-H Area, which along with the operation of the pump-and-treat system (Figure 2.7) have dramatically reduced the potential impact of chromium on aquatic life. In the early 1990s, the 183-H basins that stored highly concentrated chromium waste were emptied and removed from service. In addition, remediation of waste sites in the vicinity of the H Reactor that received liquid waste containing chromium was completed in early 2000. Together, these actions have substantially eliminated the sources of chromium contamination responsible for the existing groundwater




Figure 2.7. Hanford Site groundwater pump-and-treat systems help contain contaminant plumes and reduce the amount of contamination entering the Columbia River.

Removing the 183-H basins from service and completing waste sites to receive chromium from H Reactor have substantially eliminated the sources of chromium contamination in 100-H Area. In addition, the pump-and-treat system has been effective at intercepting chromium contaminated groundwater before it enters the Columbia River and has reduced the nature and extent of the groundwater plume. Data suggest that these actions have been effective at reducing the ecological risk from chromium and the remediation may be completed in the near future.

plume and its impact on the Columbia River environment (Figure 2.8). The pump-and-treat operations have also been effective at intercepting chromium contaminated groundwater before entering the river and, over time, have reduced the nature and extent of contamination in the groundwater plume.

Monitoring data gathered from springs and seeps along 100-H Area suggest that these actions have been effective at reducing the ecological risk from chromium. Over the next two to three years, these data along with the annual performance reports on the pump-and-treat operations are expected to demonstrate that these combination of actions have enabled the Groundwater Protection Program to achieve the remedial action objectives of the pump-and-treat record of decision (ROD 1996a).

2.2.1.2 100-D Area

In the 100-D Area, measures have only recently been completed to remove the high-risk waste sites responsible for the chromium groundwater plume. Additional time is needed to evaluate the effectiveness of these efforts, but there is no reason to believe that these actions would be any less effective than the measures used in the 100-H Area to eliminate future releases to the groundwater.

In addition to the pump-and-treat system used to capture the chromium plume from 100-D Area before it reaches the Columbia River, a second more concentrated region within the plume is also undergoing treatment using an in situ treatment to reduce the toxicity and mobility of chromium already in the groundwater. This technique, called in situ redox manipulation, causes the mobile chemical species chromate to be chemically reduced to a less mobile form. Chromium concentrations in the plumes beneath 100-D Area will require continued treatment for some




Figure 2.8. Chromium concentrations at 100-HR-H Area are declining; remedial action objectives are being achieved and have contributed to reducing the ecological risk from chromium.

time into the future, but it is anticipated that achieving the remedial action objectives for this plume is likely after all source actions are complete by 2010.

2.2.1.3 100-K Area

Pump-and-treat systems in the 100-K Area have been operating for several years with only marginal success. The success of these actions in the other areas has been in large part due to the efforts that have removed the bulk of the contaminated soil and reduced the continuing release of chromium into the groundwater. Actions to remove the sources in 100-K Area are scheduled to begin in 2003, but will not be complete until the end of 2012. Achieving the remedial action objectives for this interim remedy is unlikely until the primary sites responsible for the chromium contamination are remediated.

2.2.1.4 100-N Area

Active liquid waste disposal operations at 100-N Area did not cease until mid-1992. These disposal operations released millions of gallons per year of reactor cooling water from N Reactor containing high concentrations of strontium-90 into the soil immediately adjacent to the Columbia River. In some parts of the groundwater plume, strontium-90 was thousands of times its drinking water standard, and although no aquatic water quality standard for strontium-90 was available, the sheer magnitude of these releases were considered sufficient cause to initiate action.

Because strontium-90 in groundwater is tightly bound to the aquifer sediments, it represents a threat to groundwater quality well into the future. A number of technologies to slow the release of strontium-90 to the Columbia River will be evaluated; plus, studies are underway to evaluate the impact of strontium-90 on the aquatic ecosystem. These studies will help the Groundwater Protection Program re-evaluate how well the pump-and-treat system at the 100-N Area protects the ecosystem and assess the need for alternative measures.

The effectiveness of the pump-and-treat operations in limiting the discharge of strontium-90 to the Columbia River at N Springs has been questioned throughout its period of operation. The major reason concentrations of strontium-90 in groundwater were reduced occurred as a direct result of ending the discharge of contaminated liquids to the soil column in the early 1990s. Much of the strontium-90 remaining in the groundwater beneath 100-N Area is tightly bound to the aquifer sediments and represents a threat to groundwater quality well into the future, making the return to beneficial use for this portion of the aquifer unrealistic.

A number of technologies other than pump-and-treat have been tested or are planned to be tested to assess their effectiveness for the long-term protection of the Columbia River ecosystem. Previously, technologies including impermeable barriers constructed of steel and sorptive permeable barriers of clay-like materials were evaluated as alternatives to pump-and-treat systems. Investigation determined neither barrier was a suitable replacement for pump-and-treat. Tests are now planned to evaluate two additional technologies that may be candidates to replace the pump-and-treat systems. One alternative under consideration would use deep-rooted vegetation to absorb strontium-90 from the groundwater along the shoreline; then, the contaminated vegetation would be removed and disposed on the Central Plateau. A second method under consideration would be to develop a chemical barrier that would further immobilize strontium-90 in the soil and limit its release to the river through N Springs.

In addition to the evaluation of new and innovative technologies to slow the release of strontium-90 to the Columbia River, studies are underway to evaluate the actual impact of strontium-90 on the aquatic ecosystem. A number of species are now being assessed to determine bioaccumulation rates and the potential impact to organisms exposed to strontium-90. These efforts, in conjunction with the evaluation of new and innovative technologies, should enable the Groundwater Protection Program to re-evaluate how well the pump-and-treat systems protect the ecosystem and

assess the need for additional measures to mitigate the impacts. Evaluation of the technologies, risks, and potential impacts of strontium-90 are expected to be complete in 2006.

2.2.2 Central Plateau Interim Remedial Action Strategy

Interim actions are currently underway at two locations within the 200 West Area to reduce the mass and contain the high concentration portions of the technetium-99 and uranium plume in the groundwater beneath U Plant and carbon tetrachloride in the soil and groundwater beneath the Plutonium Finishing Plant. Further evaluation of these actions is needed to assess the potential impact of these contaminant plumes on the groundwater resources.

2.2.2.1 U Plant Area

Pump-and-treat operations are ongoing to contain and reduce the mass of technetium-99 and uranium in the groundwater adjacent to U Plant. Unlike the 100 Areas interim actions, the remedial action objectives for these sites are not based on compliance with the drinking water or other aquatic water quality standards. Substantial reductions in the concentrations of uranium and technetium-99 have been detected throughout the plume (Figure 2.9). It is likely that the remedial action objective to cease treatment by 2006 will be achieved.

Efforts are now underway to evaluate the mobility of uranium and technetium-99 in the vadose zone and the groundwater, to assess the potential impact of these contaminants and their associated sources on downgradient water quality, and to set final remedial action objectives. Much of this activity is focused on refining our understanding of the transport of uranium in the subsurface and developing a better conceptual model of how it migrates in the groundwater.

Should it be determined that technetium-99 and uranium still represent a risk to groundwater even though the interim action cleanup objectives were met, an alternative to the current use of the Effluent Treatment Facility as the treatment facility will be required by 2006. However, at that time the capacity of the Effluent Treatment Facility will be completely utilized to support retrieval of tank waste from single-shell tanks.




Figure 2.9. Concentrations of technetium-99 and uranium in groundwater near U Plant continue to decline; remedial action objectives for technetium-99 most likely can be achieved by 2006.

Finally, plans to complete source control actions for high-risk waste sites in the U Plant area and measures to eliminate artificial recharge and preferential pathways for contaminant migration by the end of 2006 should preserve the long-term performance of the containment remedy and limit the need for active groundwater remediation in the future.

Source control refers to a process to remove waste, treat as necessary, and dispose the waste on the Central Plateau or Environmental Restoration Disposal Facility.

2.2.2.2 Plutonium Finishing Plant Area

Containment and mass reduction interim actions are underway to recover carbon tetrachloride from both the soil column and the groundwater beneath the Plutonium Finishing Plant. An extensive inventory of carbon tetrachloride still remains unaccounted for in the vadose zone and groundwater, which represents a major unknown in moving to a final remedy for carbon tetrachloride. Extensive characterization efforts have begun to assess the nature and extent of contamination in the soil and groundwater. These coordinated investigations, along with science and technology investigations to better understand the process controlling the migration of carbon tetrachloride in the subsurface environment, provide the best opportunity to develop a remedy to protect human health and the environment.

Even after years of pump-and-treat operations and soil-vapor extraction to recover carbon tetrachloride

Preventing further degradation of the unconfined aquifer beneath the 200 West Area from the migration of carbon tetrachloride represents a major challenge and depends greatly on the nature of the source control actions and the nature and extent of contamination.

in the soil column, little change in groundwater concentrations of carbon tetrachloride have been detected. Future beneficial use of groundwater contaminated with carbon tetrachloride beneath 200 West Area is not a realistic goal for the final remedy.

2.3 Monitor Groundwater

As regulatory requirements for monitoring increased in the 1980s, there began to be some overlap between various programs. DOE established a centralized Hanford Groundwater Monitoring Project in 1996 to assure protection of the public and the environment while improving the efficiency of monitoring activities. The project addresses all groundwater monitoring needs at the site, eliminates program redundancy, and allows for more cost-effective groundwater monitoring activities.

DOE has monitored groundwater on the Hanford Site since the 1940s to help determine what chemical and radiological contaminants have made their way to groundwater and how they have migrated in groundwater.

The Hanford Groundwater Monitoring Project provides groundwater monitoring, assessment, and reporting to meet the requirements of RCRA, CERCLA, and the Atomic Energy Act of 1954 as implemented by DOE Orders. The Groundwater Protection Program provides the groundwater monitoring, assessment, and reporting for groundwater operable units where active groundwater remediation is ongoing. The program provides an integrated, site-wide assessment of groundwater quality and identifies any impact from waste-disposal facilities operated by DOE and its contractors. Groundwater monitoring actions are presented in the *Groundwater Monitoring Master Schedule* (see Appendix, Schedule A.8) and are briefly described in the following paragraphs.

Both the unconfined and upper-confined aquifers are monitored and data are maintained and managed in

"Once contamination is detected, monitoring and related activities are undertaken to assess the nature and extent of groundwater contamination so that appropriate action can be taken."

—Draft Hanford Site Groundwater Strategy

a centralized database. Monitoring well locations, frequencies, and analytical constituents are documented each year (Figure 2.10). Sampling and analysis is coordinated among all data users, and results are evaluated to describe the areal extent and temporal trends of contamination. Results and conclusions are reported in a quarterly electronic report for RCRA facilities and are described in detail in an annual groundwater monitoring report for the entire site that meets all objectives and regulatory requirements (Hartman et al. 2002). Results are summarized in the Hanford Site environmental report (Poston et al. 2002).

Water-level monitoring is performed to characterize groundwater flow and to determine the impact of Hanford Site operations on the flow system (Figure 2.11). The unconfined aquifer has been characterized in the past



Figure 2.10. Fifty-eight new wells were drilled on the Hanford Site in fiscal year 2001. Some of them are monitoring wells to replace dry wells or to gather additional information (shown above). Other wells support groundwater remediation.




Figure 2.11. This map shows the water table and inferred flow directions in March 2001 (North American Vertical Datum of 1988). The water table has declined beneath most of the Hanford Site. Shaded areas and the area filled with dashed lines show where the unconfined aquifer is absent.

to construct and update a three-dimensional conceptual model for the unconfined aquifer. This conceptual model forms the basis for a numerical flow and transport model that has been constructed and used to predict the impact of site operations on groundwater flow and groundwater quality. These predictions are used to assess the potential impact and offsite migration.

Groundwater monitoring remains a part of the Hanford Site baseline throughout the cleanup mission and will remain a component of long-term stewardship after remediation is completed.

Hanford's Groundwater Management Plan: Accelerated Cleanup and Protection




Figure 2.12. Well installation to comply with Tri-Party Agreement Milestone M-24.

One aspect of the groundwater monitoring program included in the performance management plan (DOE/RL-2002-47) is the installation within 3 years of additional wells to create an integrated monitoring well network sufficient to meet program needs (Figure 2.12). During 2002, a team of Ecology, EPA, DOE, and contractor staff participated in a data quality objectives process to identify the additional wells needed to adequately monitor the Central Plateau. That process identified a number of wells that, along with those already in existence, would satisfy the regulatory requirements of the RCRA, CERCLA, and the Atomic Energy Act of 1954. Installation of 200 West Area wells can be completed by October 2003, 200 East Area wells by October 2004, and other needed wells in the Central Plateau by October 2005.




Figure 2.13. Areas on the Hanford Site that are on the National Priorities List.

2.4 Completion Strategy

The strategy for completing the remedial and corrective actions for each of the National Priorities List Sites (Figure 2.13) and moving into a long-term stewardship and future use condition relies heavily on groundwater protection. The groundwater pathway represents the primary exposure route for Hanford contaminants to reach human and environmental receptors. Each National Priorities List site is large and complex. Therefore, waste sites have been grouped so that

similar sites can be characterized and remediated efficiently to achieve the goals of groundwater protection and restoration.

The completion strategy for each National Priorities List site, as portrayed in the Master Schedules for the Groundwater Protection Program (see Appendix), is described in the following sections. For the 100 and 300 Areas within the River Corridor, these schedules are more well defined due to the completion of interim records of decision (ROD 1996a; ROD 1996b; ROD 1999a; ROD 1999b) for all source control actions and the establishment of specific Tri-Party Agreement milestones and commitments to arrive at final decisions for these sites. For the sites in the 200 Area, most of the operable units are still early in the remedial investigation/feasibility study and consequently many of the key decisions have not been made. In addition, final decisions for the Central Plateau will greatly depend on the residual risks from tank waste, the long-term contributions from ongoing waste management operations, and the risks to human health and the environment from decontamination and decommissioning of 200 Area nuclear facilities. This accelerated plan provides the basis for actions between now and 2012, and to a lesser extent after 2012, to be taken by the Groundwater Protection Program to complete remediation within regions of the Central Plateau.

2.4.1 River Corridor Completion Strategy

During preparation of the Master Schedules for the Groundwater Protection Program, efforts were taken to assure that the schedules of the River Corridor Project and for groundwater protection activities both support the completion of final records of decision in the 100 and 300 Areas. Recent changes in the Tri-Party

At this time, no formal strategy has been developed to delete any of the 100 Areas from the National Priorities List. However, using an area-by-area approach to develop and prepare data needed to support final remedy decisions provides a sound basis for any deletion strategy.

Final groundwater remedial action decisions were excluded from the River Corridor Contract, but it was acknowledged that "...Future groundwater decisions shall be required upon completion of source remedial actions and an appropriate period to assess the performance of these actions." Although no specific time frame is given in the contract, the early completion of 100-B/C Area at the end of 2006 should provide a basis to assess each area's compliance with remedial action objectives and help to establish an appropriate schedule for issuing final decisions for the 100 Areas.

Agreement (Ecology et al. 1998) set schedules for the completion of waste site remediation and facility decontamination and decommissioning for the 100 and 300 Areas, which is the primary focus of the River Corridor contractor. Concurrently, the Groundwater Protection Program has responsibility for coordinating groundwater monitoring, assessment, and remediation with ecological monitoring and assessment, and development of the final remedy selection and documentation process for the 100 and 300 Areas. These closely related and highly dependent activities are coordinated to assure compliance with the Tri-Party Agreement. The goal is to complete the activities required to issue final records of decision, develop and implement long-term stewardship, and delete the 100 and 300 Areas from the National Priorities List.

The sections that follow describe the completion strategy and commitments for the 100 and 300 Areas contained in the Tri-Party Agreement, the Agreement-in-Principle (Ecology et al. 2001a), and the tentative agreement (Ecology et al. 2001b) for the River Corridor, upon which the Master Schedules for the Groundwater Protection Program (see Appendix) are based.

2.4.1.1 100 Area Completion Strategy and Commitments

The basic strategy in the Tri-Party Agreement cleanup plan for the River Corridor is to pursue source control

measures on an area-by-area basis. The sequence and the timing for completion of source control actions for the individual reactor areas are as follows:

- B/C Area — December 2006
- F Area — December 2008
- H Area — December 2010
- D Area — December 2011
- K Area — December 2012
- N Area — December 2012

Upon completion of these source control actions, DOE is required to submit closeout verification packages for each waste site, pipeline, or unplanned release. Those packages are then consolidated into reports that document these actions achieved the required degree of cleanup. The only requirement is that these reports be submitted in a "timely manner" on an area basis to support the development of a final record of decision for the entire 100 Area. In addition to source control actions, baseline risk assessments will also be developed on an individual reactor basis to support the final 100 Area Proposed Plan and Record of Decision. The commitments to develop a baseline risk assessment for the 100-B/C Area is contained within the River Corridor tentative agreement (Ecology et al. 2001b) and will serve as a template for the other reactor areas.

The schedule for the pilot study of the 100-B/C Area risk assessment is to complete the data quality objectives process in 2002, perform data collection

in 2003 and 2004, and submit the 100-B/C Area Risk Assessment Pilot Study Report in July 2005. Based on this schedule, Table 2.2 provides consistent schedules for each of the other areas.

With many of the most significant sources of groundwater contamination already subject to ongoing remedial action, it is anticipated that groundwater plumes for chromium and other mobile contaminants should begin to attenuate. For the 100-B/C Area and the 100-F Area, where no interim actions were taken, chromium concentrations should meet remedial action objectives through monitored natural attenuation, which will protect the Columbia River ecosystem, achieve drinking water standards, and return the area to potential future use status well before 2012.

During the year following completion of the source control actions in each of the areas, groundwater monitoring and well decommissioning activities are scheduled. The goal of these efforts is to upgrade the monitoring networks to meet the requirements for long-term stewardship and issue an approved operations and maintenance plan for each groundwater operable unit. Similar efforts will be needed to develop a long-term environmental monitoring plan to assess the continuing impact of residuals left after source actions are complete.

The last commitment in the River Corridor tentative agreement (Ecology et al. 2001b) is to "Submit a schedule and establish commitments to complete the Remedial Investigation/Feasibility Studies and Proposed Plans in support of the Final Record of Decision for the 100 Area." The 100 Areas study should not represent a major new characterization initiative, but a compilation of data gathered during source control actions, reactor risk assessments, ongoing groundwater monitoring, spring sampling, and Columbia River monitoring as well as the annual groundwater remedial action reports. These data should provide the information required to make the final decision for the 100 Areas.

Table 2.2. Area risk assessment schedules.

Area	Data Quality Objectives	Data Collection	Risk Assessment	Complete Actions
100-B/C	2002	2003-2004	July 2005	December 2006
100-F	2004	2005-2006	July 2007	December 2008
100-H	2006	2007-2008	July 2009	December 2010
100-D	2007	2008-2009	July 2010	December 2011
100-K	2008	2009-2010	July 2011	December 2012
100-N	2008	2009-2010	July 2011	December 2012

The commitments necessary to obtain a final record of decision for the 300 Area are based on the same strategy employed in the 100 Area, including submittal of close-out verification packages in a "timely manner" for each of the three subdivisions within the 300 Area National Priorities List. Development of the final record of decision will again be done after an appropriate period of time to judge the effectiveness of the remedies. The record of decision requires a new milestone be set to establish a date to complete the final remedial investigation/feasibility study for the entire 300 Area. These efforts are likely after 2020.

Other commitments also may influence the scope and the timing of future work. For example, the next CERCLA five-year review could alter the scope and timing of work. The next review may generate additional work if it is determined that remedies are not meeting their remedial action objectives; or, if the remedies are meeting these requirements, it may mean that remedial actions may move to a monitored natural attenuation remedy. The next CERCLA five-year review should be prepared in 2005/2006, and DOE and the Hanford Site contractor will prepare it for submittal to EPA.

Efforts to evaluate alternatives to pump-and-treat systems like those described for N Springs may also provide opportunities to refocus groundwater protection priorities. In these instances, care must be taken to ensure appropriate documentation exists to support a change in the response action. Without appropriate documentation, changes to these actions may create noncompliant conditions when compared to remedial action objectives during the next CERCLA review.

2.4.1.2 300 Area Completion Strategy and Commitments

The strategy for the 300 Area is also built on the early completion of remedial actions on an area-by-area basis. For the purposes of the Tri-Party Agreement,

the 300 Area has been subdivided into three parts: the portion of the 300 Area within the industrial complex (inside the fence), the portion outside the industrial area (outside the fence), and the 618-10 and 618-11 burial grounds. Actions to control sources of contamination are to be completed for the portion outside the fence by December 2012. Completing source control actions for the portion inside the fence and the 618-10 and 618-11 burial grounds are not scheduled to be complete until December 2018.

Earlier efforts to complete the outside-the-fence portion of the 300 Area for partial deletion from the National Priorities List would be the primary driver to move this work forward. Any efforts to pursue partial deletion from the National Priorities List for the outside-the-fence portion could not occur before 2014.

In addition to the new milestone commitments contained in the River Corridor change packages, several existing and ongoing activities represent the primary near-term issues between the Groundwater Protection Program and the River Corridor contractor. Several complementary efforts are now underway to evaluate whether the industrial cleanup standard for contaminated soil of 350 pCi/g protects the groundwater and/or ecological receptors. These activities support the ongoing remediation of the 300-FF-1 Operable Unit that contains the primary sources of uranium responsible for the existing groundwater contamination. This re-evaluation of the 350 pCi/g uranium cleanup standard for groundwater is to be complete in early 2003. In addition, it will allow the completed waste site excavations to be backfilled and recontoured, may require the industrial cleanup standard to be lowered to protect the groundwater and ecological receptors, or will seek to modify the existing groundwater remedy to require long-term institutional controls of the groundwater rather than the current remedy of monitored natural attenuation.

Due to the long lead time for completion of the first portion of the 300 Area (after 2012), few other issues exist that cannot be resolved in time to meet the Tri-Party Agreement requirements.

2.4.2 Central Plateau Completion Strategy

Similar to the approach in the 100 Areas, where actions were taken to complete each individual reactor area, each of the parcels selected for early action in the Central Plateau require a group of actions to move to long-term stewardship. Unlike the 100 Areas where the cleanup goals established were predicated on unrestricted future use, the 200 Area cleanup goals would be based on restricted future use, appropriate institutional controls, and effective containment actions to protect human health and the environment. Remedies for the high-risk sites as well as all of the other waste sites located within boundaries of the U Plant Area, the BC cribs and trenches, the Plutonium Finishing Plant cribs, and the PUREX cribs would be based on interim action records of decision.

The closure schedule for the U Plant Area (see Appendix, Schedule A.9) provides an example of the actions needed to proceed through the investigation phase to remedial actions and other measures required to transition to long-term stewardship and to limit the impact of future releases to the 200-UP-1 Operable Unit.

The area closure approach relies on coordinated actions to eliminate septic system discharges, refurbish

The strategy to complete cleanup of the Central Plateau and transition to long-term stewardship focuses on completing actions on land within the Core Zone that contains high-risk waste sites with significant potential to contaminate groundwater and to remediate those lower risk sites that are located outside the Core Zone of the Central Plateau (i.e., shrinking the contaminated area). The four parcels selected as high-risk sites and slated for completion by 2011 do not include tank farms and those high-risk sites immediately adjacent to tank farms. Schedules for completion of those high-risk sites and the adjacent tank farms depend on the timing and strategy for closure of the tank farms.

and relocate water lines, and abandon high-risk wells within the area adjacent to high-risk sites that represent a long-term risk to the 200-UP-1 Operable Unit. Once these actions are complete, remedial actions on the high-risk sites would be implemented and an upgraded monitoring network would be put in place to meet the requirements for long-term stewardship.

Detailed schedules of activities to support each of the other high-risk sites are currently under development. These activities also will be closely coordinated with the decontamination and decommissioning of facilities within the Central Plateau.

For the areas outside the Core Zone described in Section 2.2.1, a much more limited group of actions is envisioned than for areas with high-risk sites. The two parcels addressed in this section contain all of the 200 Area waste sites outside the Core Zone. The 200 North Gable/B Pond complex and the Central Landfill parcels represent only marginal risk to groundwater. However, early action in these areas is expected to preserve the existing groundwater quality and support a final remedy of monitored natural attenuation for much of the 200-PO-1 and 200-BP-5 Operable Units. These parcels also require decommissioning of certain high-risk wells, but no septic systems or waterlines are located in these parcels. Development of institutional controls for these areas are less dependent on the residual contamination left after the remedial action is complete than on the need for restricted access to assure the public is protected from potential air releases from operating facilities.

Once source control actions are complete, the groundwater monitoring networks for these parcels will be upgraded and a long-term operations and maintenance plan for groundwater and environmental monitoring will be completed.

The long-range plan for continued operation of the 200 Area, coupled with the existing inventory of hazardous and radioactive contamination, make it unlikely that the Core Zone of the Central Plateau will be deleted from the National Priorities List. Efforts to pursue partial deletion of lands outside the Core Zone may be possible, but must be made in the context of continuing operations.

3.0 Program Management

FHI has an integrated management approach for groundwater protection. The groundwater protection work is organized around key functional areas, allowing major portions of the work to be centralized for the entire Hanford Site. Managing the work in an integrated fashion accelerates cleanup and makes it more efficient by coordinating projects, avoiding duplication, and assuring consistent decisions (see Appendix, Schedule A.13).

3.1 Scope

The sheer expanse of the Hanford Site, the inherent hazards associated with the significant inventory of nuclear material and waste, the large number of aging contaminated facilities, the diverse nature and extent of environmental contamination, and the proximity to the Columbia River make the Hanford Site one

of the world's largest and most complex environmental cleanup project. During the cleanup, many key decisions will be made that either directly or indirectly affect the protection of the groundwater and ultimately the Columbia River. To assure these decisions are made in a consistent manner, DOE established a specific, integrated groundwater protection program in 1996. This program is designed to manage all effects from Hanford waste disposal sites (cribs, trenches, tank farms, etc.), from both past and present operations, that directly affect protection of the groundwater and human and environmental receptors.

3.2 Program Organization

To effectively manage the Groundwater Protection Program, FHI created an integrated organization (Figure 3.1). This organization is supported by both




Figure 3.1. Organization of the Groundwater Protection Program.

the DOE Office of River Protection and Richland Operations Office and by all four major site contractors. The lead for managing the total effort has been assigned to the Central Plateau contractor, Fluor Hanford, Inc. The Central Plateau contractor has the overall responsibility to assure the work planned and undertaken by each of the major site contractors is done in a consistent and effective manner, which protects human health and the environment.

3.3 Key Functions

Key centralized management functions must be performed in a uniform manner across the site (Figure 3.2).

3.3.1 Characterization of Systems

The Characterization of Systems Task facilitates development of consistent data, parameters, and conceptual models to resolve technical issues and support efforts to estimate contaminant migration and

impact (deLamare 2000). In particular, the Characterization of Systems Task: (1) facilitates the development of consistent conceptual models for the Hanford Site; (2) consolidates, maintains, and communicates technical baseline information and data to serve as the basis for organizing technical issues and developing assessment specific data packages, and (3) facilitates the coordination and integration of field characterization work and assessment modeling approaches.

3.3.2 Hanford Database Integration

FHI's Groundwater Protection Program has access to sitewide essential services that develop, maintain, and operate Hanford's environmental databases. These databases are used to capture monitoring data, waste site data, well information, sample tracking, and geographic information. The Groundwater Protection Program also has project specific databases (e.g., those associated with remedial projects such as the pump-and-treat systems and in situ redox manipulation). The databases are integrated so they provide staff ready access to information from across the Hanford Site. The Virtual Library provides web access to the most frequently used information in these databases. Table 3.1 describes the databases that are available to the Groundwater Protection Program.

3.3.3 Risk Assessments

The Hanford Cumulative Impact Assessment effort assesses Hanford's impact on the groundwater, the Columbia River, and the users of those resources. An integrated system of computer models and databases enables users to model the movement of contaminants from all waste sites at the Hanford Site through the vadose zone, groundwater, and the Columbia River and estimate the impact of contaminants on human health and the environment. In the future, transport of contaminants through the air will also be available so that contaminant impact through all pathways can be assessed.




Figure 3.2. Key centralized management functions.

Table 3.1. Integration of Hanford databases.

<u>Database Integration</u>	<u>Description</u>
Virtual Library (VL)	The library makes available the information needed to estimate contamination migration and impact across the Hanford Site. This library is now available to DOE/RL personnel, site contractors/subcontractors, regulators, and others who have access to HLAN, BLAN or P_LAN.
Hanford Features, Events, and Processes (FEP)	This database documents the initial screening of the international suite of FEPs for relevance to the Hanford Site. It is one of the tools used to promote consistency, completeness, and defensibility in conceptual models.
Issues Management (Issues)	The issue management process provides a controlled and documented method to formally track and resolve non-technical and technical issues addressed to the Groundwater Protection Program from regulators, stakeholders, tribal nations, and the public.
Sample and Data Management (SDM)	This system supports the planning, collection and analysis of environmental samples.
Sample Data Tracking (SDT) System	This system is used to prepare forms and container labels and tracks sample progress.
Hanford Environmental Information System (HEIS)	This is a consolidated set of electronic systems that manage data collected during environmental monitoring.
Hanford Well Information System (HWIS)	This is a database that documents information about wells at the Hanford Site.
Waste Information Data System (WIDS)	This is a computerized system that provides source information about waste sites at the Hanford Site. The system is used to track site investigation, remediation, and closure activities under the Tri-Party Agreement.
Hanford Geographic Information System (HGIS)	This system is organized to manage, update, analyze, and display spatial related data at the Hanford Site. It contains detailed maps and site features, such as buildings, roads, piping, topography, geology, wells, and rivers.
Project Specific Databases (PSDB)	This system is made up of two databases that provide quick and easy methods to obtain operational data about pump-and-treat systems and in situ redox manipulation.

Cumulative impact assessments provide a sitewide context for the decisions that must be made on individual waste sites. In addition, this capability allows users to explore the potential impact of remediation alternatives, and, finally, it provides a way to visualize how the impact from various waste types remaining at the Hanford Site will overlap across time.

Analyses to support cleanup decisions are performed at many levels at the Hanford Site. Cumulative impact assessments are performed at the sitewide or area level. Performance assessments for individual waste sites or groups of sites and calculations to support cover design or to examine the detailed chemical and physical interactions between waste and soil may be

performed on the level of a few square meters. A Hanford Site assessment coordination board assures the various programs and projects approach assessments in a consistent and defensible manner. The board is a joint effort by the Office of River Protection and the Richland Operations Office.

To bring consistency to the assessment approach, DOE and the regulators developed a framework for how risk assessments will be performed and used on and around the Central Plateau. The framework has seven tenants and will be applied to assessments that support cleanup decisions (Table 3.2).

3.3.4 Ecological Assessments

Contaminants in fish and wildlife that inhabit the Columbia River and the Hanford Site are routinely monitored. Wildlife may access areas of the site that

contain radioactive or chemical contamination, and aquatic organisms can be exposed to contamination entering the Columbia River from groundwater discharges along the shoreline. Fish and some wildlife species exposed to Hanford contaminants have the potential to be harvested for food and contribute to offsite public exposure. In addition, detection of contaminants or changes in contaminant levels in biota over time may indicate that animals are entering contaminated areas (for example, burrowing in waste burial grounds) or materials are moving out of known contaminated areas (for example, through water, blowing dust, or food-chain transport).

Ecological assessments determine the impact of Hanford's past and present operations on the area ecology. These assessments also determine the impact of any specific cleanup, operational, or closure actions. Assessments include determining the concentration of

Table 3.2. Groundwater risk framework per the Tri-Party Agreement.

1. The Core Zone (200 Areas including B Pond [main pond] and S Ponds) will have an industrial scenario for the foreseeable future.
2. The Core Zone will be remediated and closed allowing for other uses consistent with an industrial scenario (environmental industries) that will maintain active human presence in this area, which in turn will enhance the ability to maintain the institutional knowledge of the waste left in place for future generations. Exposure scenarios used for this zone should include a reasonable maximum exposure to a worker/day user, possible Native American users, and intruders.
3. DOE will follow the required regulatory processes for groundwater remediation (including public participation) to establish the points of compliance and remedial action objectives. It is anticipated that groundwater contamination under the Core Zone will preclude beneficial use for the foreseeable future, which is at least the period of waste management and institutional controls (150 years). It is assumed that the tritium and iodine-129 plumes beyond the Core Zone boundary will exceed the drinking water standards for the period of the next 150 to 300 years (less for the tritium plume). It is expected that other groundwater contaminants will remain below, or be restored to drinking water levels outside the Core Zone.
4. No drilling for water use or otherwise will be allowed in the Core Zone. An intruder scenario will be calculated for in assessing the risk to human health and environment.
5. Waste sites outside the Core Zone but within the Central Plateau (200 N, Gable Mountain Pond, BC Crib) will be remediated and closed based on an evaluation of multiple land use scenarios to optimize land use, institutional control cost, and long-term stewardship.
6. An industrial land use scenario will set cleanup levels on the Central Plateau. Other scenarios (for example, residential, recreational) may be used for comparison purposes to support decision making especially for:
 - The post-institutional controls period (more than 150 years).
 - Sites near the Core Zone perimeter to analyze opportunities to shrink the site.
 - Early (precedent-setting) closure/remediation decisions.
7. This framework does not deal with the tank retrieval decision.

contaminants in ecological species, the relative health of indicator species, and other activities required to protect threatened or endangered species.

The data collected to date suggest that maximally exposed individuals of the public are not at risk from consuming game animals. The results also indicate that wildlife populations monitored on the Hanford Site are thriving compared to other reference populations.

A single, integrated biological characterization and impact assessment capability brings better understanding to the potential biological impact associated with the presence of contaminants in the environment. This approach is a cost-effective means to identify those areas and organisms that best represent the most likely receptors of Hanford-derived contamination and areas where both short- and long-term contaminant surveillance and biological impact monitoring should be conducted. Integration of these activities will (1) document the biological resources present, (2) identify biota pathways that contain elevated levels of Hanford-derived contamination, (3) examine measurable biological endpoints that indicate the relative condition of the receptor organisms, and (4) provide the site-specific data necessary to examine, calibrate, or validate contaminant transport and ecological risk assessment models proposed as screening tools for the Hanford Site close-out plans.

"EPA expects to consider using innovative technology when such technology offers the potential for comparable or superior treatment performance or implementability, fewer or lesser adverse impacts than other available approaches, or lower costs for similar levels of performance than demonstrated technologies."

—40 CFR 300.430 (a)(1)(iii)(E)

3.3.5 Groundwater Science and Technology

The Groundwater Protection Program's Science and Technology Project is providing data, tools, and scientific understanding to fill critical information gaps to support plans for remediation and closure of waste sites at Hanford. For example, the Science and Technology Project has contributed to Office of River Protection milestones. Through funding provided directly to the Science and Technology Project as well as scientific studies by the DOE Environmental Management Science Program, the results of laboratory experiments and advanced modeling were used to predict the future migration of cesium-137, chromium, strontium-90, and uranium beneath leaking single-shell tanks. The Science and Technology Project is transferring results and models from the high-level waste tank investigations to the acceleration work scope identified in the Hanford performance management plan (DOE/RL-2002-47). These general models will be used to develop alternative remediation strategies and set the stage for long-term monitoring. The work required to accomplish this includes the following tasks:

- Estimate waste inventories and measurement of ecological risk assessment data for use in cumulative and site-specific impact assessments to support accelerated remediation and closure decisions.
- Perform laboratory and modeling studies of contaminants in leaking high-level waste tanks and high-risk waste sites to support accelerated remediation and closure plans by resolving issues of future contaminant migration.
- Conduct field studies of flow and reactive transport in Hanford soil to provide modeling parameters for cumulative and site-specific impact assessments.
- Perform laboratory, field, and modeling studies to support development of alternative remediation approaches for the interim groundwater pump-and-treat systems currently operating.

- Develop remediation technologies that may be used at high-risk waste sites or to replace the interim groundwater pump-and-treat systems.

Understanding contaminant release, distribution, and transport are critical to determining interim and final solutions for contaminants on the Hanford Site, their impact to human health and the environment, and the decisions to be made for managing remediation and long-term stewardship. The Science and Technology Project helps provide this critical information.

3.3.6 Groundwater Monitoring

Groundwater is monitored at Hanford to determine the nature and extent of contamination from Hanford operations. Groundwater under the Hanford Site has been contaminated through discharge or storage of liquid waste in cribs, ditches, trenches, ponds, and tanks (Hartman et al. 2002). Currently, approximately 207 square kilometers (80 square miles) of groundwater have contamination levels that exceed drinking water standards. The contaminated groundwater is not in our drinking water system, but portions have reached the Columbia River. The Groundwater Monitoring Project provides an integrated approach for all groundwater monitoring activities at the Hanford Site. The scope of work includes all aspects needed to manage, integrate, and implement the groundwater monitoring requirements for the entire Hanford Site. Specifically, groundwater monitoring includes the following activities:

- Monitor treatment, storage, and disposal units and other site facilities under RCRA regulations to determine if the facility has affected groundwater quality.

- Assess the nature and extent of contamination from RCRA treatment, storage, and disposal units that is known to have affected groundwater quality.
- Assess the groundwater within CERCLA groundwater operable units to determine the type and extent of the contamination, so a record of decision for remediation of the groundwater can be prepared.
- Assess the effectiveness of groundwater remedial actions.
- Deploy, evaluate, and implement innovative techniques (field methods and evaluation processes) to enhance groundwater monitoring.
- Maintain and upgrade the Hanford seismic monitoring network.
- Maintain and upgrade the Hanford Sitewide Groundwater Model.
- Publish an annual report of the results. The report can be accessed at <http://groundwater.pnl.gov/>

3.3.7 Well Management

Construction and maintenance of wells is an essential but costly element of groundwater protection, remediation, and monitoring. Well management activities provide leadership and a focal point to coordinate the construction, maintenance and decommissioning of wells on the Hanford Site. The vision of the well management strategy is to provide leadership and a focal point for coordinating wells on the Hanford Site. This includes strategic planning and guidance for groundwater protection and support to groundwater/vadose zone remediation. The goals are to prevent duplication of activities and assure information is freely exchanged and more efficiently disseminated to all participants involved in the groundwater protection program. A plan for managing wells will be prepared

and issued in fiscal year 2003. Key elements that will be implemented as part of the plan are:

- Establish a central point of contact for all wells on the Hanford Site.
- Establish roles and responsibilities between site contractors.
- Coordinate well drilling, maintenance, and well decommissioning activities (Figure 3.3).
- Manage and maintain the Hanford Site Well Database.
- Act as focal point for all well management decisions.
- Provide interfaces with regulatory agencies, users, and other databases, such as the Hanford Environmental Information System.



Figure 3.3. Hanford crews drilled a borehole near tank B-110, one of the first single-shell tanks built in the 1940s. Instruments and sensors were installed to measure soil temperature, soil water pressure, and water content.

4.0 Communication Plan

Key to the success of cleanup at the Hanford Site is involving and communicating with the public. The public typically most interested in the Hanford Site is a large, passionate, diverse, and geographically dispersed community, united by a common interest to protect the Columbia River and have a voice in Hanford's future. Building the mutual trust and support to move ahead on difficult issues requires an accessible and inclusive program for involving this community.

The *Community Relations Plan for the Hanford Federal Facility Agreement and Consent Order* (DOE/RL 2002, <http://www.hanford.gov/crp/toc.htm>) gives general guidance for these activities. The Hanford Advisory Board gives additional guidance. The Hanford Advisory Board is an independent, non-partisan, and broadly representative body consisting of a balanced mix of the diverse interests that are affected by Hanford cleanup issues.

The range of information resources and public involvement opportunities provided by the Groundwater Protection Program is described in the following sections.

4.1 Public Involvement Opportunities

These opportunities assure that interested people can share information and views, consult and collaborate with DOE, Hanford regulators (EPA and Ecology), and Groundwater Protection Program staff on program activities. Public involvement opportunities are posted on the Internet (<http://www.hanford.gov/pubinvolve.html>) and include:

- **The Hanford Advisory Board.** DOE and FHI regularly inform the board and its subcommittees of Groundwater Protection Program activities and provides support for meetings, reports, and other activities.

- **Monthly Open Meetings.** These monthly meetings are informal opportunities for the public, tribal governments, stakeholders, regulators, DOE, and FHI program staff to voice opinions, discuss and resolve issues, and identify upcoming events. Meeting minutes are issued to more than 200 individuals and organizations on the Groundwater Protection Program distribution list and are posted on the program's web site. Meetings are held the first Monday of the month.
- **Regulatory Agency Meetings.** The Groundwater Protection Program regularly meets with Hanford regulators to inform them and obtain their input on decisions related to program direction and funding.
- **Information Sessions.** These opportunities bring together program staff and specific groups to inform them about, and seek their input on, selected issues and projects. The meetings may include FHI, DOE, regulators, and others depending on the nature of the discussion.
- **Work Groups.** Work groups provide opportunities for interested parties to meet with program staff to focus on a critical Hanford issue within the project's scope. A typical work group is limited in duration and targets a specific technical or policy issue. Examples of work groups are the Regulatory Path Forward Work Group, the System Assessment Capability Work Group, and the Policy Work Group.
- **Technical and Professional Interactions.** Groundwater Protection Program staff regularly participate in technical and professional conferences, symposia, and other activities to assure these audiences are informed about the program.

In addition, the Groundwater Protection Program is linked to the Hanford Site's emergency preparedness efforts to assure technical action and communication occurs in the event of an off-normal or unusual groundwater event.

4.2 Information Resources

Both technical and public information resources are provided by the Groundwater Protection Program. These resources assure that individuals and groups have timely access to both detailed and general information about the Groundwater Protection Program.

Technical information resources include:

- **Technical Reports.** Numerous technical reports are available that summarize, analyze, and interpret groundwater monitoring and remediation activities at the Hanford Site. The annual Hanford Site Groundwater Monitoring Report (Hartman et al. 2002; <http://groundwater.pnl.gov/reports/gwrep01/start.htm>) and the annual Hanford Site Environmental Report (Poston et al. 2002; <http://hanford-site.pnl.gov/envreport>) are examples of these technical reports. Technical reports are available through the Hanford Site Technical Library and via the Internet (<http://www.osti.gov/opennet/> or <http://www2.hanford.gov/declass/> or http://www.pnl.gov/tech_lib/home.html).
- **Virtual Library.** The electronic library provides easy access and use of critical site data needed by scientific, engineering, and management users at Hanford. Users do not need an understanding of any specialized computer language or database designs to access, retrieve and analyze the data. The Virtual Library is not publicly available.
- **Environmental Databases.** The environmental databases (see Table 3.1) that are available for use by Hanford staff in their work include the Hanford Environmental Information System (HEIS), Hanford Geographic Information System (HGIS), Hanford Well Information System (HWIS), Sample Data Tracking (SDT) System, Waste Information Data System (WIDS), Pump and Treat Project Specific Databases (P&T PSDB), and the In-Situ Redox Manipulation (ISRM) Project Specific Database (PSDB). Several front-end applications are used to interface with the databases as well as more general intranet access via a web browser.

- **Management Reports.** The Groundwater Protection Program regularly provides information and technical progress and related information to a variety of Hanford Site management reports, such as the annual Environmental report (Poston et al. 2002).

Public information resources include:

- **Web Site.** A web site will be maintained to assure that information about the Groundwater Protection Program is easily accessible to interested parties (<http://www.hanford.gov/cp/gpp/index.htm>).
- **Annual Report.** A report (DOE/RL 2001 most recent issue) is issued each year that summarizes the Groundwater Protection Program's efforts during the past 12 months. The report is distributed widely to government representatives and the public.
- **Information Outreach.** Outreach activities include placement of information in the local and regional newspapers and broadcast outlets, *DOE This Month*, the *Hanford Reach*, Hanford contractor publications, and trade and technical journals.
- **Special Information Products.** Several special information products have been or are in production to provide information about the Groundwater Protection Program, including an interactive CD, brochure, and display and presentation materials.

4.3 Information Sharing Process

General Updates. The status of normal Groundwater Protection Program activities is available to all interested parties on a regular basis through established reports and meetings. Links to reports and information about meetings can be found on the Groundwater Protection Program Website. Meeting reminders and agency-requested copies of reports are also transmitted via email, Hanford plant mail, and U.S. mail.

The Groundwater Protection Program provides regular updates to the general public, tribal nations, regulators, the state of Oregon, and other interested parties during monthly open meetings. These are held the first Monday of every month.

Regular updates are provided by the Groundwater Protection Program to Hanford Advisory Board members through monthly River and Plateau Committee Meetings. Typically, these occur during the second week of each month.


Reportable Events. If a significant adverse condition occurs, Groundwater Protection Program team members follow established procedures detailed in documents such as *Emergency Plan Implementing Procedures* (DOE-0223),⁽¹⁾ *Reporting Occurrences and Processing Operations Information* (HNF-PRO-060),⁽²⁾ *Environmental Notifications and Reporting* (HNF-PRO-453),⁽²⁾ and *Central Plateau Remediation Project Occurrence/Emergency Notification* (CP-PRO-005).⁽²⁾ This process supports compliance with DOE orders and state and federal regulations and assures that the Occurrence Notification Center, the U.S. Department of Energy, regulators, Fluor Hanford senior management, and others are notified, as appropriate.

Emerging Issues. The Groundwater Protection Program keeps stakeholders informed of emerging issues, as necessary. It is important to the Groundwater Protection Program that stakeholders are kept current of organizational issues, since many issues impact stakeholder perceptions about program priorities and directions.

4.4 Topical Workshops

In the future, the Groundwater Protection Program will hold workshops to discuss with interested parties to discuss such things as the N Springs pump-and-treat system, sitewide assessments, specific science and technology topics, and other subjects as needed. These topical workshops will provide a forum to allow the exchange of information and ideas with a broad group of people.

Highlights of Typical Monthly Timeline



*Can happen any day of week or month

⁽¹⁾ DOE-0223. *Emergency Plan Implementing Procedures*, available from the U.S. Department of Energy, Richland Operations Office, Richland, Washington.

⁽²⁾ HNF-PRO-060, HNF-PRO-453, and CP-PRO-005 are internal procedure documents of Fluor Hanford, Inc., Richland, Washington.

5.0 References

- 40 CFR 300.430. U.S. Environmental Protection Agency. "Remedial Investigation/Feasibility Study and Selection of Remedy." *Code of Federal Regulations*.
- Atomic Energy Act of 1954. 1954. Public Law 83-703, as amended, 68 Stat. 919, 42 USC 2011 et seq.
- CERCLA - Comprehensive Environmental Response, Compensation, and Liability Act. 1980. Public Law 96-150, as amended, 94 Stat. 2767, 42 USC 9601 et seq.
- deLamare. 2000. *Groundwater/Vadose Zone Integration Project Systems Engineering Management Plan*. BHI-01347, Rev. 0, Bechtel Hanford, Inc., Richland, Washington.
- DOE Order 435.1. *Radioactive Waste Management*. U.S. Department of Energy, Washington, D.C.
- DOE/RL. 2001. *Hanford Site Groundwater/Vadose Zone Integration Project Semi-Annual Report*. U.S. Department of Energy, Richland, Operations Office, Richland, Washington.
- DOE/RL-97-36, Rev. 2. 1997. *200-UP-1 Groundwater Remedial Design/Remedial Action Work Plan*. U.S. Department of Energy, Richland Operations Office, Richland, Washington.
- DOE/RL-89-12, Rev. 2. 1995. *Hanford Site Ground Water Protection Management Program*. Prepared by D. B. Barnett, J. S. Schmid, S. S. Lowe, W. L. Allen, N. A. Ballantyne, C. H. Dohrer, M. J. Hartman, F. N. Hodges, V. G. Johnson, K. J. Lueck, D. J. Ortiz, A. J. Knepp, B. H. Ford, S. J. Hope, D. K. Tyler, R. D. Hildebrand, D. E. Olson, R. E. Peterson, G. L. Kasza, D. A. Meyers, S. P. Luttrell, P. D. Thorne, and K. R. Moser for the U.S. Department of Energy, Richland Operations Office, Richland, Washington.
- DOE/RL-98-03. 1998. *Management and Integration of Hanford Site Groundwater and Vadose Zone Activities*. U.S. Department of Energy, Richland Operations Office, Richland, Washington.
- DOE/RL-98-28, Rev. 0. 1999. *200 Areas Remedial Investigation/Feasibility Study Implementation Plan - Environmental Restoration Program*. U.S. Department of Energy, Richland Operations Office, Richland, Washington.
- DOE/RL-2002-47. 2002. *Performance Management Plan for Accelerated Cleanup of the Hanford Site*. U.S. Department of Energy, Richland, Operations Office, Richland, Washington.
- DOE/RL-2002-54. 2002. *River Corridor Cleanup Completion Strategy*. U.S. Department of Energy, Richland Operations Office, Richland, Washington.
- DOE/RL-2002-59. 2003. *Draft Hanford Site Groundwater Strategy*. U.S. Department of Energy, Richland Operations Office, Richland, Washington.
- Ecology - Washington State Department of Ecology, U.S. Environmental Protection Agency, and U.S. Department of Energy. 1998. *Hanford Federal Facility Agreement and Consent Order*. Document No. 89-10, Rev. 5 (The Tri-Party Agreement), Olympia, Washington.

Ecology - Washington State Department of Ecology, U.S. Environmental Protection Agency, and U.S. Department of Energy. 2001a. *Agreement in Principle Tentative Agreement on River Corridor TPA Negotiations*. U.S. Department of Energy, Richland Operations Office, Richland, Washington.

Ecology - Washington State Department of Ecology, U.S. Environmental Protection Agency, and U.S. Department of Energy. 2001b. *Tentative Agreement on Negotiations for River Corridor*. U.S. Department of Energy, Richland Operations Office, Richland, Washington.

EPA. 2001. *USDOE Hanford Site First Five Year Review Report*. U.S. Environmental Protection Agency, Region 10, Seattle, Washington.

EPA/600/R-94/123. *Methods for Monitoring Pump-and-Treat Performance*. Prepared by R. M. Cohen, A. H. Vincent, J. W. Mercer, C. R. Faust, and C. P. Spalding for the U.S. Environmental Protection Agency, Washington, D.C.

Hartman, M. J., L. F. Morasch, and W. D. Webber (eds.). 2002. *Hanford Site Groundwater Monitoring for Fiscal Year 2001*. PNNL-13788, Pacific Northwest National Laboratory, Richland, Washington.

NAVD88. 1988. North American Vertical Datum of 1988.

Poston, T. M., R. W. Hanf, R. L. Dirkes, and L. F. Morasch (eds.). 2002. *Hanford Site Environmental Report for Calendar Year 2001*. PNNL-13910, Pacific Northwest National Laboratory, Richland, Washington.

RCRA - Resource Conservation and Recovery Act. 1976. Public Law 94-580, as amended, 90 Stat. 2795, 42 USC 6901 et seq.

Record of Decision (ROD). 1996a. *Declaration of the Record of Decision for the 100-HR-3 and 100-KR-4 Operable Units*. State of Washington Department of Ecology, U.S. Environmental Protection Agency, and U.S. Department of Energy, Richland Operations Office, Richland, Washington.

Record of Decision (ROD). 1996b. *Declaration of the Record of Decision for the 300-FF-1 and 300-FF-5 Operable Units*. State of Washington Department of Ecology, U.S. Environmental Protection Agency, and U.S. Department of Energy, Richland Operations Office, Richland, Washington.

Record of Decision (ROD). 1999a. *Record of Decision for the USDOE Hanford 100-KR-2 Operable Unit K Basins Interim Action*. (EPA-541-R99-059). Agreement between the U.S. Department of Energy and the U.S. Environmental Protection Agency, with concurrence by the Washington State Department of Ecology, Olympia, Washington.

Record of Decision (ROD). 1999b. *Interim Remedial Action Record of Decision for the 100-NR-1 and -NR-2 Operable Units of the Hanford 100-N Area*. Washington State Department of Ecology, Olympia, Washington.

Appendix

Master Schedules for the Groundwater Protection Program

Appendix

Under this accelerated plan, the following actions will be completed by the primary management contractor for Hanford (Fluor Hanford, Inc.) by the end of FY 2006:

- Remediate 54 waste sites.
- Decommission high-risk 420 wells.
- Complete four records-of-decision for waste site remediation.
- Complete integrated monitoring system (at least 59 new wells).
- Develop final groundwater remedial actions for 200-UP-1, 100-HR-H, and 100-NR-2 areas.
- Complete water line and infrastructure upgrades to reduce recharge.

This appendix contains the schedule to complete the work. These schedules are updated as work progresses and, therefore, will change regularly. The schedules that are included in this appendix are listed below with a brief description:

Schedule A.1. Master Summary Schedule. This is a master summary schedule and shows the work that will be completed by the Groundwater Protection Program.

Schedule A.2. Waste Site Remedial Action Master Schedule. This schedule contains all the remedial investigations/feasibility studies undertaken.

Schedule A.3. High-Risk Waste Sites Master Schedule. This schedule shows the high priority sites. It shows that groundwater tasks will be completed at the U Plant waste sites by 2006, the BC cribs and trenches by 2006, and the PUREX cribs by 2010.

Schedule A.4. Plutonium Finishing Plant Master Schedule. This schedule shows work that will be completed at the Plutonium Finishing Plant by 2011.

These schedules (Schedule A.2, A.3, and A.4) show waste sites that have been selected for early action to

isolate the large, mobile contaminant inventories, including cribs, trenches and other disposal sites near former nuclear materials production facilities. The remedial actions at these sites may be to install surface barriers that meet regulatory specifications. The barriers have shown that they dramatically reduce the rate of release of contaminants to the groundwater over time, especially if installed before waste seeps too deeply into the soil.

Schedule A.5. Shrink the Contaminated Area Master Schedule. This schedule shows the work that will be completed at several waste sites located outside the area in the Central Plateau that are planned for long-term stewardship. Early clean up and closure of these sites would eliminate groundwater contaminant sources outside the Central Plateau by 2009. Schedule A.5 shows that the Central Landfill work will be completed by 2007 and the Gable Mountain/B Pond/200 North work will be completed by 2009. Excavation of contaminated soil and monitored natural attenuation may be viable options for remediation at these sites.

Schedule A.6. Eliminate Recharge Conditions Master Schedule. This schedule shows the work that will be completed to reduce artificial and natural recharge of groundwater. Water moving through contaminated soil transports contaminants to the groundwater. The Groundwater Protection Program is decommissioning unneeded wells, upgrading water and septic systems and installing run-on/runoff controls as part of its work to prevent contaminant movement. Schedule A.6 shows the tasks that will be completed:

- Design and construct surface water run-on and runoff controls - completed by 2004
- Eliminate discharge from the U Plant septic system - completed by 2004
- Decommission high-risk wells – completed by 2006
- Decommission other unnecessary wells – completed by 2012

Schedule A.7. Groundwater Remediation Master Schedule. This schedule shows the work that will be completed to remediate groundwater. Six pump-and-treat systems are used to cleanup contaminated groundwater. These systems are used to remove chromium in the 100-K, 100-D, and 100-H Areas; carbon tetrachloride in the 200 West Area; technetium-99 and uranium in the 200 West Area; and strontium-90 in the 100-N Area. The Groundwater Protection Program is determining if these pump-and-treat systems provide the most effective cleanup alternatives. The efforts planned to move from interim actions to final remedies are shown in Schedule A.7 and include assessments of the following areas:

- U Plant – completed by 2006
- 100-H Area – completed by 2006
- 100-N Area completed by 2006
- 200-UP-1 Operable Unit – completed by 2006
- 200-ZP-1 Operable Unit – completed by 2008
- 100-D Area – completed by 2010
- 100-K Area – completed by 2012

Schedule A.8. Groundwater Monitoring Master Schedule. This schedule shows the activities that will be completed for groundwater monitoring. The need exists to integrate well monitoring and data interpretation provided through the Hanford Site Groundwater Monitoring Project with well drilling performed independently to meet different regulatory requirements. The needs also exists to determine the groundwater monitoring needs for long-term stewardship of the Central Plateau. In addition, the Groundwater Protection Program is evaluating the need for groundwater monitoring, as well as other technologies that would be less expensive and require less maintenance. This schedule identifies the work that will be done.


Schedule A.9. U Plant Closure Master Schedule. This accelerated plan proposed an area-by-area closure concept. This approach will complete clean up of all facilities within a region and the associated waste sites that represent several operable units. A sample of the type of work that would be done at the U Plant under an area closure concept is shown in Schedule A.9.

Schedule A.10. 618-10 and 618-11 Burial Grounds Master Schedule. These burial grounds are considered high-risk sites because of the contaminants found in them and their proximity to the Columbia River. Schedule A.10 shows the work to support current Tri-Party Agreement milestones (Ecology et al. 1998). This schedule shows completion of cleanup in 2018.

Schedule A.11. Assessments Master Schedule. An area-by-area approach to develop and prepare data needed to support final remedy decisions is provided in Schedule A.11. A pilot study for the 100-B/C Area will begin in 2003 and the risk assessment is scheduled to be completed in July 2005. This baseline assessment will provide a template for the other reactor areas.

Schedule A.12. Science and Technology Master Schedule. The Groundwater Protection Program continually evaluates new technologies that may be applied to the cleanup and protection of groundwater. The studies that may be undertaken are shown in Schedule A.12.

Schedule A.13. Integration and Assessment Master Schedule. This schedule provides an overview of how the Groundwater Protection Program will be managed. It demonstrates an integrated management approach for groundwater protection centered around key areas, which allows major portions of the work to be centralized for the entire Hanford Site.



Schedule A.1. Master Summary Schedule



Project Director	Date	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018	FY 2019	FY 2020	FY 2021	FY 2022 & Beyond
B/C Cribs & B/C Control Area Decision Making Documents	Remediation		FS / Proposed Plan (TW-1, TW-2) BC Crib Characterization BC Control Area Voluntary Cleanup Planning	M-015-41C ROD BC Control Area Radiation survey	BC CA Cleanup Confirmation Sampling(200-TW-1) Pipeline Remedial Design(200-TW-1)	Barrier Remedial Design (200-TW-1) Procurement Pipeline Excavation Barrier Construction	Verify Closeout Backfill	Operation & Maintenance														
	Decision Making Documents																					
PUREX Cribs Decision Making Documents	Remediation					M-029-33 ROD FS / Proposed Plan (PW-2 & PW-4)	Confirmation Sampling Pipeline Remedial Design	Procurement Barrier Remedial Design	Procurement Pipeline Excavation	Barrier Construction	Verify Sampling / Backfill	Operation & Maintenance										
	Decision Making Documents																					
PFP CCL4 / Plutonium Rich Waste Sites Decision Making Documents	Remediation					FS / Proposed Plan ROD	Confirmation Sampling Pipeline Remedial Design	Procurement Barrier Remedial Design	Procurement Pipeline Excavation	Barrier Construction	Verify Sampling / Backfill	Operation & Maintenance										
	Decision Making Documents																					

Acronyms

Key Assumptions

- The four 200-LW-1 BC cribs/trenches will be incorporated into the 200-TW-1/2 FS/PP/ROD.
- Surface barriers assumed preferred remedial alternative for cribs/trenches.
 - Five surface barriers for five PUREX cribs: 216-A-5, 216-A-10, 216-A-36B, 216-A-37-1, 216-A-45. Issue draft A FS/PP 6 months ahead (by 6-30-09) of TPA milestone M-15-43C (12/31/09) to support ROD by 6/30/06.
 - Four surface barriers for 22 200-TW-1 BC cribs/trenches. Issue draft A FS/PP 3 months ahead (by 12/31/03) to TPA milestone M-15-41C (3/31/04) to support ROD by 12/31/04.
 - One surface barrier for four 200-LW-1 BC cribs/trenches. 200-TW-1 ROD amended to incorporate 200-LW-1 (BC) sites. Single ROD/RAMP modified to incorporate 200-LW-1 (BC) sites. Integrate barrier construction with 200-TW-1 BC cribs.
 - Five surface barriers for seven PFP Carbon Tetrachloride (CCL4)/Plutonium (Pu) cribs: 216-A-182, 216-A-1A, 216-A-2, 216-A-2-3, 216-A-2-9, 216-A-2-12, 216-A-2-18, 216-A-2-19.
- Excavation with waste disposal to ERF assumed preferred remedial alternative for pipelines, ponds/trenches, and surface contamination.
 - Pipelines to cribs/trenches
 - BC control area

- BC Control Area Cleanup as voluntary action.
 - Minor surface contamination over BC Control area.
 - Radiation or equipment equipment will be used to survey the area burned in 2000 and hand surveys conducted in remaining controlled area.
 - Work in the BC control area will consist of a single phase cleanup from the outside in towards the cribs and trenches.
 - Assumes shallow soil survey and removal of contamination areas greater than the action levels to a maximum depth of 12".
 - Verification monitoring using hand held equipment will be conducted immediately following the removal action.
- One new BC characterization borehole will be required to support characterization needs for other site projects.
 - Assume streamlined DQO process for the other site projects characterization requirements.
 - Only SAP will need to be prepared.
- One borehole will be accelerated from the 200-LW-1 Work Plan.
- The above waste sites are associated with several OUs. It is assumed that FS will address all waste sites within an OU consistent with existing TPA M-15 Interim milestones to complete FSs.
- Following the remedial decision (ROD), only the above waste sites (P1 & P2) will be accelerated for remediation. None of the waste sites identified for accelerated remediation are adjacent to tank farms.

- Confirmatory/remedial design sampling can be initiated prior to issuance of ROD or approved Closure Plan, and needed only for waste sites with surface barriers. Remove and dispose (excavation) waste sites are not assumed to require confirmatory/remedial design sampling as sampling will be performed during remediation applying the observational approach.
 - Soil borrow sources for surface barrier construction available on the Hanford Site.
 - Remediation milestone 09/30/06 for BC Cribs and BC CA met by completion of excavation/barrier construction and submittal of verification/closure package and does not include final regulatory approval of verification/closureout, backfilling, or O&M.
 - Other remediation milestones met by completion of excavation/barrier construction (does not include verification/closureout, backfilling, or O&M)
- Barrier construction and excavation performed under subcontract. BC Control Area cleanup performed by Hanford workforce.
- Assumes use of alternative surface barriers designed for Hanford's environmental conditions and for appropriate RCRA equivalency that will be addressed in the FS.
- FS/PP/ROD required for surface barriers and waste site excavation; EECAM for pipeline removal.
- Early regulator buy-in/acceptance.
- RCRA TSD Closure Plans not required for RCRA TSD sites in OUs with and FS/PP/ROD; assumes WAC 173-303.645 (1)(e) provision can be applied.
- Sufficient characterization data available from past characterization activities and/or planned activities under existing work plans to support regulatory decisions.

- Assumes minimal additional ecological assessment for BC Cribs and BC control area. No additional ecological assessments for others. Ecological DQO's may be needed, but assume DQO results would require no additional ecological sampling.
- Assume minimum of 5 years for barrier monitoring and inspection (O&M period).
- Key document driver is the Performance Management Plan for Accelerated Cleanup of the Hanford Site, DOE/RI-2002-47, Predecisional Draft R, and July 17, 2002.
- Issues:
 - The accelerated plan does not account for the possibility that some sites may contain TRU levels of contamination, which would introduce additional complexities and likely require additional scope, schedule, and budget to address.
 - FH/OP waste site ownership.


TPA / DNFSB Milestones

M-15-00C	Complete all 200 Area non tank farm operable unit pre-ROD site investigations under approved work plan schedules	12/31/2008
M-015-41B	Submit 200-TW-1 OUI & 200-TW-2 OUI RI report to EPA and Ecology and includes the Past Practice Waste Sites in the 200-PW-5 Fission Product Rich Process Waste Group.	10/30/2002
M-015-41C	Submit 200-TW-1 OUI & 200-TW-2 OUI FS and Proposed Plan to EPA and Ecology and includes the Past Practice Waste Sites in the 200-PW-5 Fission Product Rich Process Waste Group. The waste site associated with the Hanford prototype barrier will be addressed by the TW-1/TW-2 Proposed Plan.	03/31/2004
M-015-43B	Submit 200-PW-4 OUI RI Report including the Past Practice Waste Sites in the 200-PW-4 General Process Waste Group.	06/30/2004
M-015-43C	Submit 200-PW-4 OUI Feasibility Study and Proposed Plan/Proposed RCRA Permit Modification including the Past Practice Waste Site in the 200-PW-4 General Process Waste Group.	12/31/2005
M-016-00	Complete Remedial Actions for all 200 Area Non Tank Farm Operable Units.	09/30/2014
M-020-00B	Submit Closure/Post-closure Plans for 216-A-10, 216-A-36B, 216-A-37-1, 207-A South Retention Basin, 216-A-10 Pond, 216-A-10 Ditch, 244-C-70, 244-C-71, and 244-C-72.	12/31/2008
M-20-33	Submit 216-A-10 Crib, 216-A-36B Crib, 216-A-37-1 Crib, and 207-A South Retention Basin Closure/Post Closure Plans to Ecology in coordination with Feasibility Study for the 200-PW-2 Uranium Rich Process Waste Group Operable Unit to be coordinated under M-15-43C.	12/31/2005


Legend

- Key Event (Start / Completion)
- Decision Point
- Technology Insertion Point
- Activity
- Logic
- Final
- Reference Project
- Milestone S/W Work Scope
- EM 50 Funded Work Scope
- Unfunded Work Scope
- Documented Interface
- FLCWR Performance Baseline Incentive
- FLCWR Performance Baseline Goal
- FLCWR Performance Super Baseline Goal
- TRIFASITY AGREEMENT MILESTONE

Schedule A.3. High-Risk Waste Sites Master Schedule.



Schedule A.4. Plutonium Finishing Plant Master Schedule.



Acronyms
See - Page 1

Key Assumptions
See - Page 1

Key Interfaces

TPA / DNFSB Milestones
See - Page 1

Legend

- Key Event (Start / Completion)
- Decision Point
- Technology Insertion Point
- Activity
- Logic
- Float
- Reference Project
- Intuitive SS Work Scope
- EM 50 Funded Work Scope
- Unfunded Work Scope
- Documented Interface
- FLICOR Performance Baseline Incentive
- FLICOR Performance Stretch Goal
- FLICOR Performance Super Stretch Goal
- TRIPARTY AGREEMENT MILESTONE
- Inter Schedule Logic (Plan vs. Progress)
- Inter Schedule Logic (Stop vs. Start)
- FLICOR
- S&T



Project Director: _____ Date: _____	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018	FY 2019	FY 2020	FY 2021	FY 2022 & Beyond
Gable Mt / B-Pond / 200 North	Decision Making Documents																				
	Remediation																				
Central Landfills	Decision Making Documents																				
	Remediation																				

<p>Acronyms</p>	<p>Key Assumptions</p> <ol style="list-style-type: none"> Surface barriers assumed preferred remedial alternative for landfills. <ul style="list-style-type: none"> Three surface barriers for three landfills: SWL, NRDWL, OCL. SWL and NRDWL (Central Landfills) closed under RECA D and C Closure Plans respectively. OCL Central Landfill (OCL) closed as voluntary action. Excavation with waste disposal to ERDF assumed preferred remedial alternative for pipelines, ponds/ditches, and surface contamination. <ul style="list-style-type: none"> Gable Mountain Pond and B Pond (200-CW-1) and associated pipelines. Fourteen 200 North waste sites (200-CW-3) and associated pipelines. It is assumed that the 200 Northeast and 200-CW-1 FS will address all waste sites consistent with existing TPA M-15-38A interim milestones. <ul style="list-style-type: none"> Following the remedial decision (ROD), only the above waste sites will be accelerated for remediation. None of the waste sites identified for accelerated remediation are adjacent to tank farms. Confirmatory/remedial design sampling can be initiated prior to issuance of ROD or approved Closure Plan, and needed only for waste sites with surface barriers. Remove and dispose (excavation) waste sites are not assumed to require confirmatory/remedial design sampling as sampling will be performed during remediation applying the observational approach. 	<ol style="list-style-type: none"> Soil borrow sources for surface barrier construction available on the Hanford Site (e.g. McGee Ranch for silt loam). Remediation milestones met by completion of excavations/barrier construction (does not include verification/closure, handling, or O&M). Barrier construction and excavation performed under subcontract. Assumes use of alternative surface barriers designed for Hanford's environmental conditions and for appropriate RECA equivalency that will be addressed in the FS. FS/PRODD required for surface barriers and waste site excavations; EECA/M will be performed concurrently with the FS/PRODD for D&D of 200 North facilities/buildings. Assumes D&D Completed prior to completion of waste site remediation. Early regulator buy-in/acceptance. 	<ol style="list-style-type: none"> 200 North buildings/facilities D&D activities integrated, but performed by others. Sufficient characterization data available from past characterization activities and/or planned activities under existing work plans to support regulatory decisions. No additional ecological assessment. Ecological DQOs may be needed, but assume DQO results would require no additional ecological sampling. Assume minimum of 5 years to barrier monitoring and inspection (O&M period). Key document driver is the Performance Management Plan for Accelerated Cleanup of the Hanford Site, DOE/RI-2002-47, Predecisional Draft B, and July 17, 2002. 	<p>Key Interfaces</p> <ol style="list-style-type: none"> FPF D&D 200 North D&D 	<p>TPA / DNSFB Milestones</p> <p>M-15-00C Complete all 200 Area non-tank farm operable unit pre-ROD site investigations under approved work plan schedules</p> <p>M-015-38A Submit 200-CW-1 Gable Mountain Pond/B Pond and Ditch Cooling Water Group Feasibility Study, including 216-N-1, 216-N-2, 216-N-3, 216-N-4, 216-N-5, 216-N-6, 216-N-7, UPR-200-6-34, 600-118, 200-N-1, 600-254, 2607-N, UPR-200-N-2, Past Practice Waste Sites, and submit 200-CW-1 Gable Mountain Pond/B Pond and Ditch Cooling Water Group Proposed Plan/Proposed RECA Permit Modification.</p> <p>M-016-00 Complete Remedial Actions for all 200 Area Non-Tank Farm Operable Units.</p>	<p>Legend</p> <ul style="list-style-type: none"> Key Event (Start / Completion) Decision Point Technology Insertion Point Activity Logic Float Reference Project Initiative SS Work Scope EM-50 Funded Work Scope Unfunded Work Scope Documented Interface FLUOR Performance Baseline Inventory FLUOR Performance Baseline Goal FLUOR Performance Super Baseline Goal TRI PARTY AGREEMENT MILESTONE Inter-Schedule Logic (Start to Start) Inter-Schedule Logic (Start to Finish) Inter-Schedule Logic (Finish to Finish) Inter-Schedule Logic (Finish to Start)
------------------------	--	---	---	---	---	---

Schedule A.5. Shrink the Contaminated Area Master Schedule.



Eliminate Recharge Conditions

Project Director: _____ Date: _____	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018	FY 2019	FY 2020	FY 2021	FY 2022 & Beyond
Decommission Non-Tank Farm Wells U-Plant Area Other Areas Containing High-Risk Wells All Other Non-Compliant (~1774) All Remaining Non-LTS		Identify Wells / Decommissioning Profiles / Decommission ~40 Wells Place Contract 03/31/2003	Decommission Remaining U-Plant Area Wells	Identify Wells / Decommissioning Profiles Decommission ~120 Wells	Decommission ~120 Wells	Decommission ~140 Wells	Decommission ~140 Wells														
Water Utility Modifications 100 Area 182-B, D Area Export Water Pumps (L-327) 600 Area Export Lines & Isolation Valves (L-334)																					
200E Reservoir (L-317) Facility Supply Lines & Isolation Valves																					
200 W Reservoir (L-311) Facility Supply Lines & Isolation Valves U-Plant Regional Closure																					
Septic System Modifications U-Plant Discharges Mitigate Other Discharges																					
Run-On / Run-Off Water Control Identify Needs / Remedies Implement Actions																					

Acronyms
 LTS - Long Term Stewardship
 D & D - Decommissioning / Decommissioning / Closure

Key Assumptions
 1. Single, multi-year competitive bid contract is the most cost effective means to decommission wells
 2. High-risk wells for decommissioning will be identified by 06/30/2002
 3. Schedule basis is 2,154 non-tank farm wells to be decommissioned, of which, 380 are in high-risk areas, and 314 are in the 200 Area.
 4. Average well decommissioning cost is \$11,000, \$15,000 for high-risk wells. Basis is BIR data.
 5. Approximately 42 U-Plant regional area wells will require decommissioning in conjunction with accelerated facility closure.
 6. No significant soil contamination will affect water utility system modification work.
 7. PVP septic system can be designed / relocated to mitigate deleterious effects on vadose zone / groundwater contaminants.


Key Project Interfaces
 ② U-Plant Area Accelerated Closure
 ③ Hanford Site Operations

TPA / DNFSB Milestones

Legend

- Key Event (Start / Completion)
- Decision Point
- Technology Insertion Point
- Activity
- Log
- Plant
- Reference Project
- Initiative SE Work Scope
- EM SD Funded Work Scope
- Unfunded Work Scope
- Documented Interface
- Inter-Schedule Logic (Start to Start) / (Finish to Finish)
- TRIPARTY AGREEMENT MILESTONE

Schedule A.6. Eliminate Recharge Conditions Master Schedule.



Acronyms

Key Assumptions

- H, K, and N RI / FS Work Done in Parallel
- SIRM Monitoring under HR-3 IAM
- Minimum Number of Injections required throughout life of Barrier
- Wells as D will be built for possible use as extraction wells
- Continue base operations with ROD amendments 02/11/04 and 06/30/06 for HR-3 and KR-4, no change in operations assumed
- Hydraulic containment approved with issuance of revised RD/RA

Key Interfaces

TPA / DNFSB Milestones

- M-15-00 Complete the RFS for RFOCMs for all Operable Units
- M-015-00C Complete all 200 Area Non-Task From OU Pre-RODs
- M-16-27C Complete 100-HR-3 Phase III SIRM Barrier Emplacement
- M-16-45 Complete Interim Remedial Action for 100 RC Area
- M-16-47 Complete Interim Remedial Actions for 100 D Area
- M-16-49 Complete Interim Remedial Actions for 100 F Area
- M-16-51 Complete Interim Remedial Actions for 100 H Area
- M-16-51 Complete Interim Remedial Actions for 100 K Area
- M-16-55 Complete Interim Response Actions for 100 N Area
- M-024-0000 Install RCRA GW Monitoring Wells at Race-up to 50 in CY03
- M-024-000P Install RCRA GW Monitoring Wells up to 50 in CY04 if Req'd
- M-024-56 Install 2 Additional Wells at SST WM Area TX T1


Legend

- Key Event (Start / Completion)
- Decision Point
- Technology Insertion Point
- Activity
- Log
- Plot
- Reference Project
- Initiative S&W Scope
- EM SO Funded Work Scope
- Unfunded Work Scope
- Documented Interface
- FLUOR Performance Baseline Incentive
- FLUOR Performance Stretch Goal
- FLUOR Performance Super Stretch Goal
- TRIMARTY AGREEMENT MILESTONE
- Inter Schedule Logic (Start to Start)
- Inter Schedule Logic (Finish to Finish)
- Inter Schedule Logic (Finish to Start)
- Inter Schedule Logic (Start to Finish)
- Inter Schedule Logic (Finish to Start)
- Inter Schedule Logic (Start to Finish)

Schedule A.7. Groundwater Remediation Master Schedule.

Project Director	Date	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018	FY 2019	FY 2020	FY 2021	FY 2022 & Beyond
100 - NR - 2 - Continued	Phyto Remediation		TTP	Complete Construction of 100 N Test Site	Letter Report on Results - 1st Year	2nd Year	3rd Year	Final DOE/RL Report on Feasibility	Maintenance of Test Site	Continuation or Removal of Test Site												
Apatite		TTP	Uncontaminated Test Site Evaluation	Design Complete	Field Test	Install Wells at 100 N Test Site	Complete Field Test	Complete Final DOE/RL Report on Feasibility	Maintenance or Removal													
ISRM 100 - D Area	ISRM Operation		5 Injections / Withdrawals	11 Re-injections	23 Re-injections	Pond Removal	Monitor Barrier Performance															
100 - BC - 5	B Source Controls		DQO / SAP Long Term Monitoring of Barrier	Evaluate Barrier Length and Performance	ISRM Closeout Report																	
100 - FR - 3	F Source Controls		Prepare Roadmap for RI/FS Process	Proposed Plan	ROD																	
Acronyms	Key Assumptions	Key Interfaces							TPA / DNFSB Milestones							Legend						

Schedule A.7. (contd).



Acronyms

Ad	Distribution Coefficient
PP	Proposed Plan
RI	Remedial Investigation
ROD	Record of Decision

Key Assumptions

UP-1 RI/FS process has been set on a very aggressive schedule in order to have the final ROD issued by the end of FY06, which is the date the Verification Project will begin sending waste water to ET for treatment. While the approval of the final proposed plan and issuance of the final ROD typically requires one full year for each document, the proposed schedule allows only 6 months for writing, reviewing, revising and issuing the final proposed plan, and only 9 months for the final ROD to be issued.

The UP-1 RI/FS schedule also assumes that the conclusions from the DQO process will show that the vast majority of the data exists and that sufficient funding is available in the first two quarters of FY04 to collect any missing data. If any of these assumptions are not accurate, then the proposed schedule will not likely be achievable.

200 Area Groundwater Remediation:

UP-1 TPA Milestone M-15-00C: 200 Area RI / FS Final

- One CERCLA well to be installed by 12/02
- Assumes that new well installation priority list to be established by DOE / EPA / Ecology in CFI process post 200 West wells to higher priority over 200 East wells.
- Assumes current extraction system remains operational until final remedy is implemented.
- Assumes the majority of data needed to support RI / FS process has already been collected.

UP-1ZP-1

- One CERCLA well to be installed by 12/02

PSTF (Modular)

- Purge water / RW Strategy approved by 12/31/2002
- ETI will issue existing closure plan for approval and plan will be approved by 7/03.
- ETI upgrades to accept purge water project funded by CPP.
- Closure waste to BEF.
- Purge water trucks stay with Groundwater Protection Program.
- Trucks upgraded to meet ETI req by 10/01/2004.

Footnotes:

- Tied to Interim action monitoring plan.
- Includes new injection and extraction wells.
- Decision point regarding whether or not to continue, expand, or discontinue pump & treat system.
- Active system only operating 6 months out of the year, while passive system remains operational 12 months out of the year.
- Addresses only CERCLA wells.
- When investigation - Derived Waste Plan is signed, all waste will go to ERW.

Key Interfaces

- Links to U-Plant Regional O & M Monitoring
- Links to PNNL Laboratory experiment / modeling (aramis) T, TX, TY Tank Farm
- Links to MSE Rd Study
- Links to DNAPL 3-D CCLL DQO / Investigation
- Links to PW-1 RI/FS process
- Links to PNNL's RCRA GW Monitoring program
- Links to PNNL well deepening evaluation
- Output to SMC and other models
- Links to PW-1 RI/FS process
- See "Eliminate Recharge Conditions", "U Plant Regional WS Remediation" schedules for well decommissioning activities.


TPA / DNFSB Milestones

See Page 1

Legend

- Key Event (Start / Completion)
- Decision Point
- Technology Insertion Point
- Activity
- Log
- Plant
- Reference Project
- Initiative 50 Work Scope
- EM 50 Funded Work Scope
- Unfunded Work Scope

Documented Interface
FLCER Performance Baseline Incentive
FLCER Performance Stretch Goal
FLCER Performance Super Stretch Goal
TRIPARTY AGREEMENT MILESTONE



Acronyms

Key Assumptions

Key Interfaces

- 1 Links to U-Plant Regional O & M Monitoring Jackson
- 2 Links to PNNL Laboratory experiment / modeling (ararans) T, TX, TY Tank Farm
- 3 Links to MSE Kid Study
- 4 Links to DNAPL / 3-D CCL4 DQO / Investigation
- 5 Links to PW-1 RIPS process
- 6 Links to PNNL's RCRA GW Monitoring program
- 7 Links to PNNL well-deepening evaluation
- 8 Output to SAC and other models
- 9 Links to PW-1 RIPS process
- 10 See "Eliminate Exchange Conditions", "U Plant Regional WS Remediation" schedules for well decommissioning activities.

TPA / DNFSB Milestones

See Page 1

Legend

- Key Event (Start / Completion)
- Decision Point
- TIP Technology Insertion Point
- Activity
- Logic
- Plant
- Reference Project
- Included S&S Work Scope
- EM 50 Funded Work Scope
- Unfunded Work Scope
- Documented Interface
- FLUOR Performance Baseline Incentive
- FLUOR Performance Stretch Goal
- FLUOR Performance Super Stretch Goal
- TRIPARTY AGREEMENT MILESTONES
- Site Schedule Logic (Start to Start)
- Site Schedule Logic (Start to Finish)
- Site Schedule Logic (Finish to Finish)
- Site Schedule Logic (Finish to Start)



Project Director _____ Date _____	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018	FY 2019	FY 2020	FY 2021	FY 2022 & Beyond
Plans / Reports / Models Annual Groundwater Monitoring Reports	GW Strategic Plan	Long Term Stewardship Plan	Annual GW Monitoring Report (Requirements Defined in the Long Term Stewardship Plan)	RCRA Quarterly Report	S&T Long-Term Monitoring Alternative																
Monitoring Sampling & Analysis, Data Mgmt	GW Sampling & Analysis	(1607 Sample Trips)	(1650 Sample Trips)	(1695 Sample Trips)	(1740 Sample Trips)	(1785 Sample Trips)	(TBD)														
CERCLA Sample & Analysis Plans Includes: 100-BC-5, 100-FR-3, 200-BP-5, 200-PO-1, 300-FF-5, 1100-EM-1, 200-UP-1, 200-ZP-1. Future: 100-NR-2	200-BP-5 SAP 200-PO-1 SAP	100-BC-5 SAP 100-FR-3 SAP	Review of 300-FF-5 SAP Review of 100-NR-2 SAP	Annual Review of SAPs	Annual Review of SAPs	Annual Review of SAPs	Annual Review of SAPs	Future Requirements in LTS Plan													
RCRA Monitoring Plans Final Status Plans	LLHG FS Plan NOD Workshop	216-B-3 Pond Final Status Plan LERF Final Status Mon. Plan (If Appropriate)	216-A-29 Ditch Closure Monitoring Plan (Supports M-15-39C) 216-B-63 Closure Monitoring Plan (Supports M-15-39C) 216-S-10 Closure Monitoring Plan (Supports M-15-39C & M-20-39) PUREX Crib Closure Monitoring Plan (Supports M-20-33) 216-U-12 Crib Closure Monitoring Plan (Supports M-15-43C)	Annual Review	Annual Review	Annual Review	Annual Review														
Network Review	Annual Review of RCRA Monitoring Networks																				
AEA / Integrated Plan		Integated Monitoring Plan (IMP)		IMP	IMP	IMP	IMP	(TBD, based on requirements in the LTS Plan)													
DQO 200 West Shallow CERCLA 200 West Area 200 East Area 100 Area DQO's	Complete 200 West RCRA / CERCLA 200 East PO-1, BP-5 RCRA / CERCLA 200 West Deep Wells (TBD)	100-BC-5 100-FR-3	100-BC-5 Wells		100-FR-3 Wells																
Acronyms	Key Assumptions 1. Funding for 2 of the 4 (Dec 02) CERCLA wells in PNL FY02 budget. 2. 2 Wells at 618-10 (PNL); 2 wells near PIP for IP-1 and IP-1. 3. CERCLA well in the FY03 budget. One AEA well at 100K Area. 4. Acceptable monitoring network in place by 09/2005. Dense with detection and assessment wells by 09/2005. Wells after that are associated with post-closure monitoring. RCRA quarterly TSO reports not shown Interim action monitoring requirements shown / budgeted on the groundwater master schedule Includes monitoring of > 1000 wells. Annual requirements are identified / budgeted in the detailed work plan. Implement number of wells and analysis logging \$2M total.					SEISMIC 5. \$80K per year to University of Washington for seismic monitoring network support. 6. Baseline assumes no dollars for strong motion Accelerometer upgrade. 7. Baseline assumes no dollars for seismic network upgrade.					Key Interfaces					TPA / DNFSB Milestones M-24-00N Install RCRA Groundwater Monitoring Wells at the rate of up to 50 in CY02 12/31/2002 M-24-00D Install RCRA Groundwater Monitoring Wells at the rate of up to 50 in CY03 12/31/2003 M-24-00P Install RCRA Groundwater Monitoring Wells at the rate of up to 50 in CY04 12/31/2004 M-24-00Q Install RCRA Groundwater Monitoring Wells at the rate of up to 50 in CY05 12/31/2005 M-24-00R Install RCRA Groundwater Monitoring Wells at the rate of up to 50 in CY06 12/31/2006 (if required)					
Legend Key Event (Start/Complete) Documented Interface Decision Point FLOOR Performance Baseline Invention Technology Insertion Point FLOOR Performance Baseline Goal Activity FLOOR Performance Super Baseline Goal Complete Activity TRI-PARTY AGREEMENT MILESTONE Logic Final Reference Project Initiative SS Work Scope EM SS Funded Work Scope Unfunded Work Scope																					

Schedule A.8. Groundwater Monitoring Master Schedule.



Project Director	Date	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018	FY 2019	FY 2020	FY 2021	FY 2022 & Beyond	
RCRA Wells Installation			M-024-00N 12/31/2002	M-024-000 12/31/2003	M-024-00P 12/31/2004	M-024-00Q 12/31/2005																	
RL			2	4	1	17																	
ORP			6	6	6	6																	
Initiative 6 (Accelerated Wells)			2	6	6	6																	
Well Deepening			3	Future efforts TBD based in demonstration results																			
CERCLA Wells AEA WELLS			See Assumption 1 4	See Assumption 2 9	See Assumption 3 8	8																	
Baseline			4	9	8	8																	
Initiative 6 (Accelerated Wells)			3	6	6	6																	
100 Area Wells (Install in year after completion of site cleanup)							100-BC-5		100-FR-3		100-HR-3		100-KR-4	100-NR-2									
300 Area (300-FF-5)			Soilgas Survey at 618-10 (Complete)	Well Installation at 618-10 (Wells in "Baseline")																			
Seismic Monitoring			Annual Report	Strong Motion Accelerometer Upgrade	Seismic Network Upgrade																		
Seismic			See Assumption 5	See Assumption 6	See Assumption 7																		
Geophysical Monitoring (logging)							Complete Baseline Monitoring																
Acronyms		Key Assumptions										Key Interfaces					TPA / DNFSB Milestones						
																	Legend 						




Table 1. Remedial Decision Pathway for U Plant Facility Waste Sites

Waste Site	Operable Unit	TPA Waste Site Type	Waste Site Structure	Location Relative to CDI Barrier Footprint	Characterization Status	Remedial Decision Pathway
Waste Site F-8PP						
Waste Site F-9PP						
Waste Site F-10PP						
Waste Site F-11PP						
Waste Site F-12PP						
Waste Site F-13PP						
Waste Site F-14PP						
Waste Site F-15PP						
Waste Site F-16PP						
Waste Site F-17PP						
Waste Site F-18PP						
Waste Site F-19PP						
Waste Site F-20PP						
Waste Site F-21PP						
Waste Site F-22PP						
Waste Site F-23PP						
Waste Site F-24PP						
Waste Site F-25PP						
Waste Site F-26PP						
Waste Site F-27PP						
Waste Site F-28PP						
Waste Site F-29PP						
Waste Site F-30PP						
Waste Site F-31PP						
Waste Site F-32PP						
Waste Site F-33PP						
Waste Site F-34PP						
Waste Site F-35PP						
Waste Site F-36PP						
Waste Site F-37PP						
Waste Site F-38PP						
Waste Site F-39PP						
Waste Site F-40PP						
Waste Site F-41PP						
Waste Site F-42PP						
Waste Site F-43PP						
Waste Site F-44PP						
Waste Site F-45PP						
Waste Site F-46PP						
Waste Site F-47PP						
Waste Site F-48PP						
Waste Site F-49PP						
Waste Site F-50PP						
Waste Site F-51PP						
Waste Site F-52PP						
Waste Site F-53PP						
Waste Site F-54PP						
Waste Site F-55PP						
Waste Site F-56PP						
Waste Site F-57PP						
Waste Site F-58PP						
Waste Site F-59PP						
Waste Site F-60PP						
Waste Site F-61PP						
Waste Site F-62PP						
Waste Site F-63PP						
Waste Site F-64PP						
Waste Site F-65PP						
Waste Site F-66PP						
Waste Site F-67PP						
Waste Site F-68PP						
Waste Site F-69PP						
Waste Site F-70PP						
Waste Site F-71PP						
Waste Site F-72PP						
Waste Site F-73PP						
Waste Site F-74PP						
Waste Site F-75PP						
Waste Site F-76PP						
Waste Site F-77PP						
Waste Site F-78PP						
Waste Site F-79PP						
Waste Site F-80PP						
Waste Site F-81PP						
Waste Site F-82PP						
Waste Site F-83PP						
Waste Site F-84PP						
Waste Site F-85PP						
Waste Site F-86PP						
Waste Site F-87PP						
Waste Site F-88PP						
Waste Site F-89PP						
Waste Site F-90PP						
Waste Site F-91PP						
Waste Site F-92PP						
Waste Site F-93PP						
Waste Site F-94PP						
Waste Site F-95PP						
Waste Site F-96PP						
Waste Site F-97PP						
Waste Site F-98PP						
Waste Site F-99PP						
Waste Site F-100PP						



Acronyms

AM	Action Memorandum	RAWP	Remedial Action Work Plan
CEC/EA	Comprehensive Environmental Response, Compensation, and Liability Act	S&T	Science & Technology
CD	Canyon Disposition Initiative	SB	Surface Barrier
EECA	Engineering Evaluation / Cost Analysis	Subcontract	Subcontract
ERC	Excavation	TPA	Tri-Party Agreement
FS	Feasibility Study	TRU	Transuranic
GWM	Groundwater Monitoring Plan	TSO	Treatment, Storage, & Disposal
MS	Milestone	WS	Waste Site
OMM	Operation and Maintenance		
OU	Operable Unit		
PL	Pipe Line		
PP	Proposed Plan		
RCRA	Resource Conservation & Recovery Act		
RDR	Remedial Design Report		
RIPN	Remedial Investigation / Feasibility Study		
ROD	Record of Decision		

Key Assumptions

1. Key document driver to the Performance Management Plan for Accelerated Cleanup of the Hanford Site, DOE/ER-2002-47, Preliminary Draft B, and July 17, 2002.
2. RCRA TSD (261.41-12) closure requirements are satisfied by CERCLA documentation and decisions reached in satisfying PAFS milestones: 09/30/02.
3. 33 wastes assigned to multiple OUs will be addressed by a single ROD under M-15-47 Milestone. Focus Feasibility Proposed Plan / ROD for surface barriers and waste site excavation; EECA and AM for pipe removal.
4. Willing to proceed at risk with confirmatory design sampling and remedial design activities before ROD is in place.
5. Schedule based on experience using typical ERC protocols, procedures and processes.
6. Surface barriers will be an alternative regulated approved landfill cover for cribs and trenches. Borrow soils for surface barriers available on Hanford Site.
7. Eight surface barriers for ten U-Plant cribs. Seventeen waste sites will be remediated by excavation. Six pipelines may be remediated by removal.
8. Excavation with ERFP disposal assumed for crib pipelines. No TRU waste encountered during excavation.
9. Sufficient characterization data available from past and planned RI / FS work plan activities to support regulatory decisions.

10. The Rough Order of Magnitude (ROM) construction costs based on ERC cost estimates in FY 2000 dollars. 11. Two of the eight barriers intensively monitored for performance. The remaining barriers will have minimal maintenance inspection.
12. Unresolved issues: Remediation of CM facilities (e.g. cross site pipeline, interfacility pipeline, diversion box and catch tank). These sites contain TRU waste.
13. Failure to fund Initiative 6 may jeopardize completion of some waste site remediations.
14. Assumed that Ecology complete ROD within 9 months.
15. TPA M-15-47 milestone will address waste sites in multiple operable units, which will require reassignment of waste sites per TPA requirements.
16. DOE action to resolve CFS information regarding approval of using McGeer Ranch Site as barrier material for alternative approved landfill cover.
17. Establish a decision point for U-Plant re: Application of 435.1.
18. Assumptions to meet high risk waste sites P.1, date of 09/20/2006.
19. Remediate all waste sites in the U-Plant Area that are outside the proposed environmental cap to be over the 221-U facility and ancillary facility debris (DOE-ER-80-2011-11, Final Feasibility Study for the Canyon Disposition Initiative, 221-U Facility).
20. Activities include high-risk waste sites 216-411, 412, U-416, and 4117. 216-412 is also included assuming it can be closed in accordance with HRFAD provisions for RCRA/ERCLA integration and coordination. Identify and manage interfaces with River Protection Project to ensure appropriate final closure.

18. c. Remediation of waste sites means completion of all protective measures (e.g., installation of engineered barriers, waste site stabilization and / or removal) in accordance with the U-Plant Area Waste Site Record of Decision.
4. This does not include demolition of U-Plant, completion of the environmental cap over the facilities, or remediation of Office of River Protection structures, systems, or components.
- c. Pipeline remediation will be implemented immediately adjacent to underground structures, e.g. pipelines, systems and components are excluded from the waste sites.

TPA / DNFSB Milestones

M-15-47 Submit A Proposed Plan to EPA and/or Ecology to conduct remedial actions for source control at high risk waste sites) which includes an engineering evaluation of an engineered surface barrier.

Key Interfaces

- 42 Surface barrier monitoring technology design from S&T input to U-Plant waste site barrier barrier.
- 43 Surface barrier side slope from S&T input to canyon cover design and waste site cover design.


Legend

- Key Event (Start / Completion)
- Decision Point
- Technology Insertion Point
- Activity
- Logic
- Plant
- Reference Project
- Initiative S&T Work Scope
- EM-50 Funded Work Scope
- Unfunded Work Scope




Other Legend Items:

- Documented Interface
- FLCER Performance Baseline Incentive
- FLCER Performance Stretch Goal
- FLCER Performance Super Stretch Goal
- TRU PARTY AGREEMENT MILESTONE
- Inter Schedule Logic (Plan to Plan)
- Inter Schedule Logic (Plan to S&T)
- Inter Schedule Logic (S&T to Plan)
- Inter Schedule Logic (S&T to S&T)

Schedule A.9. U Plant Closure Master Schedule.



Schedule A.10. 618-10 and 618-11 Burial Grounds Master Schedule.



Schedule A.11. Assessments Master Schedule.



Project Director: _____ Date: _____	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018	FY 2019	FY 2020	FY 2021	FY 2022 & Beyond	
Waste Site Assessments RI /FF ROD Work Plans (RI / FS / PP; ROD TBD) Accelerated Actions CHG RCAP ILAW		200-CW-1 200 North Area (FS/PP) 3/31/03	Modified RCRA C Barrier (PP)	200-TW-1 200-TW-2 200-TW-5 (FS/PP) 10/31/04	200-CW-2 200-CW-4 200-CW-5 200-SC-1 (FS/PP) 11/30/04	200-CS-1 (FS/PP) 11/30/04 200-PW-2 200-PW-3 200-PW-4 200-PW-6 (FS/PP) 12/31/06 200-LW-1 200-LW-2 (FS/PP) 12/31/06 200-MW-1 (FS/PP) 12/31/06	ROD 7/31/05 ROD 8/31/05 ROD 11/30/06 ROD 12/31/06 ROD 12/31/07 ROD 12/31/07															
	200-IS-1 200-ST-1 12/31/02 B / BX / BY FIR 12/31/03		200-UR-1 12/31/03 ILAW DP 12/31/03		200-SW-1 200-SW-2 12/31/04 T / TX TY FIR 12/31/04 ILAW PA 12/31/05		A / AX / C / U FIR 12/31/07															
Solid Waste PA		06/30/03																				
Sitewide Groundwater Model Support to Waste Sites	S/SX FIR 12/31/02 (1)	B/BK/BY FIR 12/31/03	Carbon Tetrachloride 12/31/03	T/TX/TY Investigation 12/31/05 (2)																		
Acronyms	Key Assumptions				Foot Notes		Key Interfaces		TPA / DNFSB Milestones				Legend									

Schedule A.11. (contd).



Project Director: _____ Date: _____	FY 2002	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018	FY 2019	FY 2020	FY 2021	FY 2022 & Beyond			
Ecological Assessments																								
Public Safety Resource Protection Program	EMP Update	NEPA Characterization	NEPA Characterization	EMP Update	NEPA Characterization	5 Year Review	NEPA Char.	NEPA Char.	NEPA Char.	NEPA Char.	NEPA Char.	NEPA Char.	NEPA Char.	NEPA Char.	NEPA Char.	NEPA Char.	NEPA Char.	NEPA Char.	NEPA Char.	NEPA Char.	NEPA Char.	NEPA Char.		
Surface Environmental Surveillance Project	Site Air Emission Permit	100N P&T	SAC & COS Requirements	COS Data Packages	SAC 04 Comp Analysis	5 Year Review River ROD & SAC Rev 2		SAC & COS Data Pack.	SAC 09 Comp Analysis	5 Year Review Data Update		River Corridor Final Risk Assessment												
Baseline Contaminant Monitoring	GWM Summary	VZ Summary																						
SESP / EM / DOH	300 Area Shoreline Assessment	300 Area O&M Sampling Plan	Input to 5 Year Review			5 Year Review River ROD & SAC Rev 2		100 F ROD, 5 Year Review, SAC Rev 3				River Final ROD Report												
Integrated Biological / Ecological Characterization	Receive Data	100 BC Pilot Study																						
	Integrated Methodology, Development		100 D Ecological Characterization			100 F Ecological Characterization		100 H Ecological Char																
HRTC / SESP / EM	Hanford Cr TOX / Uptake Effects	COS Tech Issue	Cr Salmon Integration Report	Cr in Salmon Smolt																				
DOH / SESP / EM	100 N Pump & Treat																							
Ecosystem Monitoring	SER Input	Baseline Surveys					SAC 5 Year Reviews River Corridor ROD																	
Ecological Compliance Assessment Project	NEPA Trigger	Pre-Activity Ecological Reviews & Mitigation	Baseline Surveys	NEPA Input	NEPA Input	NEPA Input	NEPA Input	NEPA Input	NEPA Input	NEPA Input	NEPA Input	NEPA Input	NEPA Input	NEPA Input	NEPA Input	NEPA Input	NEPA Input	NEPA Input	NEPA Input	NEPA Input	NEPA Input	NEPA Input		
Cultural Resources	CR Annual Report	Pre-Activity Ecological Reviews & Mitigation	Baseline Surveys	CR Annual Report	CR Annual Report	CR Annual Report	CR Annual Report	CR Annual Report	CR Annual Report	CR Annual Report	CR Annual Report	CR Annual Report	CR Annual Report	CR Annual Report	CR Annual Report	CR Annual Report	CR Annual Report	CR Annual Report	CR Annual Report	CR Annual Report	CR Annual Report	CR Annual Report		
GWP Science & Technology	99 TOX / Uptake Study	SAC / CA 5 Yr Review 200 Interim ROD 100 BC Pilot Study River Corridor ROD COS Issues	I ₁₀ TOX / Uptake Parameters	SAC / CA 5 Yr Review 100 N P&T (Interim ROD) River Corridor ROD COS Issues	I ₁₂₈ / I _U (tbd) TOX / Uptake	SAC Rev 2 5 Yr Review 200 Interim ROD COS Issues																		
GWP COS	White Paper	Aquatic Ecosystem Baseline Characterization	SAC Comp Analysis	5 Yr Review																				
Site Land Release (FH)	HRNM Historic Site Assessment	Site 77 Surveys	Release ALE	Release McGeer, Riverlands, & North Slope																				
Acronyms	Key Assumptions					Foot Notes					Key Interfaces					TPA / DNFSB Milestones								
<ul style="list-style-type: none"> CR - Cultural Resources DOH - Washington Department of Health ECAP - Ecological Compliance Assessment Project EM - Ecosystem Monitoring EMP - Environmental Monitoring Plan HRNM - Hanford Reach National Monument HRTC - Hanford Resource Transfer Council NEPA - National Environmental Policy Act PSRP - Public Safety and Resource Protection SER - Site Environmental Report SESP - Surface Environmental Surveillance Project 											<ul style="list-style-type: none"> Department of Ecology Department of Health Environmental Protection Agency 					<ul style="list-style-type: none"> CA - 5 Year Review River Corridor RODs 								
Legend <ul style="list-style-type: none"> Key Event (Start / Completion) Decision Point Technology Insertion Point Activity Logic Point Reference Project Initiative SE Work Scope EM SD Funded Work Scope Unfunded Work Scope Documented Interface FLCGR Performance Baseline Incentive FLCGR Performance Stretch Goal FLCGR Performance Super Stretch Goal TRIPARTY AGREEMENT MILESTONE Inter Schedule Logic (Plan to Project) Inter Schedule Logic (Plan to Data) TO PC/MC S&T S&T 																								

Schedule A.11. (contd).

Project Director	Date	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018	FY 2019	FY 2020	FY 2021	FY 2022 & Beyond
Roadmap Planning & Implementation		Roadmap Planning and Implementation																			
Soil Waste Inventory		Soil Inventory Model Dev & Appl for Site Wide Assessment Complete SIM Application to Remaining Soil Waste Sites Soil Waste Inventory Field Confirmation and Update																			
Subsurface Transport		Moisture, Water and Contaminant Flux Measurements at S-SX & T-TX-TY Tank Farms U-Plant Regional Acceleration & Closure Vadose Zone Moisture & Flux Measurements Vadose Zone Moisture, Water & Contaminant Flux Measurements 200 Area Remaining Waste Sites MSE Uranium Study Vadose Zone Transport Field Study Uranium Reactive Transport Experiment Uranium Transport Model of Field Experiment Scaling Uranium Reactive Transport to Assessments Models S&T Investigation at B-BX-BY (Uranium and Strontium-90) Laboratory Experiments & Modeling for T-TX-TY Tank Farm (Cesium-137, Uranium, Strontium-90, Technetium-99 & Chromium) Quantative Conceptual Model for A/AX, C and U Tank Farms Speciation & Mobility of Transuranics Supporting TW-2, CW-5, PW-1 Remedial Design Carbon Tetrachloride Residual Measurements & Model Update Office of S&T Carbon Tetrachloride Acceleration Project Carbon Tetrachloride Retention and Release (EMSP) Heterogeneity Scaling Study (EMSP) Uranium Mobility Studies (EMSP) Radionuclide In-situ Sensors (EMSP)																			
Acronyms	Key Assumptions	Key Interfaces										TPA / DNFSB Milestones									
EMSP - Environmental Management Science Program MSE - Environmental Management Science Program S&T - Science and Technology SIM - Science and Technology	1. Other national laboratories will continue to provide resources to the Integration Project as needed. 2. Work planned by core projects (RFP Tank Farm Vadose Zone and ILAW 200 Area Characterization, Groundwater Project, Surface Environmental Surveillance Project), where interfaces with S&T have been identified, will be funded and proceed as scheduled. 3. Other core projects will pay for core, sample retrieval with ESK&I, basic characterization, and sample waste disposal. S&T will provide funding for incremental costs. S&T will receive at least 500 g of each contaminated sample for "wrap-around" science. 4. EMSP projects will provide select contributions to "wrap-around" science and vadose zone transport field studies. 5. ESK&I and waste management issues will not limit the distribution of "reasonable" samples to EMSP investigators or the multi-laboratory S&T team.																				
Legend Key Event (Start / Completion) Decision Point Technology Transition Point Activity Logic Flux Reference Project Initial S&T Work Scope EM SP Funded Work Scope Unfunded Work Scope Documented Interface FLICOR Performance Baseline Incentive FLICOR Performance Stretch Goal FLICOR Performance Super Stretch Goal TRIPARTY AGREEMENT MILESTONE Schedule Specific Event EMSP - DOE Office of Science Funded Natural & Accelerated Remediation Research Program (NARR) Funded																					

Schedule A.12. Science and Technology Master Schedule.

Project Director	Date	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018	FY 2019	FY 2020	FY 2021	FY 2022 & Beyond	
Columbia River and Risk		<p>Biological Uptake of Strontium-90 by Aquatic Species (Milestone 35)</p> <p>Strontium-90 Biomonitoring (Milestone 36)</p> <p>Uranium, Iodine-129 Uptake by Aquatic Species (Milestone 37)</p> <p>100-N Area Ecological Assessment Investigations (Milestone 38)</p>																				
Remediation		<p>100-N Phytoremediation and Apatite Sequestration Feasibility Studies (Milestone 39)</p> <p>100-N Strontium Mobility Evaluation and Monitoring Assessment (Milestone 40)</p> <p>Bioremediation of Technetium-99 and Chromium (Milestone 41)</p> <p>Chromium, Technetium Remediation (Milestone 42)</p> <p>Carbon Tetrachloride Remediation Alternatives (Milestone 43)</p> <p>In situ Carbon Tetrachloride Remediation (EMSP) (Milestone 44)</p> <p>Surface Barrier Monitoring Technology Development for Barrier Design (Milestone 45)</p> <p>Surface Barrier Design Evaluation (Milestone 46)</p> <p>Perform Asphalt Durability Test (Milestone 47)</p>																				
Acronyms	Key Assumptions	Key Interfaces							TPA / DNFSB Milestones							Legend						

Schedule A.12. (contd).

Project Director	Date	FY 2003	FY 2004	FY 2005	FY 2006	FY 2007	FY 2008	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018	FY 2019	FY 2020	FY 2021	FY 2022 & Beyond
GPP Management																					
General Management																					
Life Cycle Baseline																					
FY Detailed Plan																					
Program Audits		6 Internal / 2 External per Year																			
Integration & Assessment																					
COS - see Assessment MS																					
Expert Panel		First Steering Group Meeting (1/2003), 2 Peer Reviews per Year																			
Public Involvement		Annual Report																			
Strategic Planning		CP VZ Monitoring Study (2/2003), High Risk Site Regional Closure Plan (05/2003), Well Management Plan (01/2003), Integration and Assessment Management																			
Groundwater Remediation Strategy																					
EIS																					
Maintain Virtual Library		New Modules - Up to Two per Year thru 2006																			
Maintain Support Systems (WIDS, HEIS, HWIS, HGIS, Etc)		Web Based Groundwater Public Data Base - Stewart Guata																			
Maintain PS Data Base		WIDS Annual Report, Records Management																			
Acronyms		Key Assumptions										Key Interfaces					TPA / DNFSB Milestones				
		Reference: Document - 0204055A02-AMCP-0025 Title: Vadose zone monitoring study in conjunction with design of Cell 5 & 6 of ERDF expansion & evaluation of vadose zone monitoring for Central Plateau.																			
		Legend 																			

Schedule A.13. Integration and Assessment Master Schedule.