

Change Number M-094-01-01	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date 12/31/01
Originator H. E. Bilson, RL Assistant Manager River Corridor		Phone 376-6628
Class of Change <input checked="" type="checkbox"/> I - Signatories <input type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
Change Title Milestone M-094-00 Establish date for Final Disposition of all 300 Area Surplus Facilities under the M-094 Series Milestones.		
Description/Justification of Change This change establishes a date for the disposition of all 300 Area surplus facilities. M-094-00 provides the overall framework for disposition of the 300 Area surplus facilities. This change aligns the M-094-00 milestones for 300 Area surplus facility disposition with the objective of completion by 2018. Continued on page 2		
Impact of Change Modifies regulatory requirements governing Hanford remediation activities. Administrative action required to incorporate this change into Appendix D. Note that there are facilities that support the Hanford Site infrastructure that will remain in the 300 Area. Additionally there may be waste sites that will not be remediated until the remaining facilities are removed due to their proximity to the facilities. The facilities and waste sites that remain will be documented and the path forward identified in Tri-Party Agreement Interim Milestone M-094-04.		
Affected Documents The Tri-Party Agreement Action Plan – Appendix D, as amended and Hanford site internal planning, management, and budget documents (e.g., USDOE and USDOE contractor Baseline Change Control documents; Multi Year Work Plans; Sitewide Systems Engineering Control documents; Project Management Plans; and the Hanford site Integrated Priority List and, if appropriate, LDR requirements should the subject wastes be generated as a result of this modification).		
Approvals _____ K. A. Klein, RL Manager Date _____Approved_____Disapproved _____ L. J. Iani, EPA Region 10 Administrator Date _____Approved_____Disapproved _____ T. C. Fitzsimmons, Ecology Director Date _____Approved_____Disapproved		

Impact of Change (Continued)

M-094-00 provides the overall framework for disposition of the 300 Area surplus facilities. The following are the surplus facility changes associated with the River Corridor negotiations and specifically milestone M-094-00:

<u>Milestone Additions</u>	<u>Description</u>	<u>Date</u>
M-094-00	Complete disposition of 300 Area surplus facilities.	9/30/2018
M-094-01	Submit a schedule and TPA milestones to complete disposition of the following surplus facilities: 303M, 332, 333, 334, 334A, 3221, 3222, 3223, 3224, 3225, 324, 324B, 327(see TPA Change Request M-94-01-01, Table 1) The regulatory documentation (e.g., EE/CA's, action memoranda, etc.) for the following facilities: 303M, 332, 333, 334, 334A, 3221, 3222, 3223, 3224 and 3225, must be completed and associated cleanup commenced prior to the development of any documents requiring EPA and/or Ecology approval for other 300 Area facility D&D work so that "lessons learned from remedy implementation" can be factored into remaining documents.	6/30/2003
M-094-02	Submit an amendment to the existing 324 Building REC/HLV closure plan, DOE/RL-96-73, Rev 1, for Ecology review and approval. The amendment shall change the existing closure plan path from clean closure to a path where the high-risk materials and wastes are removed from the facility followed by complete disposition.	7/30/2002
M-094-03	Complete disposition of the following surplus facilities: 303M, 332, 333, 334, 334A, 3221, 3222, 3223, 3224, 3225, 324, 324B, 327 (see TPA Change Request M-94-01-01, Table 1)	9/30/2010
M-094-04	Submit a schedule and TPA milestones to complete disposition of the surplus facilities in the 300 Area and identify the 300 Area facilities and associated waste sites that will remain past the M-094-00 date. Closure/post closure plan submittals in coordination with the 300 Area WATS and 340 associated work plan submittals should be included in the schedule along with the items identified below.	9/30/2007

Definitions for M-094-00 through M-094-04

Complete Disposition: This includes the completion of the D&D and the EPA and/or Ecology approval of the closeout verification package for the surplus facilities. All activities necessary to take the facility to the point at which total demolition and removal of the facility and the resulting waste and debris is complete.

Surplus Facilities: Any facility or site (including equipment) that has no identified programmatic use by the operating phase Program Secretarial Officer.

Schedule: The schedule shall include at least: 1) The 300 Area surplus facilities and their associated disposition; 2) Remedial Design/Remedial Action work plan submittals, Engineering Evaluation/Cost Analyses (EE/CA), Removal Action Memoranda, removal action work plans, and other documents required to implement cleanup actions; and 3) the activities associated with sampling and closing out the remaining 300 Area surplus facilities. It is expected that schedules will be aligned with the associated schedules required by M-016-63 and M-016-65.

**Table 1: 300 Area Surplus Facilities to be
Dispositioned by 9/30/2010**

Surplus Facilities	Facility Description	Surplus Facilities	Facility Description
Building 303M	Uranium Oxide Building	Building 324	Chemical Engineering Laboratory
Building 332	Packaging Test Facility	Building 324B	Chemical Engineering Laboratory Exhaust Stack
Building 333	N Fuels Building	Building 327	Post-Irradiation Test Laboratory
Building 334	Process Sewer Monitor Facility		
Building 334A	Waste Acid Storage Building		
Building 3221	Sandblasting Support Building		
Building 3222	Storage Building		
Building 3223	Storage Building		
Building 3224	Storage Building		
Building 3225	Bottle Dock		