


Tri-Party Agreement Milestones

This quarter, 1 Fluor Hanford Tri-Party Agreement Milestone was due and completed. The 2 Bechtel Hanford, Inc. milestones scheduled for completion in the third quarter were completed. For fiscal year (FY) 2002 through June 30, Fluor Hanford completed 4 and Bechtel Hanford completed 17 Tri-Party Agreement milestones. One Bechtel Hanford, Inc. milestone, M-016-03G, "Establish ERDF staging area," was due in September, but was completed 5 months early.*



*For the graph, Fluor Hanford, Bechtel Hanford, Inc. and CH2M HILL Hanford Group milestones are all charted. The source for the Tri-Party Agreement Milestone information is a report generated from the Central Milestone Module on July 17, 2002. Milestones are counted as complete when the Central Milestone Module has recorded the documentation for completion. For this report, milestones are reported as complete if they are finished on or between Oct. 1, 2001 and June 30, 2002.