

# **Section D** *River Corridor Waste Management*

### **PROJECT MANAGERS**

B. Bilson, RL (509) 376-6628

N.C. Boyter, FH (509) 373-3725

#### INTRODUCTION

The River Corridor Waste Management consists of the 300 Area Liquid Effluent Treatment Facility, Project Baseline Summary (PBS) RL-RC05, Work Breakdown Structure (WBS) 3.1.5.2.

NOTE: Unless otherwise noted, all information contained herein is as of the end of February 2002.

#### NOTABLE ACCOMPLISHMENTS

The 300 Area Treated Effluent Disposal Facility (TEDF) — During the month of February, the TEDF treated 3.36 million gallons of wastewater. In addition, totes containing basin cleanout waste were shipped to the low-level burial grounds; and pre-treatment of Hanford Site Operations wastewater using ultraviolet oxidation recirculation was completed.

#### **SAFETY**

Safety and Conduct of Operations information is reported in section E.

#### Breakthroughs / Opportunities for Improvement

#### Breakthroughs

**Permit By Rule Treatment at 300 Area TEDF** — FH investigated the potential to treat limited categories of liquid non-radioactive hazardous wastes using the existing capabilities of the 300 Area TEDF by applying a permit exclusion available within the waste regulations. Treatment of hazardous wastes at TEDF could provide a low-cost option for disposal of some wastes currently sent off-site. While initial implementation activities are planned through the remainder of FY 2002, full implementation will be delayed to FY 2003 due to funding constraints.

#### Opportunities for Improvement

Conduct of Operations Improvement Initiative — RC has essentially completed the activities identified in the Conduct of Operations Improvement Plan. Project directors provided a summary review of progress to the RC Vice President at the two-, four-, and six-month milestones. The six-month status meeting was held on February 7, 2002. The facilities are completing program documentation to build a Conduct of Operations Sustain and Maintain Plan to be completed throughout the remainder of the year.

#### **UPCOMING ACTIVITIES**

**Effluent Tank**— Replace effluent tank by April 2002.

**TEDF Database Servers** — Upgrade TEDF database servers by April 2002.

#### MILESTONE ACHIEVEMENT

None to report.

#### PERFORMANCE OBJECTIVES

None to report.

## FY 2002 SCHEDULE / COST PERFORMANCE – ALL FUND TYPES FY TO DATE STATUS – (\$000)

	Sub-Project	BCWS	BCWP	ACWP	SV	%	cv	%	BAC
PBS RC05 WBS 3.1.5.2	300 Area Liquid Effluent Treatment Facility	1,395	1,397	1,250	2	0%	147	11%	3,903
	Total RC05	1,395	1,397	1,250	2	0%	147	11%	3,903

#### FY TO DATE SCHEDULE / COST PERFORMANCE

The favorable schedule variance of \$.002M (0 percent) is within established thresholds. The favorable cost variance of \$0.1M (11 percent) is due to labor under runs resulting from staff working higher priority work scope outside this PBS.

For all active sub-PBSs and TTPs associated with the Operations/Field Office, Fiscal Year to Date (FYTD) Cost and Schedule variances exceeding + / - 10 percent or one million dollars require submission of narratives to explain the variance.

Schedule Variance Analysis: (+\$0.002M)

All schedule variances are within threshold.

Cost Variance Analysis: (+\$0.1M)

#### 300 Area Liquid Effluent Treatment Facility — 3.1.5.2/RC05

**Description and Cause:** The favorable cost variance was primarily due to labor underruns as a result of staff working higher priority work scope. Training, travel, maintenance services and management assessment costs are less than planned adding to the favorable condition.

Impact: No impact.

**Corrective Action:** Any significant underruns in funding will be utilized to support other higher priority work scope.

#### **ISSUES**

Technical, Regulatory, External, and DOE Issues and DOE Requests

None to report.

#### BASELINE CHANGE REQUESTS CURRENTLY IN PROCESS

None to report.