## **Work for Others**

## N. G. Powell, Vice President of Business Services/(509) 372-3406



#### **OVERVIEW**

Work for Others consists of DOE-directed requests for services (RFS); work for federal and non-federal agencies; inter-DOE work orders; work for other Hanford Site contractors; and DOE-HQ funded Transportation and Packaging, and Waste Minimization projects.

NOTE: Unless otherwise noted, all information contained herein is as of the end of November 2004.

#### FY 2005 FUNDS VERSUS CONTRACT (\$M)

	FY 2005 Anticipated Funding (with Carryover)	Funding Received, Including Carryover	Funding Delta	
Request for Services & National Programs	\$30.8	\$14.5	\$16.3	
Work Orders from PNNL	\$8.3	\$6.2	\$2.1	
Total Work for Others	\$39.1	\$20.7	\$18.4	

Beginning in FY 2005, work performed by FH for other Hanford contractors (other than Pacific Northwest National Laboratory [PNNL]) is done on a cash basis. No programmatic funding is transferred between contractors; instead monthly invoices are processed for cash payment. However, all work for other Hanford contractors is planned, and the budget and cost are provided in the chart below.

#### FY 2005 SCHEDULE/COST PERFORMANCE (\$M)

	Budgeted Cost of	Budgeted Cost of	Actual Cost					
	Work	Work	of Work	Schedule	Schedule	Cost	Cost	<b>Budget At</b>
	Scheduled	Performed	Performed	Variance \$	Variance %	Variance \$	Variance %	Completion
Request for Services & National Programs	\$1.9	\$1.7	\$1.1	-\$0.2	-10.5%	\$0.6	34.5%	\$4.8
Work Orders from PNNL	\$1.1	\$1.1	\$0.9	\$0.0	-0.4%	\$0.2	18.3%	\$6.0
Work Orders from BHI	\$0.3	\$0.3	\$0.3	\$0.0	0.0%	\$0.0	-2.9%	\$1.4
Work Orders from BNI/AMH	\$0.1	\$0.1	\$0.0	\$0.0	0.0%	\$0.0	50.1%	\$0.5
Work Orders from CH2M HILL	\$5.0	\$5.0	\$4.9	\$0.0	1.0%	\$0.2	3.3%	\$25.1
Total Work for Others/National Programs	\$8.3	\$8.2	\$7.2	-\$0.2	-1.9%	\$1.0	11.9%	\$37.8

Numbers are rounded to the nearest \$M.

**Schedule Performance (-\$0.2M/-1.9%)**: The variance is within the +/- 10% or \$1M threshold; therefore, no variance analysis is provided.

**Cost Performance (+\$1.0M/+11.9%)**: The cost variance is most significant in the Request for Services area, primarily due to work planned for off-site waste generators. Due to the passing of Initiative-297 which proposes to stop waste shipments to the Hanford Site, waste shipments have been on hold. In addition, level-of-effort services have been planned at a higher level than work actually performed to date.

### FY 2005 SCHEDULE/COST PERFORMANCE, CONTINUED

# Performance Analysis FYTD and Monthly (\$M)

