

PHMC Contract Overview

**B. J. Hanni, President and Chief Executive
Officer/(509) 372-2683**




***Training at Patrol
Training Academy in
November***



***Construction continuing
on State Department
building at HAMMER***

***Installation of
isolation valves on
water line project***



Overview

This section of the report is intended to provide an executive-level performance overview. Unless otherwise noted, all information is as of November 2008.

Included in this section are descriptions of significant accomplishments considered to have made the greatest contribution toward safe, timely, and cost-effective progress against the contract with RL; project cost summary analysis; and overviews of safety and critical issues that identify the high-level challenges to achieving cleanup progress.

Notable Accomplishments

Safeguards and Security (PBS RL-0020)

- Completed annual International Atomic Energy Agency submittal using new Additional Protocol requirements.
- Submitted the Graded Security Protection (GSP) Policy Impact Analysis to RL.
- New "jersey barrier" obstacle added to Patrol Training Academy (PTA) Tactical Obstacle Course.
- No PTA injuries during high-risk training month.
- Night-time Tactical Miles Exercises conducted in new geographical area without injury or incident.

Nuclear Facility Decontamination and Decommissioning (D&D), Remainder of Hanford (PBS RL-0040)


- **Reliability Projects**
 - Completed installation of WIMAX antennas at Rattlesnake, Gable West, and Gable East Facilities, roof repairs, and sixty percent of structural and electrical upgrades in support of Project L-614, *Repeater Sites Safety Renovations*.
 - Issued the Request for Proposal for Project L-658, *Construct Two Salt/Sand Sheds – 300 and 200 East Areas*.
 - Received initial procurement of 374 network devices ahead of schedule for Project ET50, *HLAN Network Upgrade*.
 - Completed approximately 75 percent of construction activities for Project L-449, *Mortar Line 12-inch Water Line*.
 - Supported Johnson Controls, Inc. in submitting the Energy Saving Performance Contract final proposal.
- **HAMMER**
 - Construction continues on the State Department Building at HAMMER.
 - Block exterior was put into place.
 - Completed the parking lot paving.
 - Completed construction of the Al Alm Warehouse.

Safety Overview

The focus of this section is to document trends in occurrences. FH continues to focus on improving safety through the efforts of the PHMC workforce as they implement the Integrated Environmental Safety and Health Management System, work towards achieving and maintaining Voluntary Protection Program "Star" status, and accomplish work through enhanced work planning. Safety and health statistical data is presented below. The safety charts are reported according to Occupational Safety and Health Administration (OSHA) standards.

NOTE: Fiscal Year 2009 started October 1, 2008. These charts reflect the work scope of the PHMC with the Plateau Remediation Contract scope removed. Both the current and the historic data have been revised to reflect the PHMC scope.


Total OSHA Recordable Case Rate:



There were no OSHA injuries reported in November. One case from October was reclassified from a First Aid injury to OSHA Recordable; the chart reflects this change.

Despite the near-significant spike in late FY 2008, the case rate remains stable at 1.0.

OSHA Days Away From Work (DAFW) Case Rate:




There were no DAFW injuries reported in November, however, the OSHA case reclassified from October (mentioned above) was a DAFW case.

The case rate is stable on the 0.18 baseline.


Safety Overview, continued

First Aid Case Rate:



After an increasing trend in the FY 2008 history, there has been a nearly significant drop in the case rate for last two months. Future data will be monitored to determine if the increasing trend at year-end continues or if the decreased rate during the last two months holds.

Days Away Restricted/Transferred (DART) Case Rate:



There were no DART cases in November. The case rate remains stable at 0.28.

Schedule/Cost Performance (\$M)

Both Current Month and Fiscal Year to Date performance is presented below. Variances addressed are at the Fiscal Year to Date level.

Current Period (November)	Budgeted Cost of Work Scheduled	Budgeted Cost of Work Performed	Actual Cost of Work Performed	Schedule Variance \$	Schedule Variance %	Cost Variance \$	Cost Variance %	Budget At Completion
RL-0020 Safeguards & Security	\$5.2	\$5.1	\$5.0	-\$0.2	-3.2%	\$0.0	0.5%	\$68.1
RL-0040 Nuclear Facility D&D, Remainder of Hanford	\$1.8	\$2.5	\$1.1	\$0.7	39.6%	\$1.4	57.2%	\$17.8
General Site Services	\$11.0	\$10.8	\$7.4	-\$0.2	-1.9%	\$3.3	31.0%	\$170.6
Subtotal Sub-project Work scope	\$18.0	\$18.3	\$13.5	\$0.3	1.8%	\$4.8	26.1%	\$256.6
400.01.01 Request for Services (RFSs)	\$0.6	\$0.7	\$3.2	\$0.1	0.0%	-\$2.5	-367.3%	\$6.9
400.01.02 HAMMER RFSs	\$0.6	\$0.6	\$0.2	\$0.0	0.0%	\$0.4	0.0%	\$2.2
400.01.03 National Guard Bureau RFS	\$0.0	\$0.0	\$0.0	\$0.0	0.0%	\$0.0	0.0%	\$0.0
400.02.01 WFO Transfers - CHPRC	\$2.4	\$3.2	\$3.1	\$0.8	34.5%	\$0.1	1.8%	\$29.8
400.02.02 WFO Transfers - WRPS	\$0.4	\$0.4	\$0.5	\$0.0	0.3%	-\$0.1	-22.2%	\$4.4
400.02.03 WFO Transfers - CHG Closeout	\$0.0	\$0.0	\$0.1	\$0.0	0.0%	-\$0.1	0.0%	\$0.0
400.03.01 WFO Non-Transfers - PNNL	\$0.2	\$0.3	\$0.5	\$0.0	23.9%	-\$0.2	-79.1%	\$1.0
400.03.02 WFO Non-Transfers - BNI	\$0.0	\$0.0	\$0.0	\$0.0	46.8%	\$0.0	17.4%	\$0.0
400.03.03 WFO Transfers - AMH	\$0.0	\$0.0	\$0.0	\$0.0	0.0%	\$0.0	-25.6%	\$0.2
400.03.04 WFO Transfers - ATL	\$0.0	\$0.0	\$0.0	\$0.0	0.0%	\$0.0	66.2%	\$0.1
400.03.05 WFO Transfers - WCH	\$0.1	\$0.1	\$0.3	\$0.0	4.5%	-\$0.2	-174.3%	\$0.7
Total Work For Others	\$4.2	\$5.2	\$7.9	\$1.0	23.5%	-\$2.7	-51.0%	\$45.3
Total FH Contract Work scope	\$22.2	\$23.6	\$21.5	\$1.3	6.0%	\$2.1	8.9%	\$301.8

Variance threshold is +/- \$1M or 10%


Fiscal Year 2009 To Date	Budgeted Cost of Work Scheduled	Budgeted Cost of Work Performed	Actual Cost of Work Performed	Schedule Variance \$	Schedule Variance %	Cost Variance \$	Cost Variance %	Budget At Completion (thru FY 2008)
RL-0020 Safeguards & Security	\$9.8	\$9.6	\$8.7	-\$0.2	-2.1%	\$0.9	9.3%	\$68.1
RL-0040 Nuclear Facility D&D, Remainder of Hanford	\$3.3	\$3.3	\$1.9	\$0.0	1.3%	\$1.5	43.7%	\$17.8
General Site Services	\$55.8	\$55.6	\$52.4	-\$0.2	-0.4%	\$3.3	5.9%	\$170.6
Subtotal Sub-project Work scope	\$68.9	\$68.5	\$62.9	-\$0.4	-0.6%	\$5.6	8.2%	\$256.6
400.01.01 Request for Services (RFSs)	\$1.0	\$1.0	\$3.1	\$0.0	0.0%	-\$2.1	-201.0%	\$6.9
400.01.02 HAMMER RFSs	\$1.1	\$1.1	\$0.3	\$0.0	0.0%	\$0.8	76.7%	\$2.2
400.01.03 National Guard Bureau RFS	\$0.0	\$0.0	\$0.0	\$0.0	0.0%	\$0.0	0.0%	\$0.0
400.02.01 WFO Transfers - CHPRC	\$4.1	\$4.1	\$5.8	\$0.0	0.0%	-\$1.7	-42.0%	\$29.8
400.02.02 WFO Transfers - WRPS	\$0.7	\$0.7	\$0.8	\$0.0	0.0%	-\$0.1	-19.0%	\$4.4
400.02.03 WFO Transfers - CHG Closeout	\$0.0	\$0.0	-\$0.1	\$0.0	0.0%	\$0.1	0.0%	\$0.0
400.03.01 WFO Non-Transfers - PNNL	\$0.3	\$0.3	\$0.5	\$0.0	0.0%	-\$0.2	-61.6%	\$1.0
400.03.02 WFO Non-Transfers - BNI	\$0.0	\$0.0	\$0.0	\$0.0	0.0%	\$0.0	12.2%	\$0.1
400.03.03 WFO Transfers - AMH	\$0.0	\$0.0	\$0.0	\$0.0	0.0%	\$0.0	-11.0%	\$0.2
400.03.04 WFO Transfers - ATL	\$0.0	\$0.0	\$0.0	\$0.0	0.0%	\$0.0	79.7%	\$0.1
400.03.05 WFO Transfers - WCH	\$0.2	\$0.2	\$0.4	\$0.0	0.0%	-\$0.2	-110.5%	\$0.7
Total Work For Others	\$7.5	\$7.5	\$10.9	\$0.0	0.0%	-\$3.5	-46.1%	\$45.3
Total FH Contract Work scope	\$76.4	\$76.0	\$73.8	-\$0.4	-0.5%	\$2.2	2.8%	\$301.8

Variance threshold is +/- \$1M or 10%

FYTD Schedule Performance: Fiscal year to date contract schedule performance reflected a -\$0.4M/-0.5 percent unfavorable variance. and is within thresholds.

FYTD Cost Performance: Fiscal year to date contract cost performance reflected a +\$2.2M/+2.8% percent variance. The most significant cost variances are discussed in Section D, *General Site Services*.

Schedule/Cost Performance (\$M), continued



Milestone Performance

Hanford Federal Facility Agreement and Consent Order (abbreviated and referred to as the "Tri-Party Agreement") milestones represent significant events in project execution. DOE Enforceable Agreement milestones were established to provide high-level visibility to critical deliverables and specific status on the accomplishment of these key events. The FY 2009 Enforceable Agreement milestone information provided herein is based upon the current baseline including RL-approved changes. Changes from month-to-month in both the total number of milestones to be completed and in the forecast status of upcoming milestones are the result of Baseline Change Request (BCRs) approved during the reporting period.

As of October 1, 2008, the PHMC has only one Tri-Party Agreement milestone due in FY 2009: M-026-01S, *Annual Hanford Land Disposal Restrictions Summary Report*, due on April 30, 2009.

Note: the table below reflects data from the Hanford Site Technical Database.

MILESTONE TYPE	FISCAL YEAR-TO-DATE				REMAINING SCHEDULED			
	Completed Early	Completed On Schedule	Completed Late	Overdue	Forecast Early	Forecast On Schedule	Forecast Late	Total FY 2009
Enforceable Agreement	0	0	0	0	0	1	0	1

Government Furnished Services/Items

Listed below are the near-term RL action/commitments required to support FH's accelerated cleanup. Only data for the next 30 days (including any open GFS/I from prior periods) are shown. Items highlighted in "gold" reflect the affected Performance Incentive (PI). Items in "pink" reflect an overdue status. NOTE: GFS/I data is through December 23, 2008.

Ref ID	SOW Section	WBS Scope	Responsibility	Requirement	GFS/GFI	RL Letter No. & Date Completed	FH Submittal
							FH Letter No. & Date Completed
There are no GFS/I action/commitments required within the next 30 days.							

Contract Deliverables

Listed below are the near-term FH Contract Deliverable action/commitments required to support FH's accelerated cleanup. Only data for the next 30 days (including any open Contract Deliverables from prior periods) are shown. Items highlighted in "gold" reflect the affected PI. Items in "pink" reflect an overdue status. NOTE: All contract deliverable data is through December 23, 2008, with a seven-day grace period.

Ref ID	SOW Section	WBS Scope	Responsibility	Requirement	Deliverable	FH Letter No. & Date Completed	Needed GFS/GFI
							RL Letter No. & Date Completed
CD0114	PHMC, C.4.2.41, DELIVERABLES DELIVERABLES /COMPLETIONS	020.01.01.06 Material Control and Accountability	• Safeguards & Security	• PHMC, C.4.2.41, DELIVERABLES	Nuclear Material Accountability Transaction Data Report Due: Monthly		
					Nuclear Material Accountability Transaction Data Report (Dec 2008) Planned: 16 January 2009		
CD0115	PHMC, C.4.2.41, DELIVERABLES DELIVERABLES /COMPLETIONS	020.01.01.07 Safeguards & Security	• Safeguards & Security	• PHMC, C.4.2.41, DELIVERABLES	Nuclear Material Balance Report Due: Monthly		
					Nuclear Material Balance Report (Dec 2008) Planned: 15 January 2009		
CD0116	PHMC, C.4.2.41, DELIVERABLES DELIVERABLES /COMPLETIONS	020.01.01.07 Safeguards & Security	• Safeguards & Security	• PHMC, C.4.2.41, DELIVERABLES	Status Report on DOE Findings Due: Quarterly		
					Status Report on DOE Findings (1st Qtr 2009) Planned: 12 January 2009		
CD0119	PHMC, C.4.2.41, DELIVERABLES DELIVERABLES /COMPLETIONS	020.01.01.03 Information Security	• Safeguards & Security	• PHMC, C.4.2.41, DELIVERABLES	Classification Officers Report Due: Quarterly		
					Classification Officers Report (1st Qtr 2009) Planned: 22 January 2009		

Continued on next page

Contract Deliverables, continued

Ref ID	SOW Section	WBS Scope	Responsibility	Requirement	Deliverable	FH Letter No. & Date Completed	Needed GFS/GFI
							RL Letter No. & Date Completed
CD0120	PHMC, C.4.2.41, DELIVERABLES DELIVERABLES /COMPLETIONS	020.01.01.06 Material Control and Accountability	• Safeguards & Security	• PHMC, C.4.2.41, DELIVERABLES	Category of Ending Inventory Report Due: Quarterly		
					Category of Ending Inventory Report (1st Qtr 2009) Planned: 16 January 2009		
CD0122	PHMC, C.4.2.41, DELIVERABLES DELIVERABLES /COMPLETIONS	020.01.01.01 Hanford Patrol	• Safeguards & Security	• PHMC, C.4.2.41, DELIVERABLES	Protective Force Strength Report Due: Quarterly		
					Protective Force Strength Report (1st Qtr 2009) Planned: 22 January 2009		
CD0154	PHMC, C.5.1.1, DELIVERABLES DELIVERABLES /COMPLETIONS	000.04.03 Environmental Protection	• Environment, Health, Safety, & Quality	• PHMC, C.5.1.1, DELIVERABLES	RCRA Permit Class I Modification Notification Due: Quarterly		
					RCRA Permit Class I Modification Notification (1st Qtr 2009) Planned: 05 January 2009		
CD0169	PHMC, C.5.3.4, DELIVERABLES DELIVERABLES /COMPLETIONS	000.16.17 Contract Reporting (Baseline)	• Project Systems & Support	• PHMC, C.5.3.4, DELIVERABLES	Contract Performance Report Due: Monthly		
					Contract Performance Report (Nov 2008) Planned: 05 January 2009		

Continued on next page

Contract Deliverables, continued

Ref ID	SOW Section	WBS Scope	Responsibility	Requirement	Deliverable	FH Letter No. & Date Completed	Needed GFS/GFI
							RL Letter No. & Date Completed
CD0173	PHMC, C.5.3.1, DELIVERABLES + DELIVERABLES /COMPLETIONS	000.15.02 Accounting System	• Business Services	• PHMC, C.5.3.1, DELIVERABLES	Financial Information System (FIS) Management & Reporting System (MARS) Due: Month-End Deadlines		
					Financial Information System (FIS) Management & Reporting System (MARS) (Dec 2008) Planned: 08 January 2009		
CD0179	PHMC, C.5.3.1, DELIVERABLES + DELIVERABLES /COMPLETIONS	000.15.02 Accounting System	• Business Services	• PHMC, C.5.3.1, DELIVERABLES	Contract Funds Status Report Due: Monthly		
					Contract Funds Status Report (Nov 2008) Planned: 31 December 2008		
CD0267	PHMC, C.5.3.1, DELIVERABLES + DELIVERABLES /COMPLETIONS	000.15.02 Accounting System	• Business Services	• PHMC, C.5.3.1, DELIVERABLES	Estimated Property Valuation Due: Annually		
					Estimated Property Valuation (2009) Planned: 22 January 2009		
CD0271	PHMC, C.5.3.1, DELIVERABLES + DELIVERABLES /COMPLETIONS	000.15.02 Accounting System	• Business Services	• PHMC, C.5.3.1, DELIVERABLES	Depreciation Charges Due: Monthly		
					Depreciation Charges (Dec 2008) Planned: 08 January 2009		

Continued on next page

Contract Deliverables, continued

Ref ID	SOW Section	WBS Scope	Responsibility	Requirement	Deliverable	FH Letter No. & Date Completed	Needed GFS/GFI
							RL Letter No. & Date Completed
CD0273	PHMC, C.5.3.1, DELIVERABLES DELIVERABLES /COMPLETIONS	000.15.02 Accounting System	• Business Services	• PHMC, C.5.3.1, DELIVERABLES	Erroneous Payment Report Due: Quarterly		
					Erroneous Payment Report (1st Qtr 2009) Planned: 15 January 2009		
CD0281	PHMC, C.5.3.1, DELIVERABLES DELIVERABLES /COMPLETIONS	000.15.02 Accounting System	• Business Services	• PHMC, C.5.3.1, DELIVERABLES	Fluor Hanford, Inc., Cost Submittal FHXXXX Due: Monthly		
					Fluor Hanford, Inc., Cost Submittal FHXXXX (Dec 2008) Planned: 12 January 2009		
CD0284	PHMC, C.5.3.2, DELIVERABLES DELIVERABLES /COMPLETIONS	000.16.17 Baseline	• Project Systems & Support	• PHMC, C.5.3.2, DELIVERABLES	GFS/I Report Due: Quarterly		
					GFS/I Report (1st Qtr 2009) Planned: 15 January 2009		
CD0285	PHMC, C.5.3.4, DELIVERABLES DELIVERABLES /COMPLETIONS	000.15.10 Contract Reporting (Internal Audit)	• Internal Audit	• PHMC, C.5.3.4, DELIVERABLES	Internal Audit Quarterly Status Report Due: Quarterly		
					Internal Audit Quarterly Status Report (1st Qtr 2009) Planned: 22 January 2009		

Continued on next page

Contract Deliverables, continued

Ref ID	SOW Section	WBS Scope	Responsibility	Requirement	Deliverable	FH Letter No. & Date Completed	Needed GFS/GFI
							RL Letter No. & Date Completed
CD0300	PHMC, C.4.2.52, DELIVERABLES + DELIVERABLES /COMPLETIONS PHMC (M327), C.4.2.52, DELIVERABLES + DELIVERABLES /COMPLETIONS	000.11.04 Utilities Operations and Maintenance-- Water Compliance and Sampling	• Closure Services & Infrastructure	• PHMC, C.4.2.52, DELIVERABLES • PHMC (M327), C.4.2.52, DELIVERABLES	200E, 200W Area Drinking Water Report Due: Monthly		
					200E, 200W Area Drinking Water Report (Dec 2008) Planned: 12 January 2009		
CD0309	PHMC, C.5.3.4, DELIVERABLES + DELIVERABLES /COMPLETIONS	000.15.07 Contract Reporting (Human Resources)	• Workforce Services	• PHMC, C.5.3.4, DELIVERABLES	Annual Report on Contractor Workforce Restructuring Due: Annually		
					Annual Report on Contractor Workforce Restructuring (2008) Planned: 30 December 2008		
CD0401	PHMC, C.4.2.11, DELIVERABLES + DELIVERABLES /COMPLETIONS	000.15.05 Operations Assurance	• Environment, Health, Safety, & Quality	• PHMC, C.4.2.11, DELIVERABLES	Performance Analyses and Identification of Recurring Occurrences (Quarterly)		
					Performance Analyses and Identification of Recurring Occurrences (1st Qtr 2009) Planned: 22 January 2009		
CD0594	PHMC, C.4.2.50, DELIVERABLES + DELIVERABLES /COMPLETIONS	000.11.05 Utilities Operations and Maintenance-- Electrical Utilities	• Closure Services & Infrastructure	• PHMC, C.4.2.50, DELIVERABLES	Breakdown (by contractor) of BPA power and transmission billing. Due: Monthly		
					Breakdown (by contractor) of BPA power and transmission billing (Nov 2008) Planned: 20 January 2009		

Continued on next page

Contract Deliverables, continued

Ref ID	SOW Section	WBS Scope	Responsibility	Requirement	Deliverable	FH Letter No. & Date Completed	Needed GFS/GFI
							RL Letter No. & Date Completed
CD0602	PHMC, C.5.3.4. DELIVERABLES DELIVERABLES /COMPLETIONS	000.15.07 Contract Reporting (Human Resources)	• Workforce Services	• PHMC, C.5.3.4. DELIVERABLES	Updated Labor Relations Module in the Work Force Information System Due: Annually by January 15th		
					Updated Labor Relations Module in the Work Force Information System (2009) Commitment: 15 January 2009		
CD0641	PHMC, C.4.2.54. DELIVERABLES DELIVERABLES	000.15.07 Hanford Site Benefit Plans for Employees and Retirees	• Workforce Services	• PHMC, C.4.2.54. DELIVERABLES • PHMC, H.26(a)(7)	[Fernald Legacy] Itemization of Cost Incurred for Administration of each Legacy Plan (See H.26(a)(7)) (Within 60 days of the end of each plan year)		
					Itemization of Cost Incurred for Administration of each Legacy Plan (See H.26(a)(7)) (2008) Planned: 01 January 2009		
CD0652	PHMC, C.4.2.50. DELIVERABLES DELIVERABLES /COMPLETIONS	000.11.05 Utilities Operations and Maintenance--Electrical Utilities	• Closure Services & Infrastructure	• PHMC, C.4.2.50. DELIVERABLES	Mitigation Plan Updates Due: Quarterly		
					Mitigation Plan Updates (1st Qtr 2009) Planned: 31 December 2008		