# COST VARIANCE ANALYSIS: \$7.1M

#### WBS/PBS Title

### 1.6.1.01/ER01 100 Area Source Remedial Action; \$1.8M

**Description and Cause**: Labor and subcontract savings are being realized; savings resulted from completing the Chrome 6 plume at the 116-C-5 waste site with less volume than anticipated; reduced regulatory and administrative support requirements.

**Impact:** Cost underrun.

**Corrective Action:** Savings will be used for other environmental restoration work.

### 1.6.1.02/ER02 200 Area Source Remedial Action; \$0.2M

**Description and Cause:** The underrun is due to efficiencies in preparing the *Hanford Prototype Barrier Treatability Study* report; efficiencies in preparing the 200 Area Assessment; and streamlining preparation of the Gable Mountain/B Pond assessment.

**Impact:** Cost underrun.

**Corrective Action:** Savings will be used for other environmental restoration work.

### 1.6.1.03/ER03 300 Area Source Remedial Action; \$0.6M

**Description and Cause:** Subcontractor savings at the South Process Pond; reduced engineering and

support requirements for 300-FF-2 Focus Feasibility Study.

Impact: Cost underrun.

**Corrective Action:** Savings will be used for other environmental restoration work.

## 1.6.1.08/ER08 Groundwater Management; \$0.2M

**Description and Cause:** Labor efficiencies on pump and treat unit support; groundwater sampling underruns.

**Impact:** Cost underrun.

**Corrective Action:** Savings will be used for other environmental restoration work.

### 1.6.2.05/ER05 Surveillance and Maintenance; \$0.5M

**Description and Cause:** Productivity savings in Radiation Area Remedial Actions (RARA) stabilization and herbicide application, and productivity savings in 100 Area surveillance and maintenance activities; offsetting overruns from additional N Area roof repair sampling, plus additional troubleshooting performed and viewing window added at the 221-U facility (Canyon Disposition Initiative project).

**Impact:** Cost underrun.

**Corrective Action:** Savings will be used for other environmental restoration work.

### 1.6.2.06/ER06 Decontamination and Decommissioning; \$0.7M

**Description and Cause:** Labor productivity underruns and reduced sampling and analysis costs at the F Reactor ISS project; offsetting the ISS underruns are cost overruns at the 233-S decommissioning project due to spurious CAM alarms, higher than planned radiation levels, and premature failure of radiological control gloves; increased closeout costs of the C Reactor ISS roofing contractor.

# COST VARIANCE ANALYSIS: \$7.1M

### WBS/PBS Title

**Corrective Action:** Underruns at the F and DR ISS projects will allow acceleration of FY00 work; the 233-S project team continues to implement cost savings measures (the overrun has been reduced from ~22% in January to ~09% in April); Baseline Change Requests are being prepared to incorporate additional work scope on the ISS projects.

### 1.6.2.09/ER09 N Area Deactivation; \$0.0M

**Description and Cause:** Project is complete.

**Impact:** None

**Corrective Action:** None required.

# 1.6.3.10/ER10 ER Program Management and Support; \$0.6M

Description and Cause: Underrun reflects staff labor efficiencies.

**Impact:** Underrun.

**Corrective Action:** Savings will be used for other environmental restoration work.

# 1.6.4.07/ER07 Long Term Surveillance and Maintenance; \$0.0M

**Description and Cause:** N/A

**Impact:** N/A

**Corrective Action:** N/A

## 1.6.6.04/ER04 ER Disposal Facility (ERDF); \$2.0M

**Description and Cause:** Waste transportation and ERDF operating efficiencies due to higher volumes and the nature of waste received resulted in lower rates per ton; labor efficiencies in ERDF Cells 3 and 4 construction.

**Impact:** Underrun.

**Corrective Action:** Savings will be used for other environmental restoration work.

## 1.6.6.04/VZ01 Site-Wide Groundwater/Vadoze Zone Integration Project; \$0.5M

**Description and Cause:** Science and technology road mapping underrun; offsetting increased cost for candidate sets development.

**Impact:** Underrun.

**Corrective Action:** Savings will be used for other environmental restoration work.