

HANFORD SITE PERFORMANCE REPORT	FY 1997 MILESTONES NOT COMPLETED	FEBRUARY 1998
--	---	----------------------

Number/ WBS	Level	Milestone Title	Baseline Date	Forecast Completion Date
------------------------	--------------	------------------------	--------------------------	-------------------------------------

TWRS - 22 Milestones

T1A-97-101	RL	Five-Year Plan - ADS Submitted	05/30/97	Proposed deletion
T21-97-290	RL	W-030, Tank Farm Ventilation Upgrade, Completing the 4C's	05/30/97	Proposed deletion
T21-97-349	RL	Quarterly Status Report	09/30/97	Proposed deletion
T21-97-903	RL	W-030, Tank Farm Ventilation Upgrade, Complete Final Tie-In	12/15/96	Proposed deletion
T21-97-905	RL	W-030, Tank Farm Ventilation Upgrade, Complete Testing-TWR 5.2.2	12/30/96	Proposed deletion
T21-97-907	RL	W-030, Tank Farm Ventilation Upgrade, Complete Punchlist Closeout	01/31/97	Proposed deletion
T21-97-659	RL	Phase 1 Terminal Cleanout (242-T Evaporator) - TWR 5.1.4	09/30/97	Proposed deletion
T21-97-603	EA	Start Interim Stabilization of 6 Single Shell Tanks (M-41-22)	09/30/97	03/26/98
T2A-95-113	RL	Complete 2nd Tank Wall and 1st Bottom UT Examination	09/30/97	Proposed deletion
T21-96-294	RL	W-030, TF Ventilation Upgrade, Readiness for Startup (TWR 5.2.2)	11/13/96	Proposed deletion
T22-97-126	RL	Complete Mitigation of Lightning Threat	09/30/97	Proposed deletion
T22-97-108	RL	Issue Flammable Gas DST Summary Report	08/29/97	Proposed deletion
T22-97-129	RL	Update Organics Program Plan	09/30/97	Proposed deletion
T24-97-185	RL	Core Sample Ten Tanks in Support of DNFSB Recom 93-5 (Replanned as T01-97-185)	09/30/97	Proposed deletion
T24-97-190	RL	Complete 97 Deliverables-Tank Char Basis Sampl & Anal DNFSB 5.6.3.1	09/30/97	Proposed deletion
T31-96-026	RL	Complete Fabrication of ADMP #1	03/19/97	Proposed deletion
T31-97-225	RL	Complete Testing of ADMP (TWR 7.1.D)	09/30/97	Proposed deletion
T31-96-102	RL	W-211 Tank 1 Part B Revision	09/30/97	Proposed deletion
T31-97-101	RL	W-211 Tank 1 Equipment Procurement	09/30/97	Proposed deletion

HANFORD SITE PERFORMANCE REPORT	FY 1997 MILESTONES NOT COMPLETED	FEBRUARY 1998
--	---	----------------------

Number/ WBS	Level	Milestone Title	Baseline Date	Forecast Completion Date
------------------------	--------------	------------------------	--------------------------	-------------------------------------

TWRS (Continued)

T2E-96-138	HQ	Start Retrieval Secretarial Safety Initiative (W-320) (Replanned as T04-98-161)	10/31/96	09/30/98
T34-97-007	RL	Submit Final ADS To RL	05/30/97	Proposed deletion
T33-97-035	RL	Issue Final Settle/Decant Test Report (Replanned as T04-98-221)	09/30/97	Proposed deletion

Waste Management - 3 milestones

LEP-97-019	RL	Review Operating and Maint Requirements for 310 TEDF	06/30/97	Proposed deletion
LEP-97-028	RL	Treat UP-1 Groundwater and N Basin Water in 200 A ETF	07/31/97	Proposed deletion
AS-97-016	RL	Submit Draft Revised 222-S Part B Permit to FDH Proj Office	09/05/97	08/01/98

Facility Stabilization - 1 milestone

TRP-96-615	RL	Provide Recommendations for the Cleaning of K-3 Ductwork	12/31/96	05/31/98
------------	----	--	----------	----------

Landlord - 1 milestone

LLP-97-020	RL	Complete Construction for Project B-604, Water Systems	04/30/97	03/30/98
------------	----	--	----------	----------

Technology Development (EM-50) - 1 milestone

36MW51/B4	FO	Demo Solid State Active Milliwave Pyrometer on Eng-Scale Furnace	09/30/97	06/30/98
-----------	----	---	----------	----------