

Hanford Site Performance Report	EM-50 MILESTONE EXCEPTIONS	MARCH 1998
--	-----------------------------------	-------------------

Number/ WBS	Level	Milestone Title	Baseline Date	Forecast Completion Date
------------------------	--------------	------------------------	--------------------------	-------------------------------------

OVERDUE - 1

08WT51/B1	FO	Complete an Update Map of Site Retrieval Needs & Technology Insertion Points	02/28/98	05/22/98
3.5.4 (AMT)				
Cause:		Technical Integration Managers (TIMs) were told to hold on this task while the Tanks Focus Area (TFA) integrates activity schedules for each Site.		
Impact:		None.		
Corrective Action:		TIMs will coordinate this effort with the TFA.		

FORECAST DELAY - 5

38SS42/E1	FO	Complete Post-Treatment Site Characterization Activities	08/15/98	11/30/98
3.5.11 (AMT)				
Cause:.		Project costs are significantly greater than expected, primarily due to activities related to safety and regulatory requirements. The New Mexico Environment Department requested public review of a demo test and that a Sampling and Analysis Plan be prepared.		
Impact:		None.		
Corrective Action:		The Sampling and Analysis Plan is being prepared and project/budget issues are being resolved. This task will be completed next fiscal year.		

Hanford Site Performance Report	EM-50 MILESTONE EXCEPTIONS	MARCH 1998
--	-----------------------------------	-------------------

Number/ WBS	Level	Milestone Title	Baseline Date	Forecast Completion Date
------------------------	--------------	------------------------	--------------------------	-------------------------------------

38SS42/E2 3.5.11 (AMT)	HQ	Complete Final Report	09/15/98	12/30/98
Cause:.		Project costs are significantly greater than expected, primarily due to activities related to safety and regulatory requirements. The New Mexico Environment Department requested public review of a demo test and that a Sampling and Analysis Plan be prepared.		
Impact:		None.		
Corrective Action:		The Sampling and Analysis Plan is being prepared and project/budget issues are being resolved. This task will be completed next fiscal year.		
38SS42/F1 3.5.11 (AMT)	HQ	Complete Deployment Plan	09/30/98	1/15/99
Cause:.		Project costs are significantly greater than expected, primarily due to activities related to safety and regulatory requirements. The New Mexico Environment Department requested public review of a demo test and that a Sampling and Analysis Plan be prepared.		
Impact:		None.		
Corrective Action:		The Sampling and Analysis Plan is being prepared and project/budget issues are being resolved. The task will be completed next fiscal year.		
08WT21/D1 3.5.4 (AMT)	HQ	Deployment of Second-Generation Probe	08/01/98	09/01/98
Cause:.		Late receipt by Lockheed Martin Hanford of funding.		
Impact:		None.		
Corrective Action:		Funding issues are being resolved and the milestone will be re-baselined. This milestone is estimated to be completed this fiscal year.		
07WT61/OK2	HQ	Complete LDUA Sampling Campaign	06/15/98	07/15/98

Hanford Site Performance Report	EM-50 MILESTONE EXCEPTIONS	MARCH 1998
------------------------------------	----------------------------	------------

Number/ WBS	Level	Milestone Title	Baseline Date	Forecast Completion Date
----------------	-------	-----------------	------------------	-----------------------------

3.5.4 (AMT)

Cause:. There are ALARA concerns to be resolved for sample handling, and operator training started late due to resource availability.

Impact: None.

Corrective Action: Issues are being resolved and task will be completed.

FY 1997 OVERDUE - 1

36MW51/B4 FO 3.5.3 (Waste Mgmt)	Demo Solid State Active Milliwave Pyrometer on Engscale Furnace	9/30/97	Proposed Deletion
---	--	---------	----------------------

Cause: Equipment necessary for the test was not received in time for the demonstration.

Impact: None. This demonstration is no longer necessary.

Corrective Action: The milestone has been canceled. A revised TTP will be submitted.