

Source: CMM

HANFORD SITE PERFORMANCE REPORT	FACILITY STABILIZATION WBS 1.4	APRIL 1998
MILESTONE ACHIEVEMENT		

MILESTONE TYPE	FISCAL YEAR-TO-DATE				REMAINING SCHEDULED			TOTAL FY 1998
	Completed Early	Completed On Schedule	Completed Late	Overdue	Forecast Early	Forecast On Schedule	Forecast Late	
Enforceable Agreement	6	0	0	0	0	3	0	9
DOE-HQ	0	0	0	0	0	0	0	0
FO	12	4	1	1	0	23	2	43
RL	0	0	0	0	0	3	0	3
Total Project	18	4	1	1	0	29	2	55

