

HANFORD SITE PERFORMANCE REPORT	LANDLORD WBS 1.5	FEBRUARY 1998
MILESTONE ACHIEVEMENT		

MILESTONE TYPE	FISCAL YEAR-TO-DATE				REMAINING SCHEDULED			TOTAL FY 1998
	Completed Early	Completed On Schedule	Completed Late	Overdue	Forecast Early	Forecast On Schedule	Forecast Late	
Enforceable Agreement	0	0	0	0	0	0	0	0
DOE-HQ	0	0	0	0	0	0	0	0
FO	1	0	0	0	0	6	0	7
RL	1	2	0	0	0	11	0	14
Total Project	2	2	0	0	0	17	0	21

