



# THE HANFORD SITE

## 324 Building Update

Ben Vannah  
U.S. Department of Energy


- Project Schedule
- Floor Saw
- Room 18 (Drilling) Contamination Controls
- Groundwater Monitoring
- Recent Accomplishments

- Two Tri-Party Agreement milestones renegotiated in June:
  - M-016-85A (remote soil excavation) – due September 30, 2021
  - M-016-85 (324 demo and final soil excavation) – due September 30, 2025
- Schedule of key activities:

Activity	Time Frame
Remove B-Cell Debris and Grout	July 2019–November 2019
Floor Scoring	October 2019–November 2019
Floor Removal	January 2019–March 2020
Remote Soil Excavation (to footer)	April 2020–September 2020
Structural Modifications	March 2019–November 2020
Remote Soil Excavation (below footer)	November 2020–May 2021



Floor Saw Testing at the 324 Building Mock-up



- **March 13, 2019** – Initiated drilling first pilot hole. Release of contamination to room 18 after drilling 4 feet.
- Corrective actions:
  - Vacuum capture collar
  - Modified drill rig to drive the casing instead of rotating to prevent wear on seal
  - Upon restart, no further dust/contamination issues were noted



Teflon Inner Seal




Teflon Inner Seal with  
Collar Bolted to Floor




Collar with Point Source  
Capture

- **June 6, 2019** – Drilled to 15 feet
  - Identified dust/sand in a “fan-like” shape on floor around casing
  - Found contamination on left thigh of modesty clothing at 3,755 disintegrations per minute (dpm)/100 cm<sup>2</sup>  $\beta$ - $\gamma$
- Corrective actions:
  - Used adhesive to seal the Teflon inner seal to the concrete surface
  - No further indications of contamination from beneath the inner seal
- Completed first pilot hole June 12, 2019
- Drilling timeline: 6 days




# Pilot Hole No. 1 Soil Radiological Data




Soil Samples Taken Remotely from Cyclone Separator in Drill Cuttings Exhaust Train



- **June 18, 2019** – initiated drilling second pilot hole
  - Found contamination on boots in radiological boundary area (RBA) at 5,000 dpm/100 cm<sup>2</sup>  $\beta$ - $\gamma$  and 7,500 dpm/100 cm<sup>2</sup>  $\beta$ - $\gamma$  on the RBA floor outside room 18
  - Material observed by drill operator escaping from drill break-out joint
  - Maximum airborne radioactivity was 1.5 DAC
  - Suspended all drilling activities
- **Corrective action:**
  - Sealed diverter using 4-inch duct tape
  - Removed tool joint from drill stem
  - Modified water delivery system to provide a steady mist
  - Increased water usage for dust control
  - Routed exhaust duct from negative air machine to zone II ventilation
  - Placed TACK-IT sticky paper around rig




- **June 24, 2019** – performed decontamination of room 18
  - Found contamination on worker's skin at 36,930 dpm/100 cm<sup>2</sup> β-γ
  - Suspended all work in room 18
- **Corrective action:**
  - Required impermeable outer set
  - Trained workers on doffing new impermeable personal protective equipment. Workers must pass doffing proficiency test.
  - Expanded doffing area for exiting the high-contamination area
  - Built cooling tents to reduce heat stress
  - Provided decontamination training





Pilot Hole Drilling Entries from February to July: 555 Individual Entries – Three Contamination Incidents  
(One Scrubs, One Personal Boot, and One Skin)  
August – One Contamination Incident (Hair)

- Well 399-4-16 was installed downstream of the 324 Building
- Replaces geoprobe monitoring
  - No migration to groundwater
- Quarterly sampling starts next quarter







B-Cell Grout and Debris Removal



June 2019

Loading First Waste Box with B-Cell Debris and Grout



June 2019

Removal of Waste Box from the Airlock



July 2019

First Shipment of Legacy Waste from B-Cell to the Environmental Restoration Disposal Facility

- Micropile construction in room 18 is a new activity at Hanford. Time will be taken, as needed, to incorporate process improvements and ensure continued worker safety
- Removal of contaminated debris from B-Cell with remotely operated equipment is 25% complete
- Sampling from the new groundwater monitoring well starts in October