



Richland Operations Office

Other Tri-Party Agreement Milestones

M-19-00	9/30/02	Treatment or Direct Disposal of 1644 m ³ of MLLW. (Cumulative treatment and/or direct disposal rates will be at least <i>246 m³ by the end of FY 2000</i> , 822 m ³ by FY 2001, and 1644 m ³ by FY 2002)
<i>M-19-01</i>	<i>9/30/99</i>	<i>Initiate treatment of CH MLLW</i>
<i>M-26-01</i>	<i>4/30/99</i>	<i>Annual Hanford LDR report (ongoing, complete for FY 1999)</i>
<i>M-26-05F</i>	<i>8/31/99</i>	<i>Tritium Treatment Technology Evaluation (ongoing)</i>
<i>M-32-02</i>	<i>6/30/99</i>	<i>219-S Tank Interim Status Actions</i>
<i>M-32-02-T03</i>	<i>6/30/99</i>	<i>Complete Construction on Project W-178</i>
<i>M-32-03</i>	<i>9/30/99</i>	<i>Complete W-259 Construction</i>
<i>M-32-03-T06</i>	<i>9/30/99</i>	<i>Complete Upgrades to T Plant Tank System</i>

Note: *Completed* milestones italicized and in *Red*



*Performance
Outcomes*

Waste Management Fiscal Year 1999 Year-End Review
