

Hanford Site Performance Report	EM-50 MILESTONE EXCEPTIONS	FEBRUARY 1998
------------------------------------	----------------------------	---------------

Number/ WBS	Level	Milestone Title	Baseline Date	Forecast Completion Date
----------------	-------	-----------------	------------------	-----------------------------

FORECAST DELAY - 1

08WT21/D1 HQ Deployment of Second-Generation Probe 08/01/98 09/01/98
3.5.4 (TWRS)
Cause: Late receipt by Lockheed Martin Hanford of funding.
Impact: None.
Corrective Action: Funding issues are being resolved and the milestone will be re-baselined. This milestone is estimated to be completed this fiscal year.

OVERDUE - 3

08WT51/C1 FO Prepare Memo of Agreement for SRS Salt Removal & 11/30/97 03/20/98
3.5.4 (TWRS) HEEL Retrieval
Cause: Savannah River Site has delayed work on this task due to budget cuts.
Impact: None.
Corrective Action: Preparation of this MOA is in progress.

08WT51/B1 FO Complete an Update Map of Site Retrieval Needs & 02/28/98 03/31/98
3.5.4 (TWRS) Technology Insertion Points
Cause: Technical Integration Managers (TIMs) were told to hold on this task while the Tanks Focus Area (TFA) integrates activity schedules for each Site.
Impact: None.
Corrective Action: TIMs will coordinate this effort with the TFA.

Hanford Site Performance Report	EM-50 MILESTONE EXCEPTIONS	FEBRUARY 1998
--------------------------------------------	-----------------------------------	----------------------

Number/ WBS	Level	Milestone Title	Baseline Date	Forecast Completion Date
------------------------	--------------	------------------------	--------------------------	-------------------------------------

08WT21/B1 FO Develop Second-Generation Corrosion Monitoring System 02/01/98 04/01/98
3.5.4 (TWRS)

Cause: Late receipt by Lockheed Martin Hanford of funding.

Impact: None.

Corrective Action: Funding issues are being resolved and this task is being worked.

FY 1997 OVERDUE - 1 (Not included in FY 1998 milestone statistics)

36MW51/B4 FO Demo Solid State Active Milliwave Pyrometer on Engscale 9/30/97 Proposed
3.5.3 (Waste Mgmt.) Furnace Deletion

Cause: Equipment necessary for the test was not received in time for the demonstration.

Impact: None. This demonstration is no longer necessary.

Corrective Action: The milestone will be canceled.