

Proposed Changes to Tri-Party Agreement

- 100 Area Waste Site Cleanup
- 300 Area Surplus Facilities
- Central Plateau Remedial Investigations/
Feasibility Studies and Canyon Facilities
Cleanup Milestones

Doug Shoop: *DOE-RL*

John Price: *Ecology*

Dennis Faulk: *EPA*

November 2, 2012



River Corridor

- 100 Area interim actions extended to 3/31/17
 - Incorporate 154 additional waste sites
 - Address prior extensive deep excavation of hexavalent chromium contamination
- 100 Area decision documents
 - Extend 100 B/C decision documents schedule to 12/15/16 to enable collection of additional groundwater data for cleanup decision
 - Delay 100-N document to 6/30/13 to avoid too many documents out for public comment simultaneously



River Corridor

- 100 Area
 - Extend date for 100 KE Reactor interim safe storage to 12/31/19 to characterize and incorporate additional soil-sampling data
- 300 Area
 - Establish new 324 Building 'hot cells' interim milestone for 30% remedial design to address unanticipated significant soil contamination, due 9/30/14
 - In addition, a revised completion schedule will be submitted; the revised schedule will provide the basis for establishing the revised M-89-00 completion milestone



3

Central Plateau

- Canyons
 - Reset 'milestone to set milestone' to incorporate lessons learned from the U-Plant Canyon disposition to validate approach and set realistic schedule. Interim milestone extended to 9/30/22.
- Deep Vadose Zone remedial investigation/feasibility study work plan completion will be accelerated



4

Public Involvement

- A 45-day public comment period is expected to start in mid-November 2012.

