

Richland Operations Office's Fiscal Year 2013 Fee Evaluation Summary

Contractor: CH2M HILL Plateau Remediation Company (CHPRC)

Contract: Plateau Remediation Contract

Contract Number: DE-AC06-08RL14788

Award Period: October 2012 through September 2013 (fiscal year 2013)

Basis of Evaluation: Performance Evaluation and Measurement Plan (PEMP)

Award Fee Available: \$14,092,235 (includes fee set aside for multi-year incentives for the Plutonium Finishing Plant project)

Award Fee Earned: \$4,910,099

Award Fee Area Adjectival Ratings: Excellent (Earnings represent 95 percent of available fee, excluding fee set aside for multi-year incentives)

Significant Achievements:

CHPRC exceeded all small business contract requirements and met specific goals for contracting out work to subcontractors, including small businesses. No enforceable Tri-Party Agreement milestones were missed during the period. The contractor was very responsive to customer needs, notably during a period of uncertainty when the budget sequestration went into effect in March 2013.

Significant Deficiencies:

DOE did not award any additional provisional payment of fee to CHPRC for the Plutonium Finishing Plant project. The final evaluation of fee for the Plutonium Finishing Plant project will be conducted upon completion of demolition of the plant to "Slab on Grade," consistent with the PEMP.