

Source: CMM

HANFORD SITE PERFORMANCE REPORT	TWRS WBS 1.1	APRIL 1998
MILESTONE ACHIEVEMENT		

MILESTONE TYPE	FISCAL YEAR-TO-DATE				REMAINING SCHEDULED			TOTAL FY 1998
	Completed Early	Completed On Schedule	Completed Late	Overdue	Forecast Early	Forecast On Schedule	Forecast Late	
Enforceable Agreement	5	1	0	2	0	13	1	22
DOE-HQ	2	0	1	0	0	1	0	4
FO	2	0	2	0	0	6	0	10
RL	0	0	0	0	0	0	0	0
Total Project	9	1	3	2	0	20	1	36

