

Source: CMM

<b>HANFORD SITE PERFORMANCE REPORT</b>	<b>WASTE MANAGEMENT WBS 1.2</b>	<b>APRIL 1998</b>
<b>MILESTONE ACHIEVEMENT</b>		

MILESTONE TYPE	FISCAL YEAR-TO-DATE				REMAINING SCHEDULED			TOTAL FY 1998
	Completed Early	Completed On Schedule	Completed Late	Overdue	Forecast Early	Forecast On Schedule	Forecast Late	
Enforceable Agreement	1	0	0	0	0	1	0	2
DOE-HQ	0	0	0	0	0	0	0	0
FO	2	0	1	0	0	4	0	7
RL	4	1	0	0	0	14	0	19
<b>Total Project</b>	<b>7</b>	<b>1</b>	<b>1</b>	<b>0</b>	<b>0</b>	<b>19</b>	<b>0</b>	<b>28</b>

