


Source: CMM


<b>HANFORD SITE PERFORMANCE REPORT</b>	<b>TWRS REGULATORY UNIT WBS 1.10</b>	<b>APRIL 1998</b>
<b>MILESTONE ACHIEVEMENT</b>		

MILESTONE TYPE	FISCAL YEAR-TO-DATE				REMAINING SCHEDULED			TOTAL FY 1998
	Completed Early	Completed On Schedule	Completed Late	Overdue	Forecast Early	Forecast On Schedule	Forecast Late	
Enforceable Agreement	0	0	0	0	0	0	0	0
DOE-HQ	0	0	0	0	0	0	0	0
FO	3	0	2	0	0	4	0	9
RL	0	0	0	0	0	0	0	0
<b>Total Project</b>	<b>3</b>	<b>0</b>	<b>2</b>	<b>0</b>	<b>0</b>	<b>4</b>	<b>0</b>	<b>9</b>

Total Project

Completed Early  
60%Completed Late  
40%

FO

Completed  
Early  
60%Completed  
Late  
40%